सत्यमेव जयते

भारत सरकार Govt. of India

विद्युत् मंत्रालय Ministry of Power

केन्द्रीय विद्युत प्राधिकरण Central Electricity Authority

नई दिल्ली New Delhi

Monthly Report of Commissioned Transmission Projects awarded through Tariff Based Competitive Bidding (TBCB) Route

October, 2026

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

(Disclaimer: The information published in this report is for indicative purpose only and shall not be used as a ground to claim time & cost overrun. Further, in no way this information, as per article 5.8 (Remedial measures) of TSA, relieves the TSP of its obligations in the agreement.)

Monitoring Report of Completed TBCB Projects

No. of Projects	87	No. of Projects completed during October 2026	2

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	FY 2013-14								
1	**Western Region System Strengthening – II under Project – B (Maharashtra)**	**PGCIL**			**1,155**	**Maharashtra**		**Jan-2014**	**Jan - 14**
	Parli (New) – Pune 400 kV D/C line	PGCIL	622			Maharashtra			Dec - 13
	Pune – Aurangabad 400 kV D/C line	PGCIL	514			Maharashtra			Jan - 14
	Parli (New) – Solapur 400 kV D/C line	PGCIL	272			Maharashtra			Nov - 11
	Solapur – Kolhapur 400 kV D/C line	PGCIL	440			Maharashtra			Jul - 12
	LILO of Lonikhand – Kalwa 400 kV D/C line at Pune	PGCIL	2			Maharashtra			Apr - 11
	LILO of Sholapur – Karad 400 kV S/C line at Solapur	PGCIL	5			Maharashtra			Aug - 13
	FY 2014-15								
2	**Transmission System Associated with Krishnapattnam UMPP- Synchronous interconnection between SR and WR (Part-B)**	**RSTCL**			**440**	**Karnataka**	**Maharashtra**	**Jan-2014**	**Jun - 14**
	Raichur-Sholapur 765 kV S/C line-1	RSTCL	208			Karnataka	Maharashtra	Jan-2014	Jun - 14
3	**Scheme for enabling import of NER/ER surplus by NR**	**Sterlite**			**1,700**	**Assam**	**Bihar**	**Jan-2013**	**Nov - 14**
	Bongaigaon - Siliguri 400 kV D/C line	Sterlite	443			Assam			Nov - 14
	Purnea – Biharshariff 400 kV D/C line	Sterlite	466			Bihar			Sep - 13
	FY 2015-16								
4	**System strengthening for WR**	**Sterlite**			**2,900**	**Madhya Pradesh**	**Maharashtra**	**Mar-2014**	**Jun - 15**
	Jabalpur-Bhopal 765 kV S/C line	Sterlite	274			Madhya Pradesh			Jun - 15
	Bhopal-Indore 765 kV S/C line	Sterlite	176			Madhya Pradesh			Oct - 14
	Bhopal-Bhopal (MP) 400 kV D/C line	Sterlite	17			Madhya Pradesh			Jul - 14
	Aurangabad-Dhule 765 kV S/C line	Sterlite	192			Maharashtra			Oct - 14
	Dhule-Vadodara 765 kV S/C line	Sterlite	263			Maharashtra	Gujarat		Feb - 15
	Dhule - Dhule(Mah) 400 kV D/C Line	Sterlite	35			Maharashtra			Nov - 14
	2x1500 MVA 765/400 kV s/s at Bhopal	Sterlite		3,000		Madhya Pradesh			Jul - 14
	2x1500 MVA, 765/400 kV s/s at Dhule	Sterlite		3,000		Maharashtra			Nov - 14
5	**System strengthening common for WR and NR**	**Sterlite**			**1,720**	**Madhya Pradesh**	**Chhattisgarh**	**Mar-2014**	**Sep - 15**

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	Dhramjaygarh -Jabalpur 765 kV D/C lines	Sterlite	758			Madhya Pradesh	Chhattisgarh		Sep - 15
	Jabalpur-Bina 765 kV S/C line	Sterlite	245			Madhya Pradesh			Jun - 15
6	**Western Region System Strengthening – II under Project – C (Gujarat)**	**Adani**			**670**	**Gujarat**		**Mar-2011**	**Dec - 15**
	Rajgarh – Karamsad 400 kV D/C line	Adani	486			Gujarat			Dec - 15
	Limdi (Chorania) – Vadavi 400 kV D/C line	Adani	206			Gujarat			May - 11
	Vadavi – Zerda (Kansari) 400 kV D/C line	Adani	282			Gujarat			Nov - 11
	FY 2016-17								
7	**Transmission system for Strengthening in Southern Region for import of Power from ER**	**PGCIL**			**1,180**	**Andhra Pradesh**	**Telengana**	**Aug-2016**	**Sep - 16**
	Srikakulam PP – Vemagiri-II Pooling Station 765kV D/c line	PGCIL	1,336			Andhra Pradesh	Andhra Pradesh	Aug-2016	Sep - 16
	Khammam (existing) – Nagarjunasagar 400 kV D/C line	PGCIL	289			Telengana	Andhra Pradesh	Aug-2016	Sep - 16
8	**Transmission System required for evacuation of power from Kudgi TPS (3x800 MW in Phase-I) of NTPC**	**L&T**			**1,240**	**Karnataka**		**Dec-2015**	**Sep - 16**
	Kudgi TPS – Narendra 400 kV 2xD/C line (I&II)	L&T	14			Karnataka			Jun - 16
	Narendra (New) – Madhugiri 765 kV D/C line	L&T	758			Karnataka			Sep - 16
	Madhugiri (Tumkur) – Bidadi 400 kV D/C line	L&T	186			Karnataka			Aug - 16
9	**Part ATS for RAPP U-7&8 in Rajasthan**	**Sterlite**			**310**	**Rajasthan**		**Feb-2016**	**Nov - 16**
	RAPP - Shujalpur 400kV D/C line	Sterlite	402			Rajasthan			Nov - 16
10	**ATS of Unchahar TPS**	**PGCIL**			**70**	**Uttar Pradesh**		**Sep-2016**	**Dec - 16**
	Unchahar – Fatehpur 400 kV D/C line	PGCIL	106			Uttar Pradesh	Uttar Pradesh	Sep-2016	Dec - 16
11	**Eastern Region System Strengthening Scheme-VII**	**Sterlite**			**370**	**Jharkhand**	**West Bengal**	**Apr-2016**	**Jan - 17**
	Purulia PSP (WB) – Ranchi (PG) 400 kV D/C line	Sterlite	223			Jharkhand			Jan - 17
	Chaibasa – Kharagpur 400 kV D/C line	Sterlite	323			Jharkhand			Jan - 17
	FY 2017-18								
12	**Northern Region System Strengthening Scheme(NRSS) - XXXI (Part-B)**	**Essel**			**370**	**J&K**	**Punjab**	**Sep-2016**	**Apr - 17**
	Kurukshetra – Malerkotla 400 kV D/C line	Essel	278			J&K		Sep-2016	Jan - 17
	Malerkotla – Amritsar 400 kV D/C line.	Essel	152			J&K		Sep-2016	Apr - 17
13	**Transmission System for Patran 400 kV S/S**	**Techno Electric**			**200**	**Punjab**		**Nov-2016**	**May - 17**
	LILO of both circuits of Patiala-Kaithal 400kV D/C at Patran (Triple snow Bird Conductor)	Techno Electric	0			Punjab		Nov-2016	Jun - 16
	2x500 MVA, 400/220 kV Patran substation	Techno Electric		1,000		Punjab		Nov-2016	May - 17

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
14	**NR System strengthening Scheme-NRSS-XXXI (Part-A)**	**PGCIL**			**225**	**Himachal Pradesh**		**Jul-2017**	**Jul - 17**
	2x315 MVA, 400/220 kV GIS at Kala amb with 40% series compensation on 400 kV Karcham Wangtoo – Kala Amb D/C line at Kala Amb end	PGCIL		630		Himachal Pradesh		Jul-2017	Jul - 17
	LILO of both ckt of Karcham Wangtoo - Abdullapur 400 kV D/C line at Kala Amb	PGCIL	2			Himachal Pradesh		Jul-2017	Jul - 17
15	**Eastern Region System Strengthening Scheme-VI(ERSS-VI)**	**Essel**			**540**	**Bihar**		**Aug-2016**	**Aug - 17**
	Muzaffarpur (PG) - Darbhanga 400 kV D/c line with triple snowbird conductor	Essel	126			Bihar		Jun-2016	Apr - 17
	LILO of Barh –Gorakhpur 400 kV 2xD/c line at Motihari	Essel	152			Bihar		Aug-2016	Aug - 17
	2x500 MVA, 400/220 kV Darbhanga GIS with space for future extension	Essel		1,000		Bihar		Aug-2016	Aug - 17
	2x200 MVA, 400/132 kV Motihari GIS with space for future extension	Essel		400		Bihar		Aug-2016	Aug - 17
16	**Connectivity lines for Maheshwaram 765/400 kV Pooling Station**	**Sterlite**			**534**	**Telangana**		**Jun-2018**	**Dec - 17**
	Maheshwaram – Mahboobnagar 400 kV D/C line	Sterlite	197			Telangana		Jun-2018	Dec - 17
	Nizamabad – Yeddumailaram (Shankarpalli) 400 kV D/C line	Sterlite	279			Telangana		Jun-2018	Oct - 17
	FY 2018-19								
17	**Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-B)**	**PGCIL**			**2,360**	**Madhya Pradesh**	**Maharashtra**	**Jan-2018**	**Jun - 18**
	Warora Pooling Station - Parli (New) 765 kV D/C line	PGCIL	694					Jan-2018	Jun - 18
	Parli (New) - Solapur 765 kV D/C line	PGCIL	236					Jan-2018	Jun - 18
	Parli (New) – Parli (PG) 400 kV D/C (Q) line	PGCIL	36					Jan-2018	Jun - 18
	2x1500 MVA, 765/400 kV Parli (New) sub station	PGCIL		3,000				Jan-2018	Jun - 18
18	**Transmission System associated with Gadarwara STPS (2x800 MW) of NTPC (Part-A)**	**PGCIL**			**2,525**	**Madhya Pradesh**	**Maharashtra**	**Jan-2018**	**Jul - 18**
	Initially from Gadarwara to be LILO of Seoni-Bina 765kV S/C line	PGCIL	31					Jan-2018	Jul - 18
	Dismantle the LILO and extend Line upto Jabalpur S/S	PGCIL	88					Jan-2018	Jul - 18
	Gadarwara STPS- Warora P.S. (New) 765kV D/C line	PGCIL	627					Jan-2018	Jul - 18
	LILO of both Ckts. of Wardha - Parli at Warora (New) Pooling Station	PGCIL	196					Jan-2018	Jul - 18
	2x1500 MVA, 765/400 kV Warora (New) pooling station	PGCIL		3,000				Jan-2018	Jul - 18

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
19	**Northern Region System Strengthening Scheme(NRSS-XXIX)**	**Sterlite**			**2,621**	**J&K**		**Oct-2018**	**Aug - 18**
	Jalandhar – Samba 400 kV D/C line	Sterlite	270			J&K		Oct-2018	Jun - 16
	Samba – Amargarh 400 kV D/C line	Sterlite	547			J&K		Oct-2018	Aug - 18
	2x315 MVA, 400/220 kV Amargarh GIS	Sterlite		630		J&K		Oct-2018	May - 18
	LILO of both circuit of Uri – Wagoora 400 kV D/C line at Amargarh	Sterlite	14			J&K		Oct-2018	Apr - 18
20	**Transmission System Strengthening associated with Vindhyachal- V**	**PGCIL**			**1,200**	**Madhya Pradesh**		**Jun-2018**	**Dec - 18**
	Vindhyachal Pooling Station - Jabalpur Pooling Station line 765 kV D/C line	PGCIL	750					Jun-2018	Dec - 18
21	**Common Transmission system for phase-II generation projects in Orissa and immediate evacuation system for OPGC project (Orissa)**	**Sterlite**			**1,698**	**Odisha**	**Chhattisgarh**	**Aug-2019**	**Dec - 18**
	Jharsuguda – Raipur 765 kV D/C (hexa) line	Sterlite	610			Odisha	Chhattisgarh	Aug-2019	Dec - 18
	OPGC TPS– Jharsuguda 400 kV D/C (triple) line	Sterlite	103			Odisha		Aug-2019	Dec - 17
22	**Transmission system associated with IPPs of Nagapattinam / Cuddalore Area- Package A**	**PGCIL**			**1,025**	**Tamil nadu**	**Karnataka**	**Dec-2012**	**Jan - 19**
	Nagapattinam Pooling Station-Salem 765 kV D/C line	PGCIL	406			Tamil nadu	Tamil nadu	Dec-2012	Jan - 19
	Salem - Madhugiri 765 kV S/C line	PGCIL	219			Tamil nadu	Karnataka	Dec-2012	Jan - 19
23	**Additional system strengthening for Sipat STPS**	**Adani**			**1,097**	**Chhattisgarh**		**Mar-2019**	**Mar - 19**
	Sipat STPS - Bilaspur 765 kV S/C (Q) line	Adani	24						Aug - 18
	Bilaspur - Rajnandgaon 765 kV D/C (hexa) line	Adani	324						Mar - 19
24	**Additional system strengthening for Chhattisgarh (B)**	**Adani**			**2,260**	**Chhattisgarh**	**Maharashtra**	**Nov-2018**	**Mar - 19**
	Raipur - Rajnandgaon 765 kV D/C (hexa) line	Adani	80					Nov-2018	Mar - 19
	Rajnandgaon - Warora 765 kV D/C (hexa) line	Adani	532					Nov-2018	Mar - 19
	FY 2019-20								
25	**System strengthening for IPPs in Chhattisgarh and other generation projects in western region**	**Adani**			**1,285**	**Chhattisgarh**	**Maharashtra**	**Mar-2019**	**Aug - 19**
	Gwalior - Morena 400 kV D/C (Q) line	Adani	96					Mar-2019	May - 18
	2x315 MVA, 400/220 kV Morena substation	Adani		630				Mar-2019	May - 18
	Vindhyachal STPS - IV & V – Vindhyachal pool 400 kV D/C (Q) line	Adani	55					Mar-2019	Mar - 18
	Sasan UMPP – Vindhyachal Pooling Station 765 kV S/C (Q) line	Adani	6					Mar-2019	Apr - 18
	Raigarh (Kotra) – Champa (Pool) 765 kV S/C (Q) line	Adani	97					Mar-2019	Aug - 18
	Champa (Pool) – Dharamjaygarh 765 kV S/C (Q) line	Adani	51					Mar-2019	Jul - 18
	LILO of one ckt of Aurangabad – Padghe 765 kV D/C (hexa) line at Pune	Adani	129					Mar-2019	Aug - 19

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
26	**Transmission system strengthening in Indian system for transfer of power from new HEP's in Bhutan**	**Kalpataru**			**1,809**	**Bihar**	**West Bengal**	**Mar-2019**	**Jan - 20**
	Alipurduar (PG) – Siliguri (PG) 400 KV D/C line	Kalpataru	231					Mar-2019	Jan - 20
	Kishanganj (PG) – Darbhanga (DMTCL) 400 KV D/C line	Kalpataru	209					Mar-2019	Jan - 20
27	**Strengthening of Transmission System beyond Vemagiri**	**PGCIL**			**7,032**	**Andhra Pradesh**	**Telengana**	**Apr-2019**	**Jan - 20**
	Vemagiri - Chilakaluripeta 765kV D/C Line	PGCIL	558					Apr-2019	Jan - 20
	Chilakaluripeta - Cudappah 765 kV D/C Line	PGCIL	576					Apr-2019	Jan - 20
	Cudappah - Madhugiri 400 kV D/C (Quad Moose) Line	PGCIL	486					Apr-2019	Jan - 20
	Srikakulam - Garividi 400 kV (Quad Moose) D/C Line	PGCIL	288					Apr-2019	Jan - 20
	Chilkaluraipeta - Narasaraopeta 400 kV (Quad Moose) D/C Line	PGCIL	60					Apr-2019	Jan - 20
28	**Creation of new 400 kV GIS in Gurgaon area and Palwal as a part of ISTS**	**Sterlite**			**1,640**	**Haryana**	**Uttar Pradesh**	**Sep-2019**	**Mar - 20**
	Aligarh-Prithala 400 kV D/C HTLS line	Sterlite	99					Sep-2019	Jul - 19
	Prithala-Kadarpur 400 kV D/C HTLS line	Sterlite	58					Sep-2019	May - 19
	Kadarpur-Sohna road 400 kV D/C HTLS line	Sterlite	21					Sep-2019	Sep - 19
	LILO of Gurgaon – Manesar 400 kV D/C (Q) line at Sohna Road	Sterlite	2					Sep-2019	Sep - 19
	Neemrana(PG) – Dhanonda 400 kV D/C HTLS line	Sterlite	93					Sep-2019	Feb - 19
	2x500 MVA, 400/220 kV GIS at Kadarpur (Gurgaon)	Sterlite		1,000				May-2019	Dec - 19
	2x500 MVA, 400/220 kV GIS at Sohna Road (Gurgaon)	Sterlite		1,000				May-2019	Mar - 20
	2x500 MVA, 400/220 kV GIS at Prithala(Palwal)	Sterlite		1,000				May-2019	Jul - 19
	LILO of both ckt of Karcham Wangtoo - Abdullapur 400 kV D/C line at Kala Amb	Sterlite	2					Jul-2017	Jul - 24
	FY 2020-21								
29	**North Eastern Region Strengthening Scheme (NERSS-VI)**	**Kalpataru**			**653**			**Jul-2020**	**Oct - 20**
	Imphal-New Kohima 400 kV D/C line	Kalpataru	272					Jul-2020	Oct - 20
	New Kohima - Mariani 400 kV D/c line	Kalpataru	236					Jul-2020	Jul - 20
	Establishment of 400/220 kV, 2x500 MVA s/s at new Kohima	Kalpataru		1,000				Jul-2020	Jul - 20
30	**Transmission system for NER System Strengthening Scheme-II (Part-B) and V (NER-IIB & V)**	**Sterlite**			**2,471**	**Assam & Arunachal**		**Nov-2020**	**Mar - 21**
	2x315 MVA, 400/132 kV S/S at Surajmaninagar	Sterlite		630				Jul-2020	Jan - 21
	2x315 MVA, 400/132 kV S/S at P.K. Bari	Sterlite		630				Jul-2020	Jan - 21
	Surajmaninagar - P. K. Bari 400 kV D/C line	Sterlite	155					Jul-2020	Jan - 21
	AGTPP (NEEPCO) – P.K. Bari (TSECL) 132 kV D/c line	Sterlite	167					Mar-2020	Mar - 21

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	Biswanath Chariyalli (PG) – Itanagar 132kV D/c (Zebra) line	Sterlite	126					Mar-2020	Mar - 21
	Silchar (PG) – Misa (PG) 400kV D/c (Q) line	Sterlite	357					Nov-2020	Feb - 21
	LILO of one circuit of Biswanath Chariyalli (PG)) – Itanagar 132kV D/C (Zebra) line at Gohpur (AEGCL)	Sterlite	16					Mar-2020	Mar - 21
	FY 2021-22								
31	**Transmission system associated with LTA applications from Rajasthan SEZ Part-A**	**PGCIL**			**872**	**Rajasthan**		**May-2021**	**May - 21**
	Ajmer (PG) – Phagi (RVPN) 765kV D/C line	PGCIL	268			Rajasthan		May-2021	May - 21
32	**New WR- NR 765 kV Inter-Regional corridor**	**PGCIL**			**916**	**Uttar Pradesh**		**Dec-2021**	**Jul - 21**
	765 kV D/C Vindhyachal Pooling Station- Varanasi D/C Transmission Line	PGCIL	379			Uttar Pradesh		Dec-2021	Jul - 21
33	**Transmission System for Ultra Mega Solar Park in Fatehgarh, Distt. Jaisalmer Rajasthan (SPV:Fatehgarh-Bhadla Transmission Ltd)**	**Adani**			**575**	**Rajasthan**		**Sep-2019**	**Jul - 21**
	765 kV Fatehgarh Pooling sub-station - Bhadla (PG) D/C line (to be operated at 400 kV)	Adani	292			Rajasthan		Sep-2019	Jul - 21
34	**Transmission system associated with LTA applications from Rajasthan SEZ Part-B (SPV:Fatehgarh-II Transco Limited)**	**PGCIL**			**1,186**	**Rajasthan**		**Aug-2021**	**Aug - 21**
	Fatehgarh-II – Bhadla-II 765kV D/c line.	PGCIL	375			Rajasthan		Aug-2021	Aug - 21
35	**Transmission System Associated with LTA applications from Rajasthan SEZ Part-D (SPV: Bikaner-Khetri Transmission Limited)**	**Adani**			**1,631**	**Rajasthan**		**Aug-2021**	**Sep - 21**
	Bikaner (PG) – Khetri S/S 765 kV D/C line	Adani	481			Rajasthan		Aug-2021	Sep - 21
36	**Eastern Region Strengthening Scheme-XXI**	**PGCIL**			**1,090**	**Bihar**		**Aug-2021**	**Oct - 21**
	Darbhanga – Sitamarhi (New) 400kV D/C line	PGCIL	160			Bihar		Aug-2021	Oct - 21
	Sitamarhi (New) – Motihari 400kV D/C line	PGCIL	171			Bihar		Aug-2021	Oct - 21
	LILO of both circuits of Nabinagar-II – Gaya 400KV D/c (Quad Moose) line of PGCIL at Chandauti (New)	PGCIL	6			Bihar		Aug-2021	Oct - 21
	LILO of Kishanganj – Patna 400KV D/c (Quad Moose) line of PGCIL at Saharsa (New)	PGCIL	149			Bihar		Aug-2021	Oct - 21
	Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Sitamarhi (New)	PGCIL		1,400		Bihar		Aug-2021	Oct - 21
	Establishment of 400/220/132 kV, 3x500 MVA + 3x200 MVA S/s at Chandauti (New)	PGCIL		2,100		Bihar		Aug-2021	Oct - 21
	Establishment of 400/220/132 kV, 2x500 MVA + 2x200 MVA S/s at Saharsa (New)	PGCIL		1,400		Bihar		Aug-2021	Oct - 21

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
37	**Transmission system associated with LTA applications from Rajasthan SEZ Part-C**	**PGCIL**			**1,448**	**Rajasthan**		**Aug-2021**	**Oct - 21**
	Khetri– Jhatikara 765kV D/c line	PGCIL	292			Rajasthan	Delhi	Aug-2021	Oct - 21
	Khetri– Sikar (PG) 400kV D/c line	PGCIL	156			Rajasthan		Aug-2021	Oct - 21
38	**Connectivity system for Khargone TPP (2x660 MW)**	**Sterlite**			**2,136**	**Madhya Pradesh**	**Maharashtra**	**Jul-2019**	**Dec - 21**
	LILO of one ckt of Khandwa - Rajgarh 400kV D/C line at Khargone TPP	Sterlite	14			Madhya Pradesh		Jul-2019	Feb - 18
	Khargone TPP – Khandwa pool 400 kV D/C (Quad) line	Sterlite	50					Jul-2019	Mar - 20
	Khandwa Pool – Indore 765kV D/C line	Sterlite	180					Jul-2019	Mar - 20
	Khandwa Pool – Dhule 765 kV D/C line	Sterlite	383					Jul-2019	Dec - 21
	Establishment of 2x1500MVA, 765/400kV, pooling station at Khandwa	Sterlite		3,000				Jul-2019	Mar - 20
	FY 2022-23								
39	**Eastern Region Strengthening Scheme-XVIII**	**PGCIL**			**3,994**	**West Bengal**	**Jharkhand**	**Dec-2020**	**Aug - 22**
	Ranchi – Medinipur 765kV D/C line	PGCIL	538			West Bengal	Jharkhand	Dec-2020	Aug - 22
	Medinipur - Jeerat (New) 765kV D/C line	PGCIL	338			West Bengal		Dec-2020	Aug - 22
	Jeerat (New) – Subhasgram 400kV D/C line	PGCIL	214			West Bengal		Dec-2020	Aug - 22
	Jeerat (New) – Jeerat (WBSETCL) 400kV D/C line	PGCIL	51			West Bengal		Dec-2020	Aug - 22
	LILO of Jeerat (WBSETCL) – Subhasgram (PG) 400kV at Rajarhat	PGCIL	48			West Bengal		Dec-2020	Aug - 22
	LILO of both circuits of Chandithala – Kharagpur 400kV D/C line at Medinipur	PGCIL	296			West Bengal		Dec-2020	Aug - 22
	2x1500 MVA , 765/400 kV Substation at Medinipur	PGCIL		3,000		West Bengal		Dec-2020	Aug - 22
	2x1500 MVA , 765/400 kV Substation at Jeerat (New)	PGCIL		3,000		West Bengal		Dec-2020	Aug - 22
40	**(WRSS – 21) Part – A – Trasnsmission System Strengthening for Relieving Over Loadings Observed in Gujarat Intra-State System Due to Re-injections in Bhuj PS**	**Adani**			**1,090**	**Gujarat**		**Aug-2021**	**Oct - 22**
	Bhuj PS – Lakadia PS 765 kV D/C line	Adani	214			Gujarat		Aug-2021	Oct - 22
	LILO of Bhachau – EPGL line 400 kV D/C (triple) line at Lakadia PS	Adani	76			Gujarat		Aug-2021	Oct - 22
	Establishment of 2x1500 MVA, 765/400 kV Lakadia PS with 765 kV (1x330 MVAR) & 420 kV (1x125 MVAR) bus reactor	Adani		3,000		Gujarat		Aug-2021	Oct - 22
41	**Transmission System for Transmission System Associated with RE Generations at Bhuj-II, Dwarka & Lakadia**	**Adani**			**1,053**	**Gujarat**		**Feb-2022**	**Oct - 22**
	Lakadia PS – Banaskantha PS 765kV D/c line	Adani	352			Gujarat		Feb-2022	Oct - 22

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
42	**Transmission System for Jam Khambaliya Pooling Station and Interconnection of Jam Khambaliya Pooling Station for Providing Connectivity to RE Projects (1500 MW)**	**Adani**			**394**	**Gujarat**		**Nov-2021**	**Nov - 22**
	Establishment of 4x500 MVA, 400/220 kV Jam Khambhaliya PS (GIS)	Adani		2,000		Gujarat		Nov-2021	Apr - 22
	1x500 MVA, 400/220 ICT at CGPL Mundra switchyard	Adani		500		Gujarat		Nov-2021	Nov - 22
43	**Transmission System for providing connectivity to RE Projects at Bhuj-II (2000 MW) in Gujarat**	**PGCIL**			**1,409**	**Gujarat**		**Aug-2021**	**Nov - 22**
	Reconfiguration of Bhuj PS – Lakadia PS 765kV D/c line so as to establish Bhuj-II –Lakadia 765 kV D/C line as well as Bhuj-Bhuj-II 765kV D/C line	PGCIL	212			Gujarat		Aug-2021	Nov - 22
44	**WRSS – 21 Part – B – Transmission System Strengthening for Relieving Over Loadings Observed in Gujarat Intra-State System Due to RE-injections in Bhuj PS**	**Sterlite**			**2,003**	**Gujarat**		**Aug-2021**	**Jan - 23**
	Lakadia – Vadodara 765kV D/c line	Sterlite	670			Gujarat		Aug-2021	Jan - 23
	FY 2023-24								
45	**Transmission system associated with LTA applications from Rajasthan SEZ Part-F, Phase-II**	**PGCIL**			**3,508**	**Rajasthan**		**Dec-2022**	**Jun - 23**
	Bikaner II- Khetri 400kV 2XD/C line (Twin HTLS)	PGCIL	1,102			Rajasthan		Dec-2022	Jun - 23
	Khetri - Bhiwadi 400kV D/C line (Twin HTLS)	PGCIL	251			Rajasthan		Dec-2022	Jun - 23
	400/220kV New Bikaner II Substation STATCOM (±300MVAr 2x125MVAr MSC, 1x125MVAr MSR)	PGCIL				Rajasthan		Dec-2022	Jun - 23
46	**Development of Additional Inter regional AC link for import into Southern region i.e Warora-Warangal and Chilakaluripeta – Hyderabad – Kurnool 765 kV link**	**Adani**			**4,805**	**Andhra Pradesh**	**Telengana**	**Nov-2019**	**Sep - 23**
	Establishment of 765/400 kV substations at Warangal (New) with 2X1500 MVA transformers and 2X240 MVAR bus reactors.	Adani		3,000		Telangana		Nov-2019	Aug - 23
	Warora (Pool) – Warangal (New) 765 kV D/C line with 240 MVAR switchable line reactor at both ends	Adani	664			Telangana	Maharashtra	Nov-2019	Sep - 23
	Warangal (New) – Hyderabad 765 kV D/C line with 240 MVAR switchable line reactor at Warangal end of each circuit.	Adani	268			Andhra Pradesh	Telangana	Nov-2019	Aug - 23
	Warangal (New) – Warangal (existing) 400 kV (quad) D/C line	Adani	95			Telangana		Nov-2019	Jun - 23
	Hyderabad- Kurnol 765 kV D/C line with 240 MVAR switchable line reactor at KurNo.ol end of each circuit	Adani	337			Andhra Pradesh	Telangana	Nov-2019	Jul - 23

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	Warangal (New) – Chilakaluripeta 765 kV D/C line with 240 MVAR switchable line reactor at both ends of each circuit	Adani	390			Andhra Pradesh	Telangana	Nov-2019	Sep - 23
47	**Transmission System for Karur Pooling Station (at a location in between Karur Wind zone and Tiruppur wind zone) along with LILO of both circuits of Pugalur – Pugalur (HVDC) 400 kV D/C line (with Quad Moose ACSR Conductor) at Karur PS (CKM-17, MVA-1000)**	**Adani**			**216**	**Tamil nadu**		**Jul-2023**	**Oct - 23**
	LILO of both circuits of Pugalur – Pugalur (HVDC) 400 kV D/C line at Karur PS	Adani	9			Tamil nadu		Jul-2023	Oct - 23
	2x500 MVA, 400/230 kV Karur	Adani		1,000		Tamil nadu		Jul-2023	Oct - 23
48	**Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part A, SPV Name: Ramgarh Transmission Limited (CKM-188, MVA-2000)**	**PGCIL**			**425**	**Rajasthan**		**Sep-2022**	**Dec - 23**
	Fatehgarh-III (erstwhile Ramgarh-II) -Fatehgarh-II 400kV D/c line (Twin HTLS)	PGCIL	88			Rajasthan		Sep-2022	Dec - 23
	Fatehgarh-III (erstwhile Ramgarh-II)-Jaisalmer-II (RVPNL) 400kV D/c line (Twin HTLS)	PGCIL	100			Rajasthan		Sep-2022	Sep - 23
	400/220kV Fatehgarh-III (erstwhile Ramgarh-II) PS(4x500 MVA Transformer & 2x125MVAR, 420kV Bus Reactor)	PGCIL		2,000		Rajasthan		Sep-2022	Dec - 23
49	**Evacuation of power from RE sources in Koppal Wind Energy Zone (Karnataka) (2500MW) (CKM-276, MVA-2500)**	**Renew**			**697**	**Karnataka**		**Jun-2023**	**Jan - 24**
	Koppal – Narendra (New) 400 kV D/c	Renew	276			Karnataka		Jun-2023	Oct - 23
	5x500MVA, 400/220 kV Koppal	Renew		2,500		Karnataka		Jun-2023	Jan - 24
50	**Transmission scheme for evacuation of 3GW RE injection at Khavda P.S. under Phase-I (CKM-218, MVA-4500)**	**Adani**			**1,185**	**Gujarat**		**Jan-2024**	**Feb - 24**
	Khavda PS (GIS) – Bhuj PS 765 kV D/c line	Adani	218			Gujarat		Jan-2024	Jan - 24
	3X1500 MVA 765/400 kV Khavda (GIS)	Adani		4,500		Gujarat		Jan-2024	Feb - 24
51	**Transmission system for evacuation of power from Neemuch Solar Park (1000 MW): SPV Name: Neemuch Transmission Limited (NTL) (CKM-470, MVA-1000)**	**PGCIL**			**1,482**	**Madhya Pradesh**	**Rajasthan**	**Feb-2024**	**Mar - 24**
	Neemuch PS – Chhittorgarh (PG) s/s 400 kV D/C line	PGCIL	233			Madhya Pradesh	Rajasthan	Feb-2024	Mar - 24
	Neemuch PS- Mandsaur s/s 400 kV D/C line	PGCIL	236			Madhya Pradesh	Rajasthan	Feb-2024	Mar - 24

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	2x500 MVA, 400/220 kV Pooling Station (AIS) at Neemuch	PGCIL		1,000		Madhya Pradesh		Feb-2024	Mar - 24
52	**Transmission System for evacuation of power from RE projects in Rajgarh (2500 MW) SEZ in Madhya Pradesh (CKM-288, MVA-1500)**	**GR Infra**			**464**	**Madhya Pradesh**		**Nov-2023**	**Mar - 24**
	Pachora SEZ PP -Bhopal (Sterlite) 400 kV D/c line	GR Infra	288			Madhya Pradesh		Nov-2023	Mar - 24
	3x500 MVA, 400/220 kV Pachora SEZ	GR Infra		1,500		Madhya Pradesh		Nov-2023	Mar - 24
53	**Transmission System for evacuation of power from RE Projects in Osmanabad area (1 GW) in Maharashtra (CKM-68, MVA-1000)**	**Indigrid**			**200**	**Maharashtra**		**Jun-2023**	**Mar - 24**
	LILO of both circuits of Parli(PG)-Pune(GIS) 400 Kv D/c line at Kallam PS	Indigrid	68			Maharashtra		Jun-2023	Mar - 24
	2X500 MVA, 400/220kV substation near Kallam PS	Indigrid		1,000		Maharashtra		Jun-2023	Mar - 24
	FY 2024-25								
54	**Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part B, SPV Name: POWERGRID Bhadla Transmission Ltd. (CKM-405)**	**PGCIL**			**1,106**	**Rajasthan**		**Dec-2022**	**Aug - 24**
	Fatehgarh II- Bhadla II 765kV D/C Line (2nd)	PGCIL	405			Rajasthan		Dec-2022	Aug - 24
55	**Transmission Scheme for Solar Energy Zone in Gadag (1000 MW), Karnataka – Part-A, Phase-I (CKM-93, MVA-1000) (SPV:Gadag Transmisison Ltd.)**	**Renew**			**365**	**Karnataka**		**Sep-2023**	**Sep - 24**
	Gadag – Narendra (New) 400 kV D/c	Renew	187			Karnataka		Sep-2023	Sep - 24
	2x500MVA, 400/220 kV Gadag	Renew		1,000		Karnataka		Sep-2023	Sep - 24
56	**Western Region Strengthening Scheme-XIX (WRSS-XIX) and North Eastern Region Strengthening Scheme-IX (NERSS-IX) (CKM-357, MVA-1000)**	**Sterlite**			**1,223**	**Gujarat**	**Maharashtra**	**Dec-2023**	**Sep - 24**
	LILO of second circuit of Zerda –Ranchodpura 400 kV D/c line at Banaskantha (PG) PS	Sterlite	35			Gujarat		Oct-2022	Jun - 22
	LILO of KAPP – Vapi 400 kV D/c line at Vapi – II	Sterlite	0			Gujarat		Apr-2023	Sep - 24
	Padghe (PG) – Kharghar 400 kV D/c (quad) line	Sterlite	140			Maharashtra		Dec-2023	Sep - 24
	Vapi-II – Sayali D/C 220kV D/C line	Sterlite	45			Gujarat	DNH	Apr-2023	Sep - 24
	LILO of Padghe (PG) – Ghatkopar 400kV S/c line at Navi Mumbai GIS (PG)	Sterlite	38			Maharashtra		Dec-2023	Sep - 24
	LILO of Apta – Kalwa/Taloja 220 kV D/c line at Navi Mumbai (PG)	Sterlite	5			Maharashtra		Dec-2022	Oct - 24

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	Pare HEP (NEEPCO) – North Lakhimpur (AEGCL) 132 kV D/c line	Sterlite	62			Assam	Arunachal Pradesh	Jun-2023	Aug - 23
	LILO of one circuit of Pare HEP – North Lakhimpur (AEGCL) 132kV D/c line at Nirjuli	Sterlite	33			Arunachal Pradesh		Jun-2023	Aug - 23
	2 x 500 MVA, 400/220 kV S/s near Vapi / Ambheti (Vapi – II)	Sterlite		1,000		Gujarat		Apr-2023	Sep - 24
57	**Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part D, SPV Name: POWERGRID Aligarh Sikar Transmission Ltd. (CKM-**	**PGCIL**			**1,516**	**Rajasthan**	**Uttar Pradesh**	**Dec-2022**	**Oct - 24**
	Sikar II- Aligarh 765kV D/C Line	PGCIL	513			Rajasthan	Uttar Pradesh	Dec-2022	Oct - 24
58	**Establishment of new 220/132kV substation at Nangalbibra (CKM-282, MVA-320)**	**Sterlite**			**604**	**Meghalaya**	**Assam**	**Dec-2023**	**Oct - 24**
	220/132kV, 2x160MVA Nangalbibra	Sterlite		320		Meghalaya		Dec-2023	Oct - 24
	Bongaigaon – Nangalbibra 400kV D/c	Sterlite	246			Meghalaya	Assam	Dec-2023	Oct - 24
	Hatsinghmari – Ampati 132kV D/c	Sterlite	37			Assam	Meghalaya	Dec-2023	Sep - 24
59	**Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part C, SPV Name: POWERGRID Sikar Transmisison Ltd. (CKM-899, MVA-3000)**	**PGCIL**			**2,182**	**Rajasthan**		**Dec-2022**	**Dec - 24**
	Bhadla II - Sikar II 765 kV D/C line	PGCIL	618			Rajasthan		Dec-2022	Dec - 24
	Sikar II - Neemrana 400kV D/c line (Twin HTLS)	PGCIL	270			Rajasthan		Dec-2022	Oct - 24
	765/400kV, 2x1500MVA Substation at Sikar -II	PGCIL		3,000		Rajasthan		Dec-2022	Dec - 24
60	**WRES-XXVIII & WRES-XXIX, SPV Name: POWERGRID Dharamjaigarh Transmission Ltd (MVA-2500)**	**PGCIL**			**308**	**Chhattisgarh**		**Mar-2025**	**Jan - 25**
	Creation of 220 kV level with 2x500MVA, 400/220 kV at 765/400 kV Dharamjaigarh S/s (WRES-XXIX)	PGCIL		1,000		Chhattisgarh		Mar-2025	Jan - 25
	Creation of 220 kV level (GIS) with 3x500MVA, 400/220 kV at 765/400 kV Raipur Pool S/s (WRES-XVIII)	PGCIL		1,500		Chhattisgarh		Dec-2024	Dec - 24
61	**WRES-XXVII, SPV Name: POWERGRID Raipur Pool Dhamtari Transmission Limited (CKM-225)**	**PGCIL**			**260**	**Chhattisgarh**		**Sep-2024**	**Mar - 25**
	Raipur Pool – Dhamtari 400 kV D/c line (Q)	PGCIL	176			Chhattisgarh		Sep-2024	Mar - 25
62	**Transmission scheme for evacuation of 4.5 GW RE injection at Khavda P.S. under Phase-II – Part A (CKM-355, MVA-6000)**	**Adani**			**1,300**	**Gujarat**		**Mar-2025**	**Mar - 25**
	KPS2(GIS)-Lakadia 765kV D/C line	Adani	355			Gujarat		Mar-2025	Mar - 25
	FY 2025-26								

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
63	**Transmission scheme for injection beyond 3 GW RE power at Khavda PS1 (KPS1) (earlier Megha Engg.)**	**Adani**			**1,102**	**Gujarat**		**Feb-2025**	**Apr - 25**
	Augmentation of Khavda PS1 by	Adani				Gujarat			
	(a) 2X1500 MVA, 765/400kV ICT	Adani		3,000		Gujarat		Feb-2025	Mar - 25
	(b) 2X1500 MVA, 765/400kV ICT	Adani		3,000		Gujarat		Feb-2025	Apr - 25
	765kV D/C KPS1 to KPS2 GIS (to be established with bypassing of LILO of one ckt. of KPS1-Bhuj at KPS2 and utilisation of LILO section)	Adani	41			Gujarat		Feb-2025	Mar - 25
64	**System Strengthening Scheme for Eastern and North Eastern Regions (SPV Name: POWERGRID ER NER Transmission Limited) (CKM-139, MVA-1000) (ERSS-XXV & NERSS-XV)**	**PGCIL**			**250**	**Bihar**	**Assam & Arunachal**	**Oct-2024**	**Jun - 25**
	Kathalguri (NEEPCO) - Namsai (POWERGRID) 220kV D/C line	PGCIL	142			Assam	Arunachal Pradesh	Oct-2024	Jun - 25
	Upgradation of existing 132kV Namsai (POWERGRID) S/s to 220kV including 2x160MVA, 220/132kV Transformers	PGCIL		320		Arunachal Pradesh		Oct-2024	Jun - 25
	2x500MVA, 400/220kV Transformers at Banka S/S	PGCIL		1,000		Bihar		Oct-2024	Oct - 24
65	**Inter-regional ER-WR Interconnection, SPV Name: ERWR Power TRANSMISSION Ltd (CKM-136)**	**PGCIL**			**293**	**Odisha**	**Chhattisgarh**	**Mar-2025**	**Jun - 25**
	400kV D/C Jeypore (POWERGRID)-Jagdalpur (CSPTCL) line	PGCIL	136			Odisha	Chhattisgarh	Mar-2025	Jun - 25
66	**Transmission Network Expansion in Gujarat associated with integration of RE projects from Khavda potential RE zone (SPV: POWERGRID KHAVDA RE TRANSMISSION SYSTEM LIMITED) (CKM-267)**	**PGCIL**			**953**	**Gujarat**		**Mar-2025**	**Jul - 25**
	765kV D/C Banaskantha-Ahemadabad line	PGCIL	270			Gujarat		Mar-2025	Jul - 25
67	**Establishment of Khavda Pooling Station-3 (KPS3) in Khavda RE Park (SPV Name: POWERGRID KPS3 TRANSMISSION LIMITED) (CKM-30, MVA-4500)**	**PGCIL**			**665**	**Gujarat**		**Dec-2024**	**Aug - 25**
	765kV D/C KPS2-KPS3 line	PGCIL	30			Gujarat		Dec-2024	Aug - 25
	765/400kV 3x1500MVA KPS-3 SS	PGCIL		4,500		Gujarat		Dec-2024	Aug - 25
68	**Immediate evacuation for North Karanpura (3x660MW) generation project of NTPC(ERSS XIX) (CKM-303, MVA-1000)**	**Adani**			**472**	**Jharkhand**	**Bihar**	**Sep-2019**	**Dec - 25**
	NK – Gaya 400kV D/c line	Adani	196			Jharkhand	Bihar	Sep-2019	Dec - 25
	NK – Chandwa 400kV D/c line	Adani	102			Jharkhand		Sep-2019	Oct - 22

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	LILO of both circuits of Ranchi – Maithon-RB 400kV D/c line at Dhanbad	Adani	5			Jharkhand		Sep-2019	Aug - 21
	400/220 kV, 2x500 MVA Dhanbad	Adani		1,000		Jharkhand		Sep-2019	Aug - 21
69	**System strengthening in northern region (NRSS XXXVI) along with LILO of Sikar-Neemrana 400 kV D/C line at Babai(RVPNL) (CKM-305)**	**Tata Power**			**437**	**Uttarakhand**	**Rajasthan**	**Dec-2019**	**Dec - 25**
	Koteshwar - Rishikesh 400kV D/C line	Tata Power	77			Uttarakhand		Dec-2019	Dec - 25
	LILO of one ckt of 400 kV D/C Sikar (PG)-Neemrana (PG) line at Babai.	Tata Power	3			Rajasthan		Dec-2016	Oct - 17
	Babai (RRVPNL) – Bhiwani (PG) 400 kV D/C line	Tata Power	222			Rajasthan	Haryana	Jun-2019	Oct - 23
70	**Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under phase III –Part A1 (SPV: Fatehgarh-IV Transmission Ltd.)**	**Apraava Energy**			**358**	**Rajasthan**		**Feb-2025**	**Dec - 25**
	5x500MVA, 400/220kV pooling station at Fatehgarh-4	Apraava Energy		2,500		Rajasthan		Feb-2025	Dec - 25
	Fatehgarh-4 PS- Fatehgarh-3 PS 400kV D/c	Apraava Energy	43			Rajasthan		Feb-2025	Dec - 25
71	**Transmission System for evacuation of power from Pakaldul HEP in Chenab Valley HEPs – Connectivity System (CKM-2, MVA-400)**	**Sterlite**			**505**	**J&K**		**Apr-2025**	**Dec - 25**
	LILO of one circuit of Kishenpur – Dulhasti 400 kV D/c at Kishtwar	Sterlite	3			J&K		Apr-2025	Dec - 25
	7x66.67 MVA, 400/132 kV Kishtwar	Sterlite		400		J&K		Apr-2025	Dec - 25
72	**Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part G, SPV Name: POWERGRID Narela Transmission Ltd. (CKM-408, MVA-4500)**	**PGCIL**			**1,618**	**Rajasthan**	**Haryana**	**Nov-2023**	**Dec - 25**
	Khetri-Narela 765kV D/C Line	PGCIL	340			Rajasthan	Delhi	Nov-2023	Dec - 25
	LILO of 765kV S/c Meerut – Bhiwani line at Narela	PGCIL	68			Uttar Pradesh	Delhi	Nov-2023	Oct - 25
	3x1500MVA ,765/400kV GIS substation at Narela	PGCIL		4,500		Delhi		Nov-2023	Dec - 25
73	**Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part B (SPV Name: POWERGRID KHAVDA II-B TRANSMISSION LIMITED) (CKM-368)**	**PGCIL**			**1,238**	**Gujarat**		**Mar-2025**	**Dec - 25**
	765kV D/C Lakadia PS-Ahmedabad Line	PGCIL	368			Gujarat		Mar-2025	Dec - 25
74	**Establishment of Khavda Pooling Station-2 (KPS2) in Khavda RE Park (SPV: POWERGRID KPS2 TRANSMISSION SYSTEM LIMITED) (MVA-6000)**	**PGCIL**			**789**	**Gujarat**		**Dec-2024**	**Dec - 25**

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	765/400kV 4x1500MVA KPS2 New SS (GIS)	PGCIL		6,000		Gujarat		Dec-2024	Dec - 25
75	**Transmission system associated with LTA applications from Rajasthan SEZ Part-E, Phase-II (SPV: POWERGRID Bhadla Sikar Transmission Limited) (CKM-600)**	**PGCIL**			**1,644**	**Rajasthan**		**Sep-2024**	**Jan - 26**
	Bhadla II - Sikar II 765 kV D/C line (2nd)	PGCIL	628			Rajasthan		Sep-2024	Jan - 26
76	**Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part C (SPV Name: POWERGRID KHAVDA II-C TRANSMISSION LIMITED) (CKM-577, MVA-4500)**	**PGCIL**			**2,821**	**Gujarat**		**Mar-2025**	**Jan - 26**
	765kV D/C Ahmedabad- New Navsari (South Gujrat) line	PGCIL	590			Gujarat		Mar-2025	Jan - 26
	765/400kV 3x1500MVA Ahmedabad New S/s	PGCIL		4,500		Gujarat		Mar-2025	Nov - 25
77	**Transmission Scheme for Solar Energy Zone in Gadag (1500 MW), Karnataka – Part-A, Phase-II (CKM-100, MVA-1500) (SPV:Gadag-IIA Transmisison Ltd.)**	**Renew**			**307**	**Karnataka**		**May-2024**	**Mar - 26**
	Gadag Pooling station – Koppal PS 400 kV D/C line	Renew	100			Karnataka		May-2024	Mar - 26
	400/220 kV, 3x500MVA ICT Augmentation at Gadag	Renew		1,500		Karnataka		May-2024	Mar - 26
78	**Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part G**	**Sterlite**			**2,098**	**Rajasthan**		**Feb-2025**	**Mar - 26**
	Fatehgarh3– Beawar 765kV D/c (2nd)	Sterlite	635			Rajasthan		Feb-2025	Mar - 26
79	**Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part B1 (SPV: POWERGRID Bhadla III Transmission Ltd)**	**PGCIL**			**2,500**	**Rajasthan**		**Mar-2025**	**Mar - 26**
	Bhadla-III PS – Sikar-II S/s 765 kV D/c line	PGCIL	650			Rajasthan		Mar-2025	Feb - 26
	2x1500MVA, 765/400KV & 3x500 MVA, 400/220 kV Bhadla III New S/s	PGCIL		1,500		Rajasthan		Mar-2025	Mar - 26
	FY 2026-27								
80	**Transmission system for evacuation of power from RE projects in Rajgarh (1000 MW) SEZ in Madhya Pradesh-Phase II (CKM-120, MVA-1500)**	**GR Infra**			**408**	**Madhya Pradesh**		**Feb-2026**	**Jun - 26**
	Pachora PS – Ujjain (MPPTCL) 400 kV D/c line	GR Infra	118			Madhya Pradesh		Feb-2026	Jun - 26
	400/220 kV, 3x500 MVA ICT augmentation (4th, 5th and 6th) at Pachora PS.	GR Infra		1,500		Madhya Pradesh		Feb-2026	Jun - 26
81	**Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part H, (SPV: POWERGRID Beawar DausaTransmission Ltd)**	**PGCIL**			**1,910**	**Rajasthan**		**Apr-2025**	**Jun - 26**
	Beawar-Dausa 765kV D/C line	PGCIL	474			Rajasthan		Apr-2025	Jun - 26

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
	LILO of both circuits of Jaipur (Phagi)-Gwalior 765 kV D/c at Dausa	PGCIL	133			Rajasthan		Apr-2025	Mar - 26
	LILO of both circuits of Agra – Jaipur (south) 400kV D/c at Dausa	PGCIL	44			Rajasthan		Apr-2025	Jul - 25
	2x1500MVA, 765/400KV Dausa S/s	PGCIL		3,000		Rajasthan		Apr-2025	Jan - 26
82	**Transmission scheme for Solar Energy Zone in Ananthpuram (Ananthapur) (2500 MW) and Kurnool (1000 MW), Andhra Pradesh (SPV: POWERGRID Ananthpuram Kurnool Transmission Ltd)**	**PGCIL**			**823**	**Andhra Pradesh**		**Sep-2025**	**Jun - 26**
	7x500 MVA , 400/220 KV Ananthpuram S/s	PGCIL		1,500		Andhra Pradesh		Sep-2025	Jun - 26
	Ananthpuram PS-Kurnool-III PS 400 kV (Quad moose) D/c Line	PGCIL	171			Andhra Pradesh		Sep-2025	Jan - 26
	Ananthpuram PS-Cuddapah-400kV (Quad moose) D/c Line	PGCIL	371			Andhra Pradesh		Sep-2025	Jun - 26
83	**Transmission Scheme for Solar Energy Zone in Bidar (2500 MW), Karnataka (SPV Name: POWERGRID Bidar Transmission Limited)**	**PGCIL**			**1,368**	**Karnataka**	**Telangana**	**Feb-2026**	**Sep - 26**
	Bidar PS–Maheshwaram (PG) 765KV D/C line	PGCIL	479			Karnataka	Telangana	Feb-2026	Sep - 26
	Establishement of Bidar PS 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV ICTs	PGCIL		7,000		Karnataka		Feb-2026	Sep - 26
84	**Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part F**	**Sterlite**			**2,600**	**Rajasthan**		**Mar-2025**	**Sep - 26**
	Fatehgarh3– Beawar 765kV D/c	Sterlite	635			Rajasthan		Mar-2025	Sep - 26
	LILO of both circuits of Ajmer – Chittorgarh 765 kV D/c at Beawar	Sterlite	136			Rajasthan		Mar-2025	Jul - 26
	LILO of of Kota – Merta 400 kV D/c at Beawar	Sterlite	66			Rajasthan		Mar-2025	Apr - 26
	2X1500MVA , 765/400kV Beawar S/s	Sterlite		3,000		Rajasthan		Mar-2025	Apr - 26
	(+/-)2x300 MVAr Statcom, 4x125 MVAr MSC, 2x125 MVAr MSR at Fatehgarh-III PS	Sterlite				Rajasthan		Sep-2025	Apr - 26
85	**Transmission system associated with LTA applications from Rajasthan SEZ Phase-III Part-C1, (SPV: POWERGRID Ramgarh II Transmission Ltd)**	**PGCIL**			**1,160**	**Rajasthan**		**Apr-2025**	**Sep - 26**
	2x1500MVA, 765/400KV & 2X500MVA, 400/220 kV Ramgarh PS	PGCIL		4,000		Rajasthan		Apr-2025	Feb - 26
	Ramgarh PS- Bhadla-III PS 765kV D/C line	PGCIL	372			Rajasthan		Apr-2025	Feb - 26
	2x300 MVAr Statcom with 4x125 MVAr MSC, 2x125 MVAr MSR at Ramgarh PS	PGCIL				Rajasthan		Oct-2025	Sep - 26

Sl. No.	Name of the Trans line	Executing Agency	Length (CKM)	MVA	Cost	State-1	State-2	Scheduled COD-Original	Actual COD
86	**Transmission Scheme for integration of Renewable Energy Zone (Phase-II) in Koppal-II (Phase-A & B) and Gadag-II (Phase- A) in Karnataka, (SPV: POWERGRID Koppal Gadag Transmission Ltd)**	**PGCIL**			**4,445**	**Karnataka**		**Dec-2025**	**Oct - 26**
	Establishment of 765/400 kV 2x1500 MVA, 400/220 kV, 2x500 MVA Koppal-II (Phase- A)	PGCIL		4,000		Karnataka		Dec-2025	Oct - 26
	Establishment of 400/220 kV, 2x500 MVA Gadag-II (Phase -A) Pooling Station	PGCIL		1,000		Karnataka		Dec-2025	Sep - 26
	Koppal-II PS – Narendra (New) 765 kV D/c line	PGCIL	238			Karnataka		Dec-2025	Oct - 26
	Gadag-II PS – Koppal-II PS 400 kV (Quad Moose) D/c line (1st circuit)	PGCIL	78			Karnataka		Dec-2025	Aug - 26
	Koppal-II PS – Raichur 765 kV D/c line	PGCIL	293			Karnataka		Dec-2025	Jul - 26
	Augmentation by 2x1500 MVA, 765/400 kV ICTs at Koppal-II PS	PGCIL		3,000		Karnataka		Dec-2025	Oct - 26
	Augmentation by 2x500 MVA, 400/220 kV ICTs at Koppal-II PS	PGCIL		1,000		Karnataka		Dec-2025	Sep - 26
87	**Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part C (CKM-10, MVA-4000)**	**Indigrid**			**619**	**Madhya Pradesh**		**Feb-2026**	**Oct - 26**
	LILO of one circuit of Jabalpur – Orai 765 kV D/c line at Ishanagar 765 kV S/s	Indigrid	35			Madhya Pradesh		Feb-2026	Oct - 26
	2x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV S/s at Ishanagar (New)	Indigrid		4,000		Madhya Pradesh		Feb-2026	Oct - 26