सत्यमेव जयते

भारत सरकार

Government of India

विद्युत मंत्रालय

Ministry of Power

केन्द्रीय विद्युत प्राधिकरण

Central Electricity Authority

नवीकरणीय परियोजना प्रबोधन प्रभाग

Renewable Project Monitoring Division

निर्माणाधीन नवीकरणीय ऊर्जा परियोजना तिमाही रिपोर्ट

Quarterly Report on Under-construction Renewable Energy Projects



September-2026 / सितंबर-2026

Preface

India has successfully achieved **247.18 GW** of RE Installed capacity (excluding Large Hydro) by the end of **September 2026** and a significant number of Renewable Energy (RE) projects are under various stages of construction. As on 30th September, 2026, a total RE Capacity of **140529.152 MW** is under-construction which comprises of **86920.367 MW** of Solar Projects, **28864.1 MW** of Wind projects, **24744.685 MW** of Hybrid projects.

This report mostly contains information of Solar Projects which have capacity equal to 25 MW or above. Also it does not contain information of the Rooftop Grid connected and off Grid Solar Power Projects.

This Report highlights the progress of active under-construction RE projects (excluding Large Hydro) of SECI, CPSUs under MoP (NTPC, NHDC, SJVNL, NHPC, THDC), various States (Andhra Pradesh, Assam, Bihar, Chhattisgarh, Delhi, Gujarat, Jharkhand Himachal Pradesh, Karnataka, Kerala, Maharashtra, Madhya Pradesh, Uttar Pradesh, Odisha Rajasthan, Tamil Nadu) and development of Projects in Solar Parks/UMREPP (Ultra Mega Renewable Energy Power projects). The information available on the E-gen portal of CEA, has also been appropriately incorporated in addition to the above details reported by the various entities.

Summary of location based State-wise Under-construction RE Projects in the country (in MW)

Name of State	Hybrid	Solar	Wind	Total
Andhra Pradesh	3257	1806.842	5110.1	10173.942
Assam	-	360	-	360
chhattisgarh	-	26	-	26
Gujarat	7495	23370.2	6547.4	37412.6
Himachal Pradesh	-	360	-	360
Jharkhand	-	18	-	18
Karnataka	36055.885	4017.6	9111	16734.485
Kerala	125	50	-	175
Madhya Pradesh	979.5	2360	1902	5241.5
Maharashtra	2574.9	3985.725	3094.6	9655.225
Odisha	-	60	-	60
Punjab	-	67	-	67
Rajasthan	5907.4	44041	2125.7	52074.1
Tamil Nadu	-	200	973.3	1173.3
Uttar Pradesh	-	3620	-	3620
West Bengal	-	578	-	578
Yet to be finalized	800	2000	-	2800
Grand Total	**24744.685**	**86920.367**	**28864.1**	**140529.152**

Summary of Under-Construction RE Projects of CPSUs under MoP (in MW)

Sl. No.	Name of CPSUs	Solar	Wind	Hybrid	Total
1.	NTPC	11048	4351	2450	**18153**
2.	SJVN	1973	0	0	**1973**
3.	NHPC	2410	0	0	**2410**
4.	DVC	596	0	0	**596**
	Total	**16027**	**4351**	**2450**	**22828**

Summary of under construction Projects of CPSUs under Ministry of Power

NTPC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
1	Sipat	NTPC	Sipat, Chhattisgarh	26	31-03-2027	Solar
2	Vidhyanchal	NTPC	Vidyanchal, Madhya Pradesh	20	31-12-2026	Solar
3	Rihand Solar	NTPC	Rihand, Uttar Pradesh	20	31-03-2027	Solar
4	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	Kankachiyala, Rupakheda,Sadla, Gujarat	137.5	31-12-2026	Solar
5	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	Various locations	304	31-03-2027	Hybrid
6	DAYAPAR-II Wind	NTPC REL	Dayapar, Gujarat	150	31-03-2027	Wind
7	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	630	31-01-2027	Wind
8	Vanki, Kachchh	NTPC REL	State- Gujarat	107	31-12-2026	Wind
9	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	250	31-12-2026	Solar
10	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	250	31-12-2026	Solar
11	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	378	31-03-2027	Wind
12	REMCL-I RE- RTC	NTPC REL	Various Locations	1700	30-06-2027	Hybrid
13	GSECL Khavda Ph V	NTPC REL	GSECL-I, Gujarat	200	31-03-2028	Solar
14	GSEC Khavda VI	NTPC REL	GSECL-II, Gujarat	225	31-12-2026	Solar
15	Khavda IX	NTPC REL	Khavda (South), Gujarat	245	31-03-2027	Solar

NTPC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
16	Khavda VII	NTPC REL	Khavda, Gujarat	275	31-12-2026	Solar
17	Khavda VIII	NTPC REL	Khavda , Gujarat	275	31-12-2026	Solar
18	Bikaner I Block-1	NTPC REL	Bikaner, Rajasthan	175	31-03-2027	Solar
19	Bikaner I Block-2	NTPC REL	Bikaner, Rajasthan	325	31-03-2027	Solar
20	Maharashtra wind	NTPC REL	Solapur, Maharashtra	739.2	30-06-2028	Wind
21	Bellary, KA-V	NTPC REL	Bellary, Karnataka	418.3	30-06-2028	Wind
22	Khavda-IV	NTPC REL	Khavda (South), Gujarat	1200	30-06-2027	Solar
23	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	Solar- Khavda, Gujarat Wind - Dayapar, Gujarat	150	31-03-2027	Hybrid
24	Fatehgarh-II (Block-I, II, III)	NTPC REL	Fategarh, Rajasthan	700	31-08-2027	Solar
25	Barethi Solar Park	NTPC REL	Barethi, Madhya Pradesh	630	31-03-2028	Solar
26	Bikaner-IV	NTPC REL	Bikaner, Rajasthan	1000	30-06-2027	Solar
27	Anta-II	NTPC REL	Anta, Rajasthan	300	31-03-2028	Solar
28	Sitapur	NTPC REL	Sitapur, Uttar Pradesh	250	30-11-2027	Solar
29	Davangere (KA-IV)	NTPC REL	Davangere, Andhra Pradesh	379.5	30-06-2028	Wind
30	Anantapur-II	NTPC REL	Anantapur, Andhra Pradesh	660	31-01-2028	Wind
31	Kurnool	NTPC REL	Kurnool, Andhra Pradesh	630	31-01-2028	Wind
32	Khavda-X	NTPC REL	Khavda, Gujarat	109.2	31-10-2027	Wind

NTPC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
33	SECI Hybrid Tranche-VII	NTPC REL	Various Locations	300	31-03-2028	Hybrid
34	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	1995	31-12-2027	solar
35	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	600	03-06-2027	Solar
36	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	800	03-06-2027	Solar
37	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan Gujarat	300	09-01-2027	Hybrid
38	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	NTPC Renewable Energy Limited	Rajasthan	500	24-Jun-27	Solar
39	1500 MW ISTS Tranche-XIV	NTPC Renewable Energy Limited	Rajasthan	250	30-Jun-2027	Solar

NTPC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
40	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	NTPC Renewable Energy Limited	Rajasthan	200	30-Jun-2027	Solar
41	1500 MW ISTS Tranche-XIII	NTPC Renewable Energy Limited	Gujarat	200	30-Jun-2027	Solar
42	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Kutch, Gujarat	150	30-09-2026	Wind
				Total =18153.7 MW		

NHPC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
1	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	100	30-11-2026	Solar
2	Odisha Solar Park (NHPC)	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	40	31-03-2027	Solar
3	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	600	30-11-2027	Solar
4	Floating Solar Park (NHPC)	NHPC Limited	West Kallad, Kollam , Kerala	50	31-03-2027	Solar
5	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	30-11-2026	Solar
6	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	200	30-11-2027	Solar
7	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	20	31-12-2026	Solar
8	Jalaun Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Uttar Pradesh	1200	31-12-2027	Solar
				Total = 2410 MW		

SJVN						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
1	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	50	31-12-2026	Solar
2	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	150	31-05-2027	Solar
3	100MW Raghanesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill- Raghnesda Tehsil-Vav. Dist-Banaskantha, Gujarat	150	30-04-2027	Solar
4	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase XI, Bagodara SPP	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	100	30-09-2026	Solar
5	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	30	31-12-2026	Solar
6	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	100	30-09-2026	Solar
7	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	260	31-12-2026	Solar
8	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	200	31-12-2026	Solar
9	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	200	20-11-2026	Solar
10	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	18	31-12-2026	Solar
11	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	15	31-12-2027	Solar
12	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	300	30-04-2027	Solar

13	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	400	31-01-2027	Solar
				Total = 1973 MW		

DVC						
Sl. No.	**Name of the Project**	**Name of the Developer**	**Project Location**	**Under Construction Capacity (MW)**	**Expected date of completion**	**Type of Project (Solar/Wind/Hybrid)**
1	Damodar Valley Corporation (DVC)	SPD	Konar, JH	8	31-12-2026	Solar
2	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	10	31-12-2026	Solar
3	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	14	31-12-2026	Solar
4	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	310	31-12-2027	Solar
5	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	234	31-12-2027	Solar
6	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	10	31-12-2026	Solar
7	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	10	31-12-2026	Solar
				Total = 596 MW		

Under-construction Renewable Energy Capacity All across the Country including CPSUs under MoP and SECI under MNRE (in MW).

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
1	Sipat	NTPC	Sipat, Chhattisgarh	Solar	26	0	26	Mar'27	31-03-2027
2	Vidhyanchal	NTPC	Vidyanchal, Madhya Pradesh	Solar	20	0	20	Dec'26	31-12-2026
3	Rihand Solar	NTPC	Rihand, Uttar Pradesh	Solar	20	0	20	Mar'24	31-03-2027
4	GUVNL-I, Kankachiyala, Rupakheda & Sadla	NTPC REL	Kankachiyala, Rupakheda,Sadla, Gujarat	Solar	200	62.5	137.5	Mar'26	31-12-2026
5	Bhuj Solar 300MW Nakhatrana & Part of hybrid: Dayapar-I - WIND 150MW	NTPC REL	Various locations	Hybrid	450	146	304	Jun'26	31-03-2027
6	DAYAPAR-II Wind	NTPC REL	Dayapar, Gujarat	Wind	200	50	150	Feb'26	31-03-2027
7	Jamjodhpur, Jamnagar	NTPC REL	State- Gujarat	Wind	630	0	630	31-05-2025	31-01-2027
8	Vanki, Kachchh	NTPC REL	State- Gujarat	Wind	180	72	107	30-06-2025	31-12-2026
9	Kalasar-I, Bikaner-II	NTPC REL	State- Rajasthan	Solar	250	0	250	31-03-2026	31-12-2026
10	Kalasar-II, Bikaner-II,	NTPC REL	State- Rajasthan	Solar	250	0	250	31-03-2026	31-12-2026
11	Gadag (Taralakatti & Halligudi)	NTPC REL	State- Karnataka	Wind	378	0	378	31-06-2026	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
12	REMCL-I RE-RTC	NTPC REL	Various Locations	Hybrid	1700	0	1700	Dec'26	30-06-2027
13	GSECL Khavda Ph V	NTPC REL	GSECL-I, Gujarat	Solar	200	0	200	May'25	31-03-2028
14	GSEC Khavda VI	NTPC REL	GSECL-II, Gujarat	Solar	225	0	225	Mar'26	31-12-2026
15	Khavda IX	NTPC REL	Khavda (South), Gujarat	Solar	245	0	245	Mar'27	31-03-2027
16	Khavda VII	NTPC REL	Khavda, Gujarat	Solar	275	0	275	Dec'26	31-12-2026
17	Khavda VIII	NTPC REL	Khavda , Gujarat	Solar	275	0	275	Dec'26	31-12-2026
18	Bikaner I Block-1	NTPC REL	Bikaner, Rajasthan	Solar	175	0	175	Jun'27	31-03-2027
19	Bikaner I Block-2	NTPC REL	Bikaner, Rajasthan	Solar	325	0	325	Jun'27	31-03-2027
20	Maharashtra wind	NTPC REL	Solapur, Maharashtra	Wind	739.2	0	739.2	Jun'28	30-06-2028
21	Bellary, KA-V	NTPC REL	Bellary, Karnataka	Wind	418.3	0	418.3	Jun'28	30-06-2028
22	Khavda-IV	NTPC REL	Khavda (South), Gujarat	Solar	1200	0	1200	Jun'27	30-06-2027
23	Khavda-III Solar (300 MW)) & Part of Hybrid: Dayapar-III 150MW Wind	NTPC REL	Solar- Khavda, Gujarat Wind - Dayapar, Gujarat	Hybrid	450	300	150	Jan'27	31-03-2027
24	Fatehgarh-II (Block-I, II, III)	NTPC REL	Fategarh, Rajasthan	Solar	700	0	700	Aug'27	31-08-2027
25	Barethi Solar Park	NTPC REL	Barethi, Madhya Pradesh	Solar	630	0	630	Feb'29	31-03-2028
26	Bikaner-IV	NTPC REL	Bikaner, Rajasthan	Solar	1000	0	1000	June'27	30-06-2027
27	Anta-II	NTPC REL	Anta, Rajasthan	Solar	300	0	300	Feb'28	31-03-2028
28	Sitapur	NTPC REL	Sitapur, Uttar Pradesh	Solar	250	0	250	Nov'27	30-11-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
29	Davangere (KA-IV)	NTPC REL	Davangere, Andhra Pradesh	Wind	379.5	0	379.5	Jun'28	30-06-2028
30	Anantapur-II	NTPC REL	Anantapur, Andhra Pradesh	Wind	660	0	660	Jan'28	31-01-2028
31	Kurnool	NTPC REL	Kurnool, Andhra Pradesh	Wind	630	0	630	Jan'28	31-01-2028
32	Khavda-X	NTPC REL	Khavda, Gujarat	Wind	109.2	0	109.2	Oct'27	31-10-2027
33	Davangere (KA-IV)	INGEL	Davangere, Andhra Pradesh	Wind	514.8	0	514.8	July'27	31-03-2028
34	SECI Hybrid Tranche-VII	NTPC REL	Various Locations	Hybrid	300	0	300	Jan'27	31-03-2028
35	NTPC REL. Khavda 4750 MW Solar Park	NTPC Renewable Energy Ltd.	Khavda, Bhuj, Gujarat	solar	4750	2755	1995	31-12-2027	31-12-2027
36	Lalitpur Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Talbehat, Dist. Lalitpur, (U.P.)	Solar	600	0	600	03-06-2027	03-06-2027
37	Chitrakoot Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	NTPC Renewables Energy Ltd. (SPD)	Tehsil Mau, Dist. Chitrakoot, (U.P.)	Solar	800	0	800	03-06-2027	03-06-2027
38	NHPC Limited	NHPC Limited	NP Kunta, Andhra Pradesh	Solar	100	0	100	11-11-2023	30-11-2026
39	Odisha Solar Park (NHPC)	NHPC Limited	Ladeihil,Jaganath Prasad,Ganjam , Odisha	Solar	40	0	40	05-06-2025	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
40	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	Solar	600	0	600	16-11-2026	30-11-2027
41	Floating Solar Park (NHPC)	NHPC Limited	West Kallad, Kollam , Kerala	Solar	50	0	50	06-02-2026	31-03-2027
42	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	Solar	200	0	200	20-08-2025	30-11-2026
43	NHPC Limited	NHPC Limited	Khavda,Bhuj,Kutch Gujarat	Solar	200	0	200	06-01-2026	30-11-2027
44	Odisha Solar Park	NHPC Limited	Landehill, Ganjam, Odisha	Solar	20	0	20	30-06-2025	31-12-2026
45	GUVNL Phase –XVII (Khavda SPP)	SJVN GREEN ENERGY LIMITED	Gujarat	Solar	50	0	50	06-08-2025	31-12-2026
46	50 MW Gujrai Solar Power Station, SJVN Green Energy Limited	SJVN Green Energy Limited	Vill-Gujrai Tehsil-Akbarpur Dist-Kanpur Dehat, Uttar Pradesh	Solar	150	0	150	31.03.2027	31-05-2027
47	100MW Raghanesda Solar Power Project SJVN Green Energy Limited	SJVN Green Energy Limited	Plot-C, Vill- Raghnesda Tehsil-Vav. Dist-Banaskantha, Gujarat	Solar	150	0	150	31.03.2027	30-04-2027
48	Gujarat Urja Vikas Nigam Ltd. (GUVNL) Solar Phase	SJVN GREEN ENERGY LIMITED	Surendranager, Gujarat	Solar	100	0	100	30-06-2025	30-09-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	XI, Bagodara SPP								
49	Dhubri SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	Solar	100	70	30	30-09-2025	31-12-2026
50	BBMB 18 MW	SJVN GREEN ENERGY LIMITED	Punjab,Himachal	Solar	100	0	100	31-03-2025	30-09-2026
51	BBMB 15 MW	SJVN GREEN ENERGY LIMITED	Himachal Pradesh	Solar	260	0	260	31-03-2025	31-12-2026
52	GUVNL Solar Phase -XIV	SJVN GREEN ENERGY LIMITED	Gujarat	Solar	200	0	200	31-03-2025	31-12-2026
53	200 MW Khavda SJVN Solar Power Project Phase 23	SJVN Limited	Gujarat,Khavda RE park	Solar	200	0	200	08.04.2026	20-11-2026
54	CPSU SCHEME PHASE –II, Tranche -III	SJVN GREEN ENERGY LIMITED	Rajasthan	Solar	18	0	18	07-07-2025	31-12-2026
55	Punjab State Power Corporation Ltd. (PSPCL) ET-2	SJVN GREEN ENERGY LIMITED	Punjab	Solar	15	0	15	23-06-2024	31-12-2027
56	Sonitpur SPP (APDCL)	SJVN GREEN ENERGY LIMITED	Assam	Solar	300	0	300	27-12-2025	30-04-2027
57	Rajasthan Urja Vikas Nigam Ltd. (RUVNL) SPP, Nawa	SJVN GREEN ENERGY LIMITED	Rajasthan	Solar	400	0	400	17-01-2027	31-01-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
58	Damodar Valley Corporation (DVC)	SPD	Konar, JH	Solar	8	0	8	26-06-2025	31-12-2026
59	Damodar Valley Corporation (DVC)	SPD	RTPS, WB	Solar	10	0	10	03-08-2024	31-12-2026
60	Damodar Valley Corporation (DVC)	SPD	MTPS, WB	Solar	14	0	14	03-08-2024	31-12-2026
61	DVC Floating Solar Park Ph-I	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Tilaya Dam, Koderma, Jharkhand And, Panchet Dam, Dhanbad, Jharkhand (part of project in West Bengal)	Solar	310	0	310	31-12-2027	31-12-2027
62	DVC Floating Solar Park Ph-II	Green Valley Renewable Energy GVREL - A JV of DVC & NTPC Green Energy Limited	Maithon Dam, Dhanbad, Jharkhand (part of project in West Bengal)	Solar	234	0	234	31-12-2027	31-12-2027
63	Damodar Valley Corporation (DVC)	SPD	CTPS, Jharkhand	Solar	10	0	10	31-01-2026	31-12-2026
64	Damodar Valley Corporation (DVC)	SPD	Rooftop PV Plant at different location of DVC at Jharkand and West Bengal	Solar	10	0	10	31-01-2026	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
65	AM Green Energy Pvt Ltd 300MW Solar Project	AM Green Energy Pvt Ltd, Bikaner	Bikaner, Rajasthan	Solar	300	0	300	11-11-2026	11-11-2026
66	NA	Femund Solar Private Limited	Lakadia-II	Solar	350	0	350	14-08-2026	31-10-2027
67	NA	Izhma Solar Private Limited	Sirohi, Rajasthan	Solar	350	0	350	19-11-2026	19-11-2026
68	Jhansi Solar Project/TUSCO Ltd. (JV of THDCIL & UPNEDA)	M/s GAIL India Ltd. (SPD)	Tehsil Garautha, Dist. Jhansi, (U.P.)	Solar	600	0	600	31-12-2027	31-12-2027
69	IRCON RENEWABLE POWER LIMITED	IRCON RENEWABLE POWER LIMITED	Pavagada, Distt. Tumkur, Karnataka	Solar	500	400	100	30.10.2026	30-11-2026
70	Serentica 300 MW Solar plant at Bhadla	NA	Bikampur, Rajasthan	Solar	300	0	300	30-06-2028	30-06-2028
71	Serentica Sirohi	NA	Jalore, Rajasthan	Solar	300	0	300	31-03-2027	31-03-2027
72	Serentica 900 MW Solar Plant at Fatehgarh	SRIPL5, SRIPL8, SRIPL9	Fatehgarh, Rajasthan	Solar	900	0	900	22-08-2026	31-12-2026
73	Bhuj	INGEL	Bhuj, Gujarat	Solar	600	0	600	Jul'27	30-06-2027
74	Kalyanpur, Dwarka	INGEL	Dwarka, Gujarat	Wind	356	0	356	Jul'27	31-12-2027
75	Tuticorin	INGEL	Tuticorin, Tamil Nadu	Solar	200	0	200	Jul'27	30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
76	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	Clean Renewable Energy (Barmer) Private Limited (SPV of Hero Solar Energy Private Limited)	Kurnool, Andhra Pradesh	Hybrid	120	0	120	27-10-2026	27-10-2026
77	NHPC Ltd.	Clean Renewable Energy AP One Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	Hybrid	100	0	100	23-12-2026	23-12-2026
78	1200 MW ISTS Tranvhe-XV	Clean Renewable Energy Hybrid Eight Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	Solar	250	0	250	07-11-2026	07-11-2026
79	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Clean Renewable Energy Hybrid Eleven Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	Solar	270	0	270	31-03-2027	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
80	NTPC Ltd.	Clean Renewable Energy Hybrid Five Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	Hybrid	120	0	120	11-04-2027	11-04-2027
81	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Clean Renewable Energy Hybrid Nine Private Limited(SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	Hybrid	100	0	100	30-06-2027	30-06-2027
82	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC IV	Clean Renewable Energy Hybrid One Private Limited (SPV of Hero Solar Energy Private Limited)	Lakadia, Gujarat	Hybrid	120	0	120	31-10-2027	31-10-2027
83		Clean Renewable Energy Hybrid Thirteen Private Limited (SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	Hybrid	120	0	120	31-05-2027	31-05-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
84		Clean Renewable Energy Hybrid Three Private Limited (SPV of Hero Solar Energy Private Limited)	Nandyal, Andhra Pradesh	Hybrid	120	0	120	13-05-2026	31-03-2027
85		Clean Renewable Energy Hybrid Twelve Private Limited(SPV of Hero Solar Energy Private Limited)	Ananthapuram, Andhra Pradesh	Hybrid	120	0	120	24-03-2027	24-03-2027
86	SJVN Ltd.	Clean Solar Power (Baniyana) Private Limited (SPV of Hero Solar Energy Private Limited)	Bidar, Karnataka	Hybrid	150	0	150	21-05-2026	31-03-2027
87	Not Finalized	SPV of Hero Solar Energy Private Limited	Lakadia, Gujarat	Solar	150	0	150	31-10-2027	31-10-2027
88	Not Finalized	SPV of Hero Solar Energy Private Limited	Bidar, Karnataka	Hybrid	277.8	0	277.8	31-05-2027	31-05-2027
89	Not Finalized	SPV of Hero Solar Energy Private Limited	Bijapur, Karnataka	Solar	350	0	350	28-06-2027	28-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
90	Not Finalized	SPV of Hero Solar Energy Private Limited	Kadapa, Andhra Pradesh	Solar	450	0	450	30-06-2028	30-06-2028
91	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Rajasthan (Solar) , Karnataka (Wind)	Wind	300	0	300	31-12-2026	31-12-2026
92	SJVN 600MW ISTS-connected Wind Power Projects (Tranche-I)	Diyos Renewables India Project Pvt Ltd	Vijayapura, Karnataka	Wind	100	0	100	17-Jan-27 (Tentative)	27-Feb-27
93	SECI 1500MW ISTS-connected Solar Power Projects (Tranche-XIII)	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis-Barmer, State - Rajasthan	Solar	250	0	250	07-Nov-26	25-Jan-27
94	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	Scatec India Renewables One Pvt Ltd	Khustagi-Karnataka	Wind	300	0	300	31-12-2027	31-12-2027
95	SJVNL	Solarcraft Power India 16 Pvt. Ltd.	Kalaburagi District, Karnataka	Solar	150	0	150	30.06.2026	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
96	NHPC	Solarcraft Power India 20 Pvt. Ltd.	Kalaburagi District, Karnataka	Hybrid	50	0	50	17-12-2026	17-12-2026
97	Amazon	Solarcraft Power India 7 Pvt. Ltd.	Kalaburagi District, Karnataka	Wind	100	0	100	01-06-2027	01-06-2027
98	AGEL	Adani Green Energy Limited - 1325 MW - Hybrid -Khavda (PSS-13)	Khavda, Gujarat	Hybrid	1325	1075	250	12-12-2029	31-03-2027 - 250 MW
99		Adani Green Energy Limited PSS-13	Khavda, Gujarat	Solar	1125	0	1125	12-12-2029	31-01-2027 - 360 MW 26-02-2027 - 500 MW 31-03-2027 - 265 MW
100	AGEL	Adani Green Energy Limited - 1965 MW - Solar - Khavda (PSS-14)	Khavda, Gujarat	Hybrid	1965	360	1605	19-05-2029	30-06-2027 - 1300 MW 30-09-2027 - 305 MW
101		Adani Green Energy Limited PSS-14	Khavda, Gujarat	Solar	1515	0	1515	12-12-2029	28-02-2027 - 850 MW 30-03-2027 - 665 MW
102	AWEK3L	Adani Wind Energy Kutchh Three Limited (AWEK3L) - 300 MW Mundra North Wind	Khavda, Gujarat	Wind	300	138.6	178.2	04-08-2027	31-10-2026 - 13.2 MW30-11-2026 - 13.2 MW31-12-2026 - 19.8 MW31-01-2027 - 26.4 MW28-02-2027 - 26.4 MW31-03-2027 - 79.2 MW

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
103	SRPL	Sarjan Realities Limited 600 MW - BESS_Khavda - (PSS-10)	Khavda, Gujarat	Solar	565	75.2	489.8	31-03-2028	30-10-2026 - 304.8 MW 30-11-2026 - 185 MW
104	SRPL	Sarjan Realities Limited 1060 MW - BESS_Khavda - (PSS-11)	Khavda, Gujarat	Solar	1060	465.6	534.4	31-03-2028	31-10-2026 - 534 MW
105	SRPL	Sarjan Realities Limited 950 MW - BESS_Khavda - (PSS-12)	Khavda, Gujarat	Solar	900	582	318	31-03-2028	31-10-2026 - 318 MW
106	Purvah Bikaner One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Sodhwali, Bikaner District, Rajasthan	Hybrid	300	0	300	31-03-2030	31-03-2030
107	Purvah Bikaner Two Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Binjharwali, Bikaner District, Rajasthan	Solar	300	0	300	31-03-2030	31-03-2030
108	Purvah Raghanesda One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Raghanesda , Banaskantha, Gujarat	Solar	300	0	300	01-04-2028	01-04-2028
109	Purvah Bellary One Solar Power Project	Purvah Green Power Private Limited (Developer Company)	Village Moregeri, District Vijayanagara, Karnataka	Solar	300	0	300	01-09-2028	01-09-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
110	PURVAH BHUJ ONE WIND POWER PROJECT (99 MW Wind Power Project with ISTS connectivity)	Purvah Green Power Private Limited (Developer Company)	Village Dayapar, Kachchh District, Gujarat State	Wind	99	0	99	19-11-2026	19-11-2026
111	PURVAH NAGAUR SOLAR POWER PROJECT (300 MW stand alone ISTS connectivity Solar Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Charnisar, Nagaur District, Rajasthan State	Solar	300	0	300	01-09-2027	01-09-2027
112	PURVAH JAMNAGAR ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hadiyana, Jamnagar District, Gujarat State	Wind	297	0	297	01-01-2028	01-01-2028
113	PURVAH BIJAPUR ONE WIND POWER PROJECT (351 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhavalagi, Bijapur District, Karnataka State	Wind	351	0	351	31-07-2026	31-08-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
114	PURVAH BIJAPUR TWO WIND POWER PROJECT (250.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Hunsagi, Bijapur District, Karnataka State	Wind	250.8	0	250.8	31-08-2027	31-08-2027
115	PURVAH ANATAPURAM TWO WIND POWER PROJECT (349.8 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Devireddypalli, Anantapuram District, Andhra Pradesh State	Wind	349.8	0	349.8	31-01-2027	31-01-2027
116	PURVAH PACHORA ONE WIND POWER PROJECT (297 MW stand alone ISTS connectivity Wind Power Project)	Purvah Green Power Private Limited (Developer Company)	Village Dhandheda Kanad, Agar Malwa District, Madhya Pradesh State	Wind	297	0	297	31-08-2027	31-08-2027
117	Purvah Renewable Bellary One Wind Power Project	Purvah Renewable Power Private Limited (Developer Company)	Village Ittigi, District Vijayanagara, Karnataka	Wind	300	0	300	01-09-2028	01-09-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
118	SHN Green Ramgarh One Wind Power Project (297 MW stand alone ISTS connectivity Wind)	SHN Green Power Private Limited (Developer Company)	Village Ramgarh, Jaislmer District, Rajasthan State	Wind	297	0	297	31-03-2030	31-03-2030
119	NPCL	SPV - Deshraj Solar Energy Private Limited	Village Ralla, Anantapuram District, Andhra Pradesh State	Wind	300	0	300	31-01-2027	31-01-2027
120	NPCL	SPV - Deshraj Solar Energy Private Limited	Karnisar Bhatiyan, Bikaner, Rajasthan	Solar	150	0	150	31-01-2027	31-01-2027
121	CESC	SPV - HRP Green Power Private Limited	Village Nokh and Geleba Camp, Tehsil Bap, District Phalodi, Rajasthan State	Solar	300	0	300	03-04-2026	31-12-2026
122	690 MW ISTS-connected Wind Power Projects (Tranche-XIV)	Apraava Energy Private Limited	Aski Village, Vijayapura District, Karnataka State	Wind	300	0	300	27-12-2025/April-2027 (As per CEA's May-26 MPR)	01-06-2027
123	NHPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	Solar	250	0	250	17-04-2026/April-2027 (As per Minutes of 37th JCC Meeting of Northern Region held on 24.03.2026 and 25.03.2026 and CEA's May-26 MPR)	01-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
124	NTPC Solar ISTS-I	Apraava Energy Private Limited	Bhanipura Village, Bikaner District, Rajasthan State	Solar	300	0	300	30-06-2026/April-2027 (As per Minutes of 37th JCC Meeting of Northern Region held on 24.03.2026 and 25.03.2026 and CEA's May-26 MPR)	01-05-2027
125		Auxo Sunlight Private Limited	Rajasthan	Solar	300	0	300	30-12-2026	30-12-2026
126	PSPCL	ReNew Dinkar Jyoti Pvt Ltd.	Rajasthan	Solar	100	0	100	31-12-2025	31-08-2026
127	Merchant	ReNew Green Energy Solutions Pvt ltd	Maharashtra	Wind	237	0	237	31-03-2027	31-03-2027
128	Merchant	ReNew Samir Urja Pvt Ltd	Madhya Pradesh	Wind	300	0	300	31-03-2026	30-09-2026
129		ReNew Solar (Shakti Eight) Pvt. ltd.	Gujarat	Solar	200	0	200	01-09-2026	01-09-2026
130		ReNew Solar (Shakti Eight) Pvt. ltd.	Gujarat	Solar	100	0	100	01-09-2026	01-09-2026
131		ReNew Solar (Shakti Six) Pvt. ltd.	Rajasthan	Solar	1000	415	1000	31-12-2026	30-04-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
132		ReNew Solar (Shakti Six) Pvt. ltd. (400+400)	Rajasthan	Solar	400	0	400	20-07-2029	20-07-2029
133		ReNew Solar (Shakti Six) Pvt. ltd. (400+400)	Rajasthan	Solar	400	0	400	20-07-2029	20-07-2029
134	NTPC	ReNew Solar Power P. Ltd	Rajasthan	Solar	400	0	400	01-03-2027	01-03-2027
135	SECI	ReNew Solar Power P. Ltd	Rajasthan	Solar	300	0	300	31-03-2030	31-03-2030
136	SJVN	ReNew Solar Power P. Ltd	Rajasthan	Solar	200	0	200	31-03-2030	31-03-2030
137	SJVN	ReNew Solar Power P. Ltd	Rajasthan	Solar	300	0	300	31-03-2030	31-03-2030
138	NTPC	ReNew Solar Power Private Limited	Karnataka	Wind	100	0	100	31-07-2027	31-07-2027
139	NTPC	ReNew Solar Power Private Limited	Karnataka	Wind	100	0	100	31-07-2027	31-07-2027
140	NTPC	ReNew Solar Power Private Limited	Andhra Pradesh	Wind	400	0	400	Ananthapuram-II-30/06/27	31-03-2030
141	NHPC	ReNew Solar Power Private Limited	Gujarat	Hybrid	250	0	250	30-09-2030	30-09-2030
142	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	Wind	200	0	200	30-11-2026	30-11-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
143	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	Solar	70	0	70	31-03-2028	31-03-2028
144	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	Solar	300	0	300	31-01-2027	31-01-2027
145	SJVN FDRE	RENEW SOLAR POWER PRIVATE LIMITED	RAJASTHAN	Solar	70	0	70	31-01-2027	31-01-2027
146	REMCL	RENEW SOLAR POWER PRIVATE LIMITED	MAHARASHTRA	Wind	100	0	100	30-11-2026	30-11-2026
147	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	31-03-2027	31-03-2027
148	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	31-03-2027	31-03-2027
149	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	31-03-2027	31-03-2027
150	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	30-04-2027	30-04-2027
151	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	30-04-2027	30-04-2027
152	NTPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	300	0	300	30-04-2027	30-04-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
153	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	150	0	150	30-04-2027	30-04-2027
154	NHPC	ReNew Solar Power Private Limited	RAJASTHAN	Solar	150	0	150	30-04-2027	30-04-2027
155	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	Solar	300	0	300	01-03-2026	30-11-2026
156	SECI	ReNew Solar Power Private Limited (2 x 300)	Rajasthan	Solar	300	0	300	30-11-2026	31-01-2027
157	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	300	0	300	01-06-2027	01-06-2027
158	SECI	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	300	0	300	31-12-2029	31-12-2029
159	REMCL	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	200	0	200	01-09-2030	30-09-2030
160	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	400	0	400	31-03-2030	31-03-2030
161	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	300	0	300	01-03-2030	31-03-2030
162		ReNew Solar Power Pvt Ltd	Rajasthan	Solar	100	0	100	01-03-2030	31-03-2030
163		ReNew Solar Power Pvt Ltd	Rajasthan	Solar	100	0	100	01-03-2030	31-03-2030
164		ReNew Solar Power Pvt Ltd	Rajasthan	Solar	100	0	100	01-03-2030	31-03-2030
165		ReNew Solar Power Pvt Ltd	Rajasthan	Solar	200	0	200	01-03-2030	31-03-2030

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
166		ReNew Solar Power Pvt Ltd	Rajasthan	Solar	200	0	200	01-03-2030	31-03-2030
167	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	250	0	250	31-12-2030	31-12-2030
168	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	300	0	300	01-03-2031	31-03-2031
169	NTPC	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	300	0	300	31-12-2030	31-12-2030
170	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	200	0	200	01-03-2031	31-03-2031
171	SJVN	ReNew Solar Power Pvt Ltd	Rajasthan	Solar	200	0	200	01-03-2031	31-03-2031
172		ReNew Solar Power Pvt Ltd	Gujarat	Solar	300	0	300	01-09-2027	01-09-2027
173		ReNew Solar Power Pvt Ltd	Gujarat	Solar	300	0	300	01-11-2027	01-11-2027
174		ReNew Solar Power Pvt Ltd	Gujarat	Solar	100	0	100	01-02-2028	01-02-2028
175		ReNew Solar Power Pvt Ltd	Gujarat	Solar	100	0	100	01-02-2028	01-02-2028
176		ReNew Solar Power Pvt Ltd	Gujarat	Solar	200	0	200	01-01-2028	01-01-2028
177		ReNew Solar Power Pvt Ltd	Gujarat	Solar	300	0	300	28-02-2029	28-02-2029
178		ReNew Solar Power Pvt Ltd	Gujarat	Solar	300	0	300	28-02-2029	28-02-2029
179	SECI	ReNew Solar Power Pvt Ltd	Gujarat	Solar	200	0	200	28-02-2029	28-02-2029
180		ReNew Solar Power Pvt Ltd	Gujarat	Solar	100	0	100	28-02-2029	28-02-2029

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
181		ReNew Solar Power Pvt Ltd	Gujarat	Solar	100	0	100	28-02-2029	28-02-2029
182		ReNew Solar Power Pvt Ltd	Madhya Pradesh	Solar	200	0	200	01-09-2027	01-09-2027
183		Renew Sun Power Private Limited	Rajasthan	Solar	300	0	300	01-11-2026	30-11-2026
184	REMCL-RTC III	ReNew Urja Shachar Pvt Ltd	Madhya Pradesh	Wind	300	0	300	Jun-25	30-09-2028
185		ReNew Vayu Energy Private Limited	Karnataka	Hybrid	300	0	300	01-03-2027	01-03-2027
186	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	ReNew Vikram Shakti Private Limited	Andhra Pradesh	Hybrid	1484	0	685	27-10-2026	31st Aug-2026 79 MW solar, 112 MW wind balance capacity linked to GNA +60 days. Current GNA is 31st Oct 2026
187		ReNew Vikram Shakti Private Limited	Andhra Pradesh	Hybrid	160	0	160	01-02-2028	01-02-2028
188	Merchant	ReNew Vikram Shakti Private Ltd	Andhra Pradesh	Hybrid	140	0	140	01-02-2028	01-02-2028
189	Merchant	ReNew Wind Energy AP5 Private Ltd	Karnataka	Wind	231.8	0	231.8	31-03-2028	31-03-2028
190	Azure Power Fifty One Private Limited	Azure Power Fifty One Private Limited	Bhadla-V ISTS - Rajasthan	Solar	600	0	600	30-09-2031	30-09-2031

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
191	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Limited	Rajasthan	Solar	50	0	50	4-Nov-2027	4-Nov-2027
192	Manufacturing plant linked Solar Project scheme	Azure Power Fifty Two Private Limited	Rajasthan	Solar	350	0	350	16-Jul-2028	16-Jul-2028
193	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	Solar	167	0	167	30-09-2028	30-Jun-2027
194	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	Solar	100	0	100	30-09-2028	30-Jun-2027
195	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	Solar	333	0	333	30-09-2028	30-Jun-2027
196	Manufacturing plant linked Solar Project scheme	Azure Power India Private Limited	Bhadla-II, Rajasthan	Solar	50	0	50	15-03-2028	15-03-2028
197	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Raghanesda - Gujarat	Solar	300	0	300	31-12-2027	31-12-2027
198	Azure Power Sixty Three Private Limited	Azure Power Sixty Three Private Limited	Lakadia-II ISTS - Gujarat	Hybrid	300	0	300	31-12-2028	31-12-2028
199	RDS Solar Park Private	RDS Solar Park Private Limited	Lakadia PS, Gujarat	Solar	350	0	350	01-06-2026	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Limited , 350 MW Solar								
200	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	Hybrid	100	0	100	31-12-2026	30-06-2027
201	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	VENA ENERGY AURA PRIVATE LIMITED	Koppal, Karnataka	Wind	24	0	24	31-12-2027	31-12-2027
202	Solar Power Project	VENA ENERGY CLEAN POWER PRIVATE LIMITED	Veloda, Gujarat	Solar	40	0	40	25-03-2022	31-12-2027
203	Solar Power Project	VENA ENERGY RENEWABLES URJA PRIVATE LTD	Dholera, Gujarat	Solar	100	0	100	31-12-2027	31-12-2027
204	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Tawargere, Karnataka	Wind	400	0	400	31-12-2025	31-03-2028
205	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	Wind	300	0	300	25-12-2025	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
206	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Kanakagiri, Karnataka	Wind	300	0	300	31-12-2025	31-01-2027
207	Jindal Renewables - Wind Project - C&I	Jindal Green Wind 1 Private Limited	Karur, Tamilnadu	Wind	50	0	50	Dec-28	31-12-2026
208	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	Solar	1000	0	1000	22-08-2026	31-12-2027
209	Jindal Renewables - Solar Project - C&I	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	Solar	400	0	400	22-08-2026	31-12-2027
210	SJVN Limited	Furies Solren Private Limited	Bikaner, Rajasthan	Solar	300	0	300	11-11-2026	31-03-2027
211	NTPC Limited	Furies Solren Private Limited	Bikaner, Rajasthan	Solar	300	0	300	11-11-2026	31-03-2027
212	NHPC Limited	Hazel Hybren Private Limited	Bikaner, Rajasthan	Solar	300	0	300	01-05-2026	31-03-2027
213	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	Solar	176	0	176	24-03-2027	24-03-2027
214	NTPC Limited	Illuminate Hybren Private Limited	Sirohi, Rajansthan	Solar	120	0	120	24-03-2027	24-03-2027
215	NHPC Limited	Illuminate Hybren Private Limited	Davangere, Karnataka	Hybrid	240	0	240	22-03-2027	22-03-2027
216	NHPC Limited	Migos Hybren Private Limited	Sikar, Rajasthan	Solar	600	0	600	31-12-2028	31-12-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
217	184MW Wind Portion at Gadag of Solar Wind Hybrid Project for Captive Customer	ABREL (RJ) PROJECTS LIMITED	Mundargi, Gadag, KARNATAKA	Wind	184	0	184	30-12-2025	23-06-2027
218	184MW Wind Portion at Koppal of Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Mullur, Koppal, KARNATAKA	Wind	184	0	184	27-12-2025	16-05-2027
219	260 MW Solar Wind Hybrid Project for Ultratech + 52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	Hybrid	260	116.6	143.4	22-08-2026	31-12-2026
220	314 MW Solar Wind Hybrid Project for Ultratech	ABREL (RJ) PROJECTS LIMITED	Ashapar, Kutch, GUJARAT	Hybrid	314	0	314	24-11-2026	31-10-2026
221	102MW Wind Portion at Gadag of Solar Wind	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mundargi, Gadag, KARNATAKA	Wind	102	0	102	31-12-2025	08-04-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Hybrid Project for Hindalco								
222	102 MW Wind Portion at Koppal of Solar Wind Hybrid Project for Hindalco	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Mullur, Koppal, KARNATAKA	Wind	102	0	102	31-12-2025	05-03-2027
223	390 MW Solar Wind PSP Storage Hybrid Captive Project for Captive Customer	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Barmer, RAJASTHAN	Hybrid	390	0	390	22-08-2026	31-12-2026
224	362 MW Solar Wind PSP Storage Hybrid Captive Project for Hindalco Industries Limited	ADITYA BIRLA RENEWABLES SUBSIDIARY LIMITED	Ashapar, Kutch, GUJARAT	Hybrid	362	0	362	18-12-2026	31-01-2027
225	52.7 MW Wind under clause 5.2 of GNA regulation	ABREL (RJ) PROJECTS LIMITED	Barmer, RAJASTHAN	Wind	52.7	0	52.7	22-08-2026	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
226	100 MW Hybrid for Captive Customer	ADITYA BIRLA RENEWABLES LIMITED	Barmer, RAJASTHAN	Hybrid	100	0	100	15-06-2028	15-06-2028
227	15.9 MW Solar Wind Hybrid Project for Century Enka	ABREL Century Energy Ltd.	Ujani, Mahrashtra	Hybrid	15.9	0	15.9	30-07-2027	30-07-2027
228	9.9 MW Wind Project for Hindalco	Aditya Birla Renewables Solar limited	Ujani, Mahrashtra	Wind	9.9	0	9.9	30-07-2027	30-07-2027
229	9.9 MW Wind Project for Hindalco	Aditya Birla Renewables Solar limited	Ujani, Mahrashtra	Wind	9.9	0	9.9	30-07-2027	30-07-2027
230	2 MW Solar Project for Adity birla Memorial Hospital	Aditya Birla Renewables SPV 5 Ltd	Pankanhergoan, Maharashtra	Solar	2	0	2	31-03-2026	03-07-2027
231	Solar Portion of Hindalco Hybrid Belgavi	Aditya Birla Renewables Solar Limited	Belgavi, Karnataka	Hybrid	9	0	9	31-03-2024	31-03-2027
232	REMCL	Project Nine Renewable Power Private Limited	Bhadla, Rajasthan Sudi, Karnataka Aspiri, Andhra Pradesh	Hybrid	300	350 Solar	100 Solar 545 Wind	50 Solar 31-07-2026 50 Solar - 31-10-2026 545 Wind 30-06-2027	30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
233	SECI	Project Ten Renewable Power Private Limited	Pavagada, Karnataka Gajendragad, Karnataka	Hybrid	450		450	31-12-2026 (Under FM)	31-12-2026
234	Pipeline	Seven Renewable Power Private Limited - 300 MW Solar	Bikampur, Rajasthan	Solar	Pipline		300	31-03-2027	31-03-2027
235	REMCL	Ayana Renewable Power Private Limited	Bhuj, Gujarat	Hybrid	140		140	23-09-2028	23-09-2028
236		Ayana renewable power limited	Aspiri,Andhra Pradesh	Hybrid					23-09-2028
237		Ayana renewable power limited	Gadag, Karnataka	Hybrid					23-09-2028
238		Ayana renewable power limited	Pavagada,Karnataka	Hybrid					23-09-2028
239	NHPC	JGRJ Two Solar Pvt. Ltd.	District - Bikaner , Rajasthan	Solar	70	0	70	31-03-2025	31-12-2026
240	Northern Railway	Sprng Akshaya Urja Pvt. Ltd.	Solar - Rajasthan, Wind - Madhya Pradesh and Tamil Nadu	Solar	417.8	0	365	26-12-2025	Solar: Subject to issuance of sec 68 (impaccted due to GIB)
241	GUVNL	Sprng Green Power Pvt. Ltd.	Banas Kantha , Gujarat	Solar	300	145	155	28-10-2024	31-12-2026
242	SECI	Sprng Power Earth Pvt. Ltd.	Banaskantha , Gujarat	Solar	250	0	250	31-03-2026	31-12-2026
243	NHPC	Sprng Power Pvt. Ltd.	Fatehgarh, Rajasthan	Solar	250	0	250	25-04-2026	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
244	NTPC	Sprng Vayu Vidyut Pvt. Ltd.	Solar - Bhardava, Banaskantha, Gujarat Wind - Ahu, Dhar, Madhya Pradesh	Hybrid	250	0	250	29-06-2026	31-03-2027
245	NTPC	Yet to be finalized	Yet to be finalized	Hybrid	150	0	150	31-12-2027	31-12-2027
246	300 MW ISTS Connected Ground Mounted Solar PV Project / Waaree Renewable Technologies Limited	North Eastern Electric Power Corporation Limited (NEEPCO)	Bikaner, Rajasthan	Solar	300	0	300	31-07-2025	31-12-2026
247		Juniper Green Beam Pvt LTd	Dev bhumi Dwarka, GJ (Bhogat)	wind	50	0	50	01-05-2025	30-04-2026
248	NTPC, SECI	Juniper Green Beta Pvt LTd	Jodhpur, RJ	solar	300	0	300	01-02-2026	30-04-2026
249		Juniper Green Cosmic Pvt LTd	Barju, Bikaner, RJ	solar	300	150	150	28-02-2026	30-04-2026
250		Juniper Green Cosmic Pvt LTd	Bikaner, RJ	solar	100	0	100	01-01-2025	30-04-2026
251	SJVN, SECI, NTPC	Juniper Green Energy Pvt LTd	Kalyanpur, Devbhumi Dwarka, GJ	wind	300	0	300	30-06-2026	30-06-2026
252		Juniper Green Energy Pvt LTd	Barmer, RJ	wind	300	0	300	01-03-2027	01-03-2027
253		Juniper Green Energy Pvt LTd	Mandsaur, MP	wind	300	0	300	01-06-2028	01-06-2028
254		Juniper Green Energy Pvt LTd	Ramgarh	solar	300	0	300	01-12-2028	01-12-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
255		Juniper Green Energy Pvt LTd	Lakadiya, GJ	wind	300	0	300	01-06-2027	01-06-2027
256		Juniper Green Energy Pvt LTd	Lakadiya, GJ	wind	150	0	150	01-03-2027	01-03-2027
257		Juniper Green Energy Pvt LTd	Lakadiya, GJ	solar	200	0	200	01-03-2029	01-03-2029
258		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	wind	100	0	100	01-06-2027	01-06-2027
259		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	wind	200	0	200	01-06-2028	01-06-2028
260		Juniper Green Energy Pvt LTd	Sheo, Barmer, RJ	solar	50	0	50	01-12-2027	01-12-2027
261		Juniper Green Energy Pvt LTd	Solapur, MH	solar	350	0	350	01-06-2028	01-06-2028
262		Juniper Green Energy Pvt LTd	Solapur, MH	solar	50	0	50	01-06-2028	01-06-2028
263		Juniper Green Energy Pvt LTd	Navinal, GJ	solar	600	0	600	01-06-2028	01-06-2028
264		Juniper Green Energy Pvt LTd	Mandsaur, MP	wind	50	0	50	01-06-2028	01-06-2028
265		Juniper Green Energy Pvt LTd	Dev bhumi Dwarka, GJ	wind	300	0	300	01-06-2028	01-06-2028
266		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	wind	150	0	150	01-06-2028	01-06-2028
267		Juniper Green Energy Pvt LTd	Lakadiya-II , GJ	solar	150	0	150	01-06-2028	01-06-2028
268		Juniper Green Energy Pvt LTd	Merta, RJ	solar	300	0	300	01-12-2027	01-12-2027
269	NTPC	Juniper Green Energy Pvt LTd	Bikaner, RJ	solar	130	0	130	01-03-2030	01-03-2030

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
270		Juniper Green Gem Pvt Ltd	Dhule, MH	solar	100	0	100	01-06-2028	01-06-2028
271		Juniper Green Gem Pvt Ltd	Dhule, MH	solar	200	0	200	01-06-2028	01-06-2028
272		Juniper Green India Six Pvt Ltd	Jodhpur, RJ	solar	300	0	300	01-06-2028	01-06-2028
273		Juniper Green Kite Pvt LTd	rajkot, GJ	wind	90	0	90	01-06-2026	01-06-2026
274	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	hybrid	500	135	365	01-06-2026	01-06-2026
275	SJVN	Juniper Green Stellar Pvt LTd	Sheo, Barmer, RJ	solar	300	0	300	01-12-2026	01-12-2026
276	-	Amplus Everest Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	Hybrid	130	0	130	31-12-2026	31-12-2026
277	-	Amplus IIFA Solar Pvt. Ltd.	Dist. Cuddapah, Andhra Pradesh	Hybrid	130	0	130	31-12-2026	31-12-2026
278	-	Amplus Sun Beat Pvt. Ltd.	Dist. Karur, Tamil Nadu	Wind	80	0	80	31-12-2026	31-12-2026
279	-	Amplus Theta Energy Pvt. Ltd.	Dist. Karur, Tamil Nadu	Wind	65	0	65	31-12-2026	31-12-2026
280	NTPC	BN Dispatchable-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	Hybrid	110	0	110	28-02-2026	10-04-2027
281	NHPC	BN Hybrid Power-1 Pvt Ltd (Yanara Power)	Tehsil- Sheo, District - Barmer, State - Rajasthan	Hybrid	120	0	120	22-08-2026	29-07-2027
282	MSEDCL	BN Peak Power-1 Pvt Ltd (Yanara Power)	District - Osmanabad, State - Maharastra	Hybrid	89	0	89	24-10-2026	24-10-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
283	NTPC	ACME Alpha Renewables Private Limited	Mandsaur, Madhya Pradesh Devbhumi Dwarka,Gujarat	Hybrid	150	0	150	Solar-31-03-2027 Wind - 14-10-2026	31-03-2027
284	NHPC	ACME Hybrid Urja Private Limited	Bellary, Karnataka	Solar	280	0	280	21-09-2027 (As per Final Grant)	23-01-2027
285	NTPC	ACME Marigold Urja Private Limited	Ananthapur, Andhra Pradesh.	Hybrid	400	0	400	18-10-2027	18-10-2027
286	SJVN	ACME Omega Urja Private Limited	Tumkur, Karnataka	Solar	300	0	300	Grant Pending	PPA Pending
287	1200 MW ISTS Tranvhe-XV	ACME Platinum Urja Private Limited	Tumkur, Karnataka	Solar	350	0	350	150 MW -01-03-2027 200 MW - 30-06-2027	30-06-2027
288	NHPC	Acme Renewtech Fifth Private Limited	Chittorgarh, Rajasthan	Solar	250	0	250	30-04-2026	18-06-2027
289	NTPC	ACME Renewtech Private Limited	Bikaner, Rajasthan Pachora, Madhya Pradesh	Hybrid	300	133	167	Solar-22-08-26 (As per Finalgrant) Wind - 30-04-2026 (As per In-Principle grant)	28-02-2027
290	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	ACME Solar Holding limited	Solar- District-Banashkatha, Gujarat. Wind-Jamjodhpur, Patan,Tarasi, Bagvadar, Kabarka, District - Devbhumi,Dwarka, Gujarat.	Hybrid	300	0	300	Solar-30-04-2027 Wind - 14-10-2026	30-04-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
291	NHPC	Acme Renewtech Sixth Private Limited	Jaisalmer,Rajasthan Devbhumi Dwarka, Gujarat	Solar	250	0	250	31-03-2027 (Solar) 14-10-2026 (Wind)	31-03-2027
292	Tata Power Distribution Company Limited	Acme Sigma Urja Private Limited	Chhitorgarh,Rajasthan	Hybrid	50	0	50	16-10-2027	16-10-2027
293	SJVN	Acme Solar Holdings Limited	Bikaner, Rajasthan Jaisalmer,Rajasthan	Solar	450	0	450	Grant Pending	PPA Pending
294	REMCL	Acme Solar Holdings Limited	Devbhumi Dwarka,Gujarat Banaskantha,Gujarat	Hybrid	130	0	130	PPA Pending	PPA Pending
295	SJVN	ACME Sun Power Private Limited	Jaisalmer,Rajasthan Bhadla, Rajasthan	Solar	320	0	320	300 MW Solar - 31-03-2027 240 MW Solar - 31-03-2027 300 MW BESS - 31-03-2027	21-01-2027
296	SJVN	ACME Surya Power Private Limited	Jaisalmer,Rajasthan,Bikaner, Rajasthan	Solar	250	0	250	250 MW Solar - 31-03-2027190 MW Solar - 31-03-2027250 MW BESS - 31-03-2027	21-01-2027
297	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	ACME Cleantech Solutions Private limited	Anantapuram, Andhra Pradesh Pachora, Madhya Pradesh	Hybrid	380	0	380	Solar-31-05-26 (As per Final Grant) Wind - 30-04-2026 (As per In-Principle grant)	14-10-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
298	NHPC	ACME Venus Urja Private Limited	Barmer, Rajasthan	Solar	400	0	400	30-06-2027	23-01-2027
299	50MW Hybrid Power Project	Amiya Wind Energy private Limited	BHUJ II, Gujarat	Hybrid	Connectivity approval awaited			31-12-2027	31-12-2027
300	100MW Wind Power Project	Dangri Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	Wind	100	0	100	31-03-2030	31-03-2030
301	100MW Wind Power Project	Dharvi kalan Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	Wind	100	0	100	31-03-2030	31-03-2030
302	100MW Wind Power Project	Ghanikhedi Wind Energy Private Limited	BHUJ II, Gujarat	Wind	Connectivity approval awaited			31-12-2027	31-12-2027
303	Purvah Green Power Privarte Limited	Inox Green Energy Services Limited	ISTS - Bhuj Pool II, Gujarat	Wind	300	0	300	31-03-2027	31-12-2026
304	500MW Project - Renewable Park	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	Solar	500	0	500		31-12-2026
305	EPC	Inox Wind Energy Limited	STU - Sukhpur, Gujarat	Wind	550	503	47		31-12-2026
306	EPC	Inox Wind Energy Limited	STU - Golida, Gujarat	Wind	120	100	20		31-12-2026
307	EPC	Inox Wind Energy Limited	STU - Dangri II, Rajasthan	Wind	500	0	500		31-12-2026
308	NLC - 50MW wind capacity	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	Wind	50	0	50	30-06-2025	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
309	Purvah Green Power Privarte Limited	INOX WIND LIMITED	ISTS - Bhuj pool I, Gujarat	Wind	99	0	99	30-06-2025	19-11-2026
310	EPC	Inox Wind Limited	STU - Kalawad, Gujarat	Wind	150	0	150		31-12-2026
311	100MW Wind Power Project	Junachay Wind Energy Private Limited	Ramgarh. Jaisalmer Rajasthan	Wind	100	0	100	31-03-2030	31-03-2030
312	100MW Wind Power Project	Kadodiya Wind Energy Private Limited	Jamnagar, Gujarat	wind	Connectivity approval awaited			31-12-2027	31-12-2027
313	50MW Wind Power Project	Lakhapar Wind Energy Private Limited	BHUJ II, Gujarat	Wind	Connectivity approval awaited			31-12-2027	31-12-2027
314	100MW Wind Power Project	Laxmansar Wind Energy Private Limited	BHUJ II, Gujarat	Wind	Connectivity approval awaited			31-12-2027	31-12-2027
315	99MW Wind Power Project	Pokhran Wind Energy Private Limited	Fategarh IV, Rajasthan	Wind	Connectivity approval awaited			31-12-2027	31-12-2027
316	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Nagar, Gujarat	Wind	100	0	100	30-03-2027	30-03-2027
317	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Jam Khambaliya, Gujarat	Wind	500	0	500	30-03-2027	30-03-2027
318	Purvah Green Power Privarte Limited	Resco Global Wind Services Private Limited	ISTS - Fategarh II, Rajasthan	Wind	300	0	300	30-03-2027	30-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
319	EPC	Resco Global Wind Services Private Limited	STU - Akal, Rajasthan	Wind	76	0	76	Awaited	30-03-2027
320	EPC	Resco Global Wind Services Private Limited	STU - Lahori, MP	Wind	240	0	240	Awaited	30-03-2027
321	EPC	Shri Jai Ambe Energy Private Limited	STU - Kariyana, Gujarat	Wind	50	44	6		31-12-2026
322	100MW Wind Power Project	Waft Energy Private Limited	Ladwan, Agar, Madhya Pradesh	Wind	100	0	100	31-03-2027	31-03-2027
323	Lakadia	Serentica Renewable India Pvt Ltd.	Kutch, Gujarat	Hybrid	960	0	960	31-03-2027	31-03-2027
324	350 MW Wind project at Kallam, Maharashtra	Serentica Renewable India 4 Pvt Ltd.	Kallam, Maharashtra	Wind	350	0	350	200 MW- Sept'26 150 MW- Dec'26	31-12-2026
325	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Serentica Renewable India 11 Private Limited	Radha Nesda, Gujarat	Hybrid	100	0	100		30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
326	500 MW Hybrid Plant at Solapur	Serentica Renewable India Pvt Ltd.	Solapur, Maharashtra	Hybrid	500	0	500	150 MW-31/12/2026 (WIND)150 MW-31/03/2027 (WIND)100 MW-31/06/2027 (WIND)	30-06-2027
327	300 MW Wind Project at Kallam	Serentica Renewable India Pvt Ltd.	Kallam, Maharashtra	Wind	300	0	300	05-10-2025	As per GNA effectiveness
328	C&I	Asnen Solar Private Limited	Mandsaur-Madhya Pradesh	Solar	200	0	200	31-05-2027	31-05-2027
329	SECI 1200MW ISTS-connected Wind Solar Hybrid Power Projects (Tranche-VIII)	Asurari Renewables India Project Pvt Ltd	Naradra, Lotiwada Bada, Lotiwada Chota, Kailash Nagar 2, Sirohi, Rajasthan (Solar) Vijayapura District, Karnataka (Wind)	Hybrid	200	0	200	31-Mar-28	31-Mar-28
330	KUSUM Projects	Reliance New Eergy	Solapur and Ahliyanagar, Maharashtra	Solar	437	0	437	13-09-2027	13-09-2027
331	C&I	Skadar Solar Private Limited	Solapur-Maharashtra	Solar	200	0	200	31-05-2026	31-10-2026
332	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	AMPIN Energy Green Ten Pvt. Ltd.	Andhra Pradesh	Hybrid	100	0	100	27-10-2026	27-10-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
333	NTPC Hybrid-2	AMPIN Energy Utility Five Pvt. Ltd.	, District: Jalore, State: Rajasthan	Hybrid	150	0	150	31-12-2027	31-12-2027
334	1202 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	AMPIN Energy Utility Four Pvt. Ltd.	District : Bidar, Karnataka	Hybrid	150	0	150	31-12-2027	31-12-2027
335	NTPC Hybrid-5	AMPIN Energy Utility Three Pvt. Ltd.	, District-Tumkur, State- Karnataka	Hybrid	150	0	150	31-12-2027	31-12-2027
336	SJVN HB-2	AMPIN Energy Utility Two Pvt. Ltd.	Village: Bhalki, Tehsil: Bhalki Taluk, District : Bidar, Karnataka	Hybrid	150	0	150	31-12-2027	31-12-2027
337	Oyster Renewable Energy Private Limited.	Oyster Green Hybrid One private Limited.	Agar (MP)	Hybrid	315	135	180	14-02-2026	30-11-2026
338	M/s. Oyster Green Hybrid One private Limited.	Oyster Green Hybrid One private Limited.	Dayapar, Kutch (GJ)	Wind	99	0	99	31-10-2026	31-10-2026
339	Serentica 432 MW Hybrid Plant at Ananthapur	NA	Anathapur, Andhra Pradesh	Hybrid	432	0	432	31-03-2027	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
340	Serentica 720 MW Hybrid Plant at Devangere	NA	Devangere, Karnataka	Hybrid	720	0	720	360 MW(solar): 30.06.2027 360MW(wind): 31.03.2028	31-03-2028
341	Serentica 900 MW Wind Project at Gadag-II	NA	Dharawad & Koppal, Karnataka	Wind	900	0	900	350 MW-12/30/2025 550 MW-17/01/2027	31-12-2027
342	Serentica 100 MW Wind Project at Bellary	NA	Bellary	Solar	100	0	100		30-06-2027
343	Serentica 399.8 MW Hybrid Project at Koppal, Karnataka	Serentica	Koppal, Karnataka	Solar	399.8	386.7	13.1	31.10.2024	31-10-2026
344	Serentica 470 MW Hybrid Project at Gadag, Karnataka	Serentica	Gadag, Karnataka	Hybrid	470	340.915	129.085	01-10-2024	31-10-2026
345	90 MW Wind Solar Hybrid Project	CGE RENEWABLES PRIVATE LIMITED	Kachchh, Gujarat	Hybrid	90	0	90	18-12-2026	31-12-2026
346	36 MW Wind Power Project	CONTINUUM POWER TRADING (TN) PVT. LTD.	Kachchh, Gujarat	Wind	36	0	36	19-11-2026	30-11-2026
347	SECI Bhuj - II	Avaada GJGreen Pvt Ltd	Bhuj, Gujarat	Solar	300	0	300	31-03-2026	30-05-2027
348	Manjusar GUVNL - III	Avaada GJSolar Private Limited	Manjusar, Gujarat	Solar	200	0	200	04-04-2026	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
349	GUVNL-400 MW-Solar-Ph. XXIV	Avaada GJSolar Private Limited	Gujarat	Solar	400	0	400	10-10-2026	10-04-2027
350	GUVNL-250MW-Solar-Ph.26	Avaada GJSustainable2 Pvt Ltd	Gujarat	Solar	200	0	200	24-08-2027	24-08-2027
351	MSEDCL Hybrid - Ph. 3	Avaada Green Sustainable Energy Private Limited	Maharashtra	Hybrid	850	0	850	25-11-2026	25-11-2026
352	MSEDCL Hybrid - Ph. 4	Avaada MHRenewable1 Private Limited	Maharashtra	Solar	500	0	500	21-11-2026	21-11-2026
353	SJVN 1.2 GW FDRE II (Base)	Avaada RJBikaner Private Limited	Rajasthan	Solar	590	0	590	20-03-2027	20-03-2027
354	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Bikampur, Rajasthan	Solar	300	0	300	30-04-2026	31-03-2030
355	NHPC-3GW-Solar-ISTS-1	Avaada RJSustainable Pvt Ltd	Madhya Pradesh	Solar	700	0	700	30-04-2026	31-07-2027
356	MSEDCL Shirdhane	Avaada SunEnergy Pvt. Ltd.	Shridhane, Maharshtra	Solar	400	0	400	31-03-2026	31-12-2026
357	SJVN 1.2 GW FDRE II (Greenshoe) [200 MW PSPCL]	Avaada Sunurja Private Limited	Madhya Pradesh	Hybrid	200	0	200	09-03-2028	09-03-2028
358	NTPC Solar BOO-9	Avaada Surya Power Private Limited	Fatehgarh, Rajasthan	Solar	300	0	300	30-06-2026	30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
359	MSKVY KUSUSM - 6	Avaada Sustainable Urja Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	98	69	29	31-03-2027	01-04-2027
360	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Bikaner, Rajasthan	Solar	88	0	88	10-12-2027	10-12-2027
361	NHPC-88 MW-Hybrid-1	Avaada Wind Energy Private Limited	Kallam, Dharashiv, Maharashtra	Wind	29.33333	0	30	10-12-2027	10-12-2027
362	Pune MSKVY	MSKVY Eleventh Solar Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	225	140	85	31-03-2027	01-04-2027
363	Sangli MSKVY	MSKVY Fifth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	207	188.8	18.2	31-03-2027	01-04-2027
364	Yavatmal MSKVY	MSKVY First Kusum Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	225	188	37	31-03-2027	01-04-2027
365	Ahmednagar MSKVY	MSKVY Tenth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	234	126	108	31-03-2027	01-04-2027
366	Nashik MSKVY	MSKVY Twentieth Solar Private Limited	PM-KUSUM Distributed, Maharashtra	Solar	207	90	117	31-03-2027	01-04-2027
367	Exchange	Iris Renewables Six Private Limited	Site:- Gadag State :- Karnataka	Wind	100	0	100	31-12-2027	31-07-2028
368	Exchange	Rinnovabile Energy Private Limited	Site:- Gadag State :- Karnataka	Wind	99	0	99	31-10-2026	30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
369	ArcelorMittal Nippon Steel India Limited, hybrid project	ArcelorMittal Nippon Steel India Limited	Lakadia PS, Gujarat	Hybrid	250	0	250	11-11-2026	11-11-2026
370	NA	Proteus Energy Private Limited	Bikaner-III, Rajasthan	Solar	217	0	217	28-11-2026	28-12-2026
371	NA	VEH Damen Power Private Limited	Agar Malwa, Madhya Pradesh	Wind	76.8	0	76.8	31-03-2026	Under discussion for PPA Execution
372	NA	VEH Green Energy Private Limited	Koppal-II, Karnataka	Wind	153.6	0	153.6	31-12-2025	Under discussion for PPA Execution
373	C&I	VEH Jayin Renewables Private Limited	Rajgarh, Madhya Pradesh	Hybrid	151.8	114.3	82.5	45MW Solar by 15th July, 26 and 108.9MW Wind by 31st July, 26	30-11-2026
374	NA	VEH Power Nirman Private Limited	Koppal-II, Karnataka	Wind	76.8	0	76.8	31-03-2026	Under discussion for PPA Execution
375	NA	VEH Saur Urja Private Limited	Agar Malwa, Madhya Pradesh	Wind	163.2	0	163.2	30-06-2025	Under discussion for PPA Execution
376	C&I	VEH Wind Energy Private Limited	Rajgarh, Madhya Pradesh	Wind	75	0	75	15-06-2026	Under discussion for PPA Execution
377	SJVN Hybrid 01	Green Pararie Enrgy Pvt Ltd	Solapur, Maharashtra	Hybrid	60	0	60	01-11-2026	01-11-2026
378	SJVN Hybrid 02	Inaayu Renewables Pvt Ltd	Solapur, Maharashtra	Hybrid	60	0	60	01-10-2026	01-10-2026
379	NTPC Hybrid 01	Green Prairie Energy III Pvt Ltd	Solapur, Maharashtra	Hybrid	200	0	200	01-03-2027	01-03-2027
380	NTPC Hybrid 02	Green Prairie Energy IV Pvt Ltd	Dhule, Maharashtra	Hybrid	200	0	200	01-04-2027	01-04-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
381	NHPC	Energizent Power Pvt Ltd	Fatehgarh, Rajasthan	Solar	205	0	205	24 months from PPA	24 months from PPA
382	NTPC	TEQ Green Power IX PrivateLimited	Barmer, Rajasthan	Solar	208.5	0	208.5		31-12-2026
383	NTPC	TEQ Green Power IX PrivateLimited	Bellary, Karnataka	Solar	83.5	0	83.5		31-12-2027
384	GUVNL	Teq Green Power Private Limited	Dholera, Gujarat	Solar	200	0	200		31-12-2026
385	1200 MW ISTS-connected Wind Power Projects (Tranche-XIII)	TEQ Green Power XI Pvt Ltd	Ahmednagar, Maharashtra	Wind	200	0	200	31-12-2025	Matter is under litigation (DRC).
386	REMCL	TEQ Green Power XIII Pvt Ltd	Kachchh, Gujarat	Wind	120	0	120	26-11-2026	30-06-2027
387	REMCL	TEQ Green Power XIII Pvt Ltd	Bijapur, Karnataka	Wind	120	0	120	26-11-2026	30-06-2027
388	REMCL	TEQ Green Power XIII Pvt Ltd	Barmer, Rajashtan	Solar	120	0	120		31-12-2026
389	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	Wind	175	0	175	15-01-2027	15-01-2027
390	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	Wind	125	0	125	15-01-2027	15-01-2027
391	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	Wind	76	0	76	31-12-2027	31-12-2027
392	SJVN	TEQ Green Power XVI Pvt Ltd	Kachchh, Gujarat	Wind	76	0	76	31-12-2027	31-12-2027
393	SJVN	TEQ Green Power XVI Pvt Ltd	Barmer, Rajashtan	Solar	50	0	50		31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
394	SJVN	TEQ Green Power XVI Pvt Ltd	Bijapur, Karnataka	Solar	70	0	70		31-12-2026
395	NTPC	TEQ Green Power XVII Pvt Ltd	Kachchh, Gujarat	Hybrid	300	0	300	14-08-2026	31-12-2026
396	SJVN	TEQ Green Power XVIII Pvt Ltd	Anantapur, Andhra Pradesh	Wind	200	0	200	31-12-2027	31-12-2027
397	100MW Wind Project	EG Arka Solar Private Limited	Pavagada, Tumkur, KN	Wind	100	0	100	expected by Jun-28	30-06-2028
398	100MW Wind Project	EG Electricia Energy Private Limited	Krishnagiri, Kurnool, AP	Wind	100	0	100	expected by Jun-28	30-06-2028
399	100MW Wind Project	EG Energia Supply Private Limited	Krishnagiri, Kurnool, AP	Wind	100	0	100	expected by Jun-28	30-06-2028
400	300MW Solar Project	EG Mega Urja Private Limited	Barmer, Rajasthan	Solar	300	0	300	30-12-2026	31-12-2026
401	100MW Wind Project	EG Pavan Surya Power Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	Wind	100	0	100	30-11-2028	30-11-2028
402	300MW Solar Project	EG Saur Urja Private Limited	Fatehgarh, Rajasthan	Solar	300	0	300	15-10-2026	31-10-2026
403	100MW Wind Project	EG Solaire Power Private Limited	Khambaliya, Devbhumi Dwarka, GJ	Wind	100	0	100	30-11-2028	30-11-2028
404	100MW Wind Project	EG Solar Power Ventures Private Limited	Pavagada, Tumkur, KN	Wind	100	0	100	expected by Jun-28	30-06-2028
405	100MW Wind Project	EG Solwin Renewable Pvt. Ltd	Narasalagi, Kanakal, Bijapur Kn	Wind	100	0	100	16-01-2027	16-01-2027
406	100MW Wind Project	EG Sun Energy Private Limited	Pavagada, Tumkur, KN	Wind	100	0	100	expected by Jun-28	30-06-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
407	100MW Wind Project	Enfinity Global Clean Energy Private Limited	Kalyanpur, Devbhumi Dwarka, GJ	Wind	100	0	100	30-11-2028	30-11-2028
408	100MW Wind Project	Enfinity Global Haritha Udwal Pvt. Ltd.	Sankanal And Hanchinal, Bijapur, KN	Wind	100	0	100	expected by Jun-28	30-06-2028
409	100MW Wind Project	Enfinity Global Sunsource Private Limited	Krishnagiri, Kurnool, AP	Wind	100	0	100	expected by Jun-28	30-06-2028
410	300MW Solar Project	Enfinity Global Surya Kiran Private Limited	Barmer, Rajasthan	Solar	300	0	300	30-12-2026	31-12-2026
411	200MW Hybrid Project	Tepsol Green Energy Private Limited	Bijapur, Karnataka	Hybrid	200	0	200	expected by 16-01-2027	16-01-2027
412	300MW Solar Project	Tepsol Sun Sparkle Private Limited	Bhadla, Rajasthan	Solar	300	0	300	28-02-2026	31-12-2026
413	Solar Power Project	Frugal Energy Private Limited	Jodhpur, Rajasthan	Solar	300	0	300	30-08-2026	31-12-2026
414	Solar Power Project	Helia Energy Park Private Limited	Barmer, Rajasthan	Solar	300	0	300	21-08-2026	31-12-2026
415	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Khaba Renewable Energy Private Limited	Khodal, Bariyada, Mati ka Gol, Tehsil - Sheo, Barmer Distt. RJ	Solar	250	0	250	01-04-2026	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
416	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Litsolaire Energy Private Limited	Village - Bhanipura, Tehsil - Pugal, Distt. - Bikaner	Solar	100	0	100	01-07-2026	31-03-2027
417	Engie Energy India Private Limited (formyl known as Solairedirect Energy India Private Limited	Luceo Solar Private Limited	Village – Goonga, Tehsil – Sheo, Distt. - Barmer, RJ	Solar	300	0	300	01-10-2025	31-03-2027
418	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	Solar	200MW	0	200	3/31/2027	31-03-2027
419	Radiant Star Solar Park Pvt Ltd	Radiant Star Solar Park Private Limited	Fatehgarh, Rajasthan	Solar	100MW	0	100	3/31/2027	31-03-2027
420	Solar Power Project	Radiant Star Solar Park Private Limited	Barmer, Rajasthan	Solar	300	0	300	15-10-2026	15-10-2026
421	Developer	Sone Solar Energy One Private Limited	Bathinda, Punjab	Solar	30	0	30	31-10-2026	31-10-2026
422	Developer	AIN INDIA 2 Private Limited	Muktsar, Punjab	Solar	22	0	22		31-05-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
423	1200 MW ISTS-Connected Wind- Solar Hybrid Power Projects (Tranche-III)	ABC Renewable Energy Private Limited	Nuthimadugu, Anantapur Dt. A.P and Chodiya Village, Jaisalmer, Rajasthan	Hybrid	380	0	380	31-12-2027	31-12-2027
424	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Five B Limited	Gujarat	Solar	250	137.5	112.5	15 days subsequent to the operationalization of LTA/connectivity.	31-12-2026
425	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Gujarat	Solar	250	0	250	05-Nov-26	07-Mar-27
426	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Seven A Limited	Gujarat	Solar	250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	07-Mar-27
427	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six A Limited	Gujarat	Solar	234	0	234	56 days subsequent to the actual date of operationalization of Connectivity under the GNA	56 days subsequent to the actual date of operationalization of Connectivity under the GNA
428	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Gujarat	Solar	250	0	250	05-Nov-26	05-Nov-26
429	Manufacturing plant linked	Adani Green Energy Twenty Six B Limited	Gujarat	Solar	150	0	150	01-Oct-26	01-Oct-26

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Solar Project scheme								
430	Manufacturing plant linked Solar Project scheme	Adani Green Energy Twenty Six B Limited	Gujarat	Solar	134	0	134	01-Oct-26	01-Oct-26
431	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	Solar	250	0	250	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.
432	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	Solar	67	0	67	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.
433	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	Solar	100	0	100	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.
434	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Five Limited	Gujarat	Solar	99	0	99	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.
435	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Gujarat	Solar	150	0	150	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
436	Manufacturing plant linked Solar Project scheme	Adani Renewable Energy Fifty Seven Limited	Gujarat	Solar	200	0	200	15 days subsequent to the operationalization of LTA/connectivity.	15 days subsequent to the operationalization of LTA/connectivity.
437	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Adani Renewable Energy Holding Fifteen Limited	Gadag, Karnataka	Wind	450	0	450	23-01-2026	31-12-2026
438	CPSU Scheme (Tranche-I, 2000 MW)	Assam power Distribution Company Limited	Assam	Solar	30	0	30	APDCL requested to cancel 20MW Solar Power Project due to project timeline elapsed 10MW project cancelled out of 30MW as requested by APDCL	APDCL requested to cancel 20MW Solar Power Project due to project timeline elapsed 10MW project cancelled out of 30MW as requested by APDCL
439	1200 MW ISTS Connected Solar PV Projects (ISTS-VIII)	Adani Solar Energy Jodhpur Six Ltd (earlier known as SBE Renewables Twenty Four Projects Pvt. Ltd.)	Gujarat	Solar	300		300	30 days subsequent to the operationalization of LTA/ connectivity	30 days subsequent to the operationalization of LTA/ connectivity
440	1200 MW ISTS Connected Solar PV	Adani Solar Energy Jodhpur Six Ltd (earlier known as SBE	Gujarat	Solar	300		300	30 days subsequent to the operationalization	30 days subsequent to the operationalization of LTA/ connectivity

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Projects (ISTS-VIII)	Renewables Twenty Four Projects Pvt. Ltd.)						of LTA/ connectivity	
441	2000 MW ISTS Connected Solar PV Projects (ISTS-IX)	Eden Renewable Bercy Pvt. Ltd.	Rajasthan	Solar	300		300	SCD is being extended for a period of 60 days subsequent to operationalization of LTA or actual date of commissioning, whichever is earlier.	SCD is being extended for a period of 60 days subsequent to operationalization of LTA or actual date of commissioning, whichever is earlier.
442	2000 MW ISTS Tranche-XI	Eden Renewable Cadet Private Limited	Yet to be finalized	Solar	300	0	300	30-06-2025	25-02-2027
443	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Green Infra Wind Energy Limited	Rajasthan Gujarat	Hybrid	450	0	450	16.12.2026	09-01-2027
444	1200 MW ISTS-connected Wind Power Projects (Tranche-XI)	Green lnfra Wind Energy Limited	Koppal, Karnataka	Wind	180	98.7	81.3	26-07-2025	31-12-2026
445	1200 MW ISTS Tranvhe-XV	JSW Neo Energy Limited	Yet to be finalized	Solar	500	0	500	PPA yet to be Signed	PPA yet to be Signed

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
446	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	JSW Neo Energy Ltd	Osmanabad, Maharashtra	Wind	300	0	300	27-12-2025	31-12-2026
447	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Kutch, Gujarat	Wind	175	0	175	31-03-2027	31-03-2027
448	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	Wind	50	0	50	01-03-2027	01-03-2027
449	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	JSW Neo Energy Ltd	Davangere, Karnataka	Solar	175	0	175	31.03.2025	31-12-2026
450	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	JSW Neo Energy Limited	Kalaburagi Bikaner	Hybrid	230	0	230		30-06-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
451	500 MW ISTS-connected Wind Power Projects (Tranche-XVII)	Powerica Ltd	Devbhoomi Dwaraka, Gujarat	WInd	50	0	52	01.03.2027	28.02.2027
452	1200 MW ISTS-connected Wind-Solar Hybrid Power Projects (SECI-FDRE-IV)	Hexa Climate Solutions Private Limited	Merta, Nagaur, Phalodi, Sanwreej Lakhpat	Hybrid	100	0	100		30-06-2027
453	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	NTPC Renewable Energy Limited	Rajasthan Gujarat	Hybrid	300	0	300		09-01-2027
454	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VII)	Juniper Green Energy Private Limited	Rajasthan Gujarat	Hybrid	150	0	150		09-01-2027
455	Battery Energy Storage system Project of	M/s JSW Renew Energy Thirty Eight Limited	Mylatti Kerala	Hybrid	125	0	125		31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	125 MW/500 MWh-ESS-3								
456	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	Solar	100		100	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier
457	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	Solar	50		50	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier
458	2000 MW ISTS Tranche-XI	JGRJ One Solar Private Limited	Rajasthan	Solar	50		50	##########	25-Feb-2027
459	2000 MW ISTS Tranche-XI	Renew Solar Piyush Private Limited	Rajasthan	Solar	300		300	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity
460	2000 MW ISTS Tranche-XI	ReNew Ushma Energy Private Limited	Rajathan	Solar	250	0	250	##########	25-Feb-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
461	2000 MW ISTS Tranche-XI	ReNew Ushma Energy Private Limited	Rajasthan	Solar	50	0	50	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity	60 days subsequent to operationalization of connectivity/GNA or the actual date of commissioning with operationalization of Connectivity
462	2000 MW ISTS Tranche-XI	MRS Green Energy Private Limited	Rajasthan	Solar	100	0	100	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier	60 days subsequent to operationalization of LTA/connectivity or actual date of commissioning, whichever is earlier
463	1000 MW ISTS Tranche-XII	Avaada GJGreen Private Limited	Gujarat	Solar	300	0	300	60 days subsequnent to operationalization of Connectivity	60 days subsequnent to operationalization of Connectivity
464	1000 MW ISTS Tranche-XII	Sprng Power Earth Private Limited	Gujarat	Solar	250	0	250	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure and/or grant/operationalization of GNA.	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure and/or grant/operationalization of GNA.
465	1000 MW ISTS Tranche-XII	Renew Solar Stellar Private Limited	Rajasthan	Solar	300	0	300	60 days subsequnent to	60 days subsequnent to

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
								operationalization of Connectivity	operationalization of Connectivity
466	1000 MW ISTS Tranche-XII	Solarcraft Power India 17 Private Limited	Rajasthan	Solar	150	0	150	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure	60 days subsequent to the readiness of the Delivery Point and power evacuation infrastructure
467	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Solarcraft Power India 17 Private Limited	Rajasthan	Solar	150	0	150	23-Jun-27	23-Jun-27
468	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-IV)	Project Ten Renewables Power Pvt limited	Pavagada, Karnataka	Hybrid	450	0	450		07.06.2024 or Actual LTOA+60 days, which ever is later.
469	1200 MW ISTS Tranvhe-XV	Pace Digitek Private Limited	Karnataka	Solar	100	0	100	##########	27-Sep-2026
470	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be finalized	Solar	300	0	300	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
								PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.
471	1200 MW ISTS Tranche-X	Project Eight Renewable Power Private Limited	Yet to be finalized	Solar	300	0	300	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.
472	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	NTPC Renewable Energy Limited	Rajasthan	Solar	500	0	500	24-Jun-27	24-Jun-27
473	2000 MW ISTS-Connected Solar PV Power Projects with	Reliance NU Suntech Private Limited	Andhra Pradesh	Solar	400	102	298	31-12-2027	31-12-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)								
474	1500 MW ISTS Tranche-XIV	Enren-I Energy Private Limited	Gujarat	Solar	200	0	200	30-Jun-2027	30-Jun-2027
475	1500 MW ISTS Tranche-XIV	NTPC Renewable Energy Limited	Rajasthan	Solar	250	0	250	30-Jun-2027	30-Jun-2027
476	1500 MW ISTS Tranche-XIV	SAEL Solar P7 Private Limited	Karnataka	Solar	300	0	300	30-Jun-2027	30-Jun-2027
477	1500 MW ISTS Tranche-XIV	SAEL Solar P8 Private Limited	Karnataka	Solar	300	0	300	30-Jun-2027	30-Jun-2027
478	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	SAEL Solar P12 Private Limited	Andhra Pradesh	Solar	250	0	250	30-Jun-2027	30-Jun-2027
479	500 MW ISTS-Connected Solar PV Power Projects (ISTS-XVI)	NTPC Renewable Energy Limited	Rajasthan	Solar	200	0	200	30-Jun-2027	30-Jun-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
480	2000 MW ISTS-Connected Solar PV Power Projects with 1000MW/4000 MWh Energy Storage Systems (ESS) (ISTS-XVII)	Sembcorp Green Infra Limited	Rajasthan	Solar	150	0	150	2-Apr-27	2-Apr-27
481	1200 MW ISTS Tranche-X	SolarOne Enegry Private Limited	Yet to be finalized	Solar	300	0	300	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.
482	1200 MW ISTS Tranche-X	SolarOne Enegry Private Limited	Yet to be finalized	Solar	300	0	300	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.	In line with clause 20.1 of RfS, SPD refused to sign PPA after timeline of PPA signing (90 days from LoA issuance) lapsed. Success charges returned and LoA annulled.

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
483	1500 MW ISTS Tranche-XIII	JSW Renew Energy Eleven Limited	Maharashtra	Solar	700	0	700	18-Oct-2026	18-Oct-2026
484	1500 MW ISTS Tranche-XIII	Sunsure Solarpark Fourteen Pvt. Ltd.	Rajasthan	Solar	300	0	300	23-Jan-2027	23-Jan-2027
485	1500 MW ISTS Tranche-XIII	NTPC Renewable Energy Limited	Gujarat	Solar	200	0	200	30-Jun-2027	30-Jun-2027
486	1500 MW ISTS Tranche-XIII	Tejorupa Renewables India Project Pvt Ltd	Vill - Balai Kesharpura, Tehsil - Sheo, Dis-Barmer, State - Rajasthan	Solar	250	0	250		25-01-2027
487	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	NTPC Renewable Energy Ltd	Kutch, Gujarat	Wind	200	50	150		30-09-2026
488	1200 MW ISTS-connected Wind Power Projects (Tranche-XII)	Torrent power Ltd	Bagalkot, Karnataka	Wind	100	0	100	31-03-2027	31-03-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
489	1350 MW ISTS-connected Wind Power Projects (Tranche-XVI)	Torrent Power Ltd	Kuknoor, Karnataka	Wind	150	0	150	31-03-2027	31-03-2027
490	600 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XVIII)	Torrent Saurya Urja Private Limited	Jamnagar, Gujrat	Wind	175	0	175	07-11-2027	07-11-2027
491	600 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XVIII)	Torrent Saurya Urja Private Limited	Beed, Ahemdnagar and Osmanabad, Maharashtra	Wind	125	0	125	07-11-2027	07-11-2027
492	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	K.P. Energy Limited	Devbhoomi Dwaraka, Gujarat	Wind	100		100	15-04-2028	15-04-2028
493	1200 MW ISTS-connected Wind Power Projects in	Ganeko Three Energy Private Limited	Anantapur, Andhra Pradesh	Wind	180		180	15-04-2028	15-04-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	India (SECI-Tranche-XIX)								
494	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Waaree Forever Energies Private Limited	Devbhoomi Dwaraka, Gujarat	Wind	300		300	15-04-2028	15-04-2028
495	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Opera Energy Private Limited	Jamnagar, Gujarat	Wind	50		50	15-04-2028	15-04-2028
496	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Purvah Green Power Private Limited	Bijapur, Karnataka	Wind	250		250	15-04-2028	15-04-2028
497	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Vena Energy Aura Private Limited	Koppal, Karnataka	Wind	124		124	15-04-2028	15-04-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
498	1200 MW ISTS-connected Wind Power Projects in India (SECI-Tranche-XIX)	Refex Holding Private Limited	Kurnool, Andhra Pradesh	Wind	196		196	15-04-2028	15-04-2028
499	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-V)	TP Saurya Limited	Karnataka	Hybrid	600	338.46	150	24.02.2026 or actual start date of connectivity + 60 days, whichever is later	24.02.2026 or actual start date of connectivity + 60 days, whichever is later
500	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	AMP Energy Green Private Limited	Andhra Pradesh	Hybrid	100	0	100		27-10-2026
501	1200MW ISTS-connected Solar Wind Hybrid Power Projects (Tranche-VI)	Hero Solar Energy Private Limited	Andhra Pradesh	Hybrid	120	0	120		27-10-2026
502	1200 MW of Round-the-Clock Power from ISTS-connected Renewable	Hexa Energy MH10 Private Limited	Mandsaur	Hybrid	100	0	100		15-10-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Energy Power Projects in India RTC								
503	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC	Green Infra Renewable Projects Limited	Kurnool	Hybrid	50	0	50		15-10-2027
504	1200 MW of Round-the-Clock Power from ISTS-connected Renewable Energy Power Projects in India RTC	M/s Jindal India Power Limited	Barmer	Hybrid	150	0	150		18-11-2027
505	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	Adyant Enersol Private Limited	Bikaner	Hybrid	100	0	100		
506	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from	Serentica Renewables India Private Limited	Pushad	Hybrid	600	0	600		

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	RE Projects (SECI-FDRE-VII)								
507	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	AMPIN Energy Utility Nine Private Limited	Sitaram Ki Dhani	Hybrid	199	0	199		
508	Assured Peak Supply of 4800 MWh (1200 MW x 4 Hrs.) from RE Projects (SECI-FDRE-VII)	ACME Solar Holdings Limited	Guddi Dalpatpura & Pratapgarh	Hybrid	300		300		28-05-2028
509	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	JSW Neo Energy Limited	Solar- (Vill-bharadava,Taluka-vav,District-banas kantha, State- Gujrat) Wind- (Vill-Diddige,Taluka-Jagalur,District-Davanagree, State-Karnatka)	Hybrid	300	0	300		
510	1200 MW ISTS-connected Solar-Wind Hybrid Power	Adyant Enersol Private Limited	Yet to be finalized	Hybrid	60	0	60		

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Projects (Tranche-VIII)								
511	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	Juniper Green Energy Private Limited	Yet to be finalized	Hybrid	150		150		
512	1200 MW ISTS-connected Solar-Wind Hybrid Power Projects (Tranche-VIII)	Avada Energy Private Limited	Yet to be finalized	Hybrid	240		240		
513	600 MW ISTS-connected Solar-Wind Hybrid Power Projects under Hybrid Tranche-IX	Juniper Green Energy Private Limited	Solar- Nagpur District, Rajasthan. Wind-Barmer, District, Rajasthan.	Hybrid	150	0	150		
514	600 MW ISTS-connected Solar-Wind Hybrid Power Projects	Sembcorp Green Infra Private Limited	Solar-Bishala, Dist. Barmer, Rajasthan. Wind-Kushtagi Taluk, Dist-Koppal & Hunagund Taluk, Dist-Bagalkot, Karnataka.	Hybrid	150	0	150		

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	under Hybrid Tranche-IX								
515	8000 MWh ISTS connected RE Pojects FDRE VI	M/s Altra Xergi Power Private Limited	Yet to be finalized	Hybrid	200	0	200		
516	Fatehgarh Phase -1B Solar Park	Adani Renewable Energy Park Rajasthan Ltd. – AREPRL – a JV of State Govt. & Adani Renewable Energy Park Ltd	Fatehgarh, Jaisalmer, Rajasthan	Solar	1500	1234	266	02.02.2025	31-12-2026
517	Jalaun Solar Park	Bundelkhand Saur Urja Limited – BSUL – a JV of NHPC & UPNEDA	Uttar Pradesh	Solar	1200	0	1200	31.08.2025	31-12-2027
518	GSECL RE Park	GSECL	Khavda, Bhuj, Gujarat	Solar	3325	1000	1564	31.03.2025	31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
519	Dhar Solar Park	M/s Amar Infrastructure Limited	Dhar, Madhya Pradesh	Solar	200	0	200	31.08.2025	31-12-2026
520	Patoda Solar Park	M/s Paramount Solar Pvt Ltd	Maharashtra	solar	250	0	250	31-12-2027	31-12-2027
521	Pugal Solar Park Ph-I	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	Solar	2000	0	2000	31-12-2027	31-12-2027
522	Pugal Solar Park PhII	Rajasthan Solar Park DevelopmentCompany Ltd.RSDCL- a subsidiaryof RRECL	Pugal , Rajasthan	Solar	1500	0	1500	31-12-2027	31-12-2027
523	Pugal Solar Park PhIII	Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL	Pugal , Rajasthan	Solar	450	0	450	31.03.2025	31-12-2027
524	Neemuch Solar Park	Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI	Neemuch, Madhya Pradesh	Solar	500	330	170	31-12-2027	31-12-2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
525	Ramagiri Solar Park	SECI	Ramagiri, Sri Sathyasai , Andhra Pradesh	Solar	300	291.158	8.842	30.09.2025	31-10-2026
526	GIPCL RE Park Ph-III (GIPCL)		Rann of Kutch, Khavda, Gujarat	Solar	575	0	575	Under development	Under development
527	Radhanesada Solar Park phase-II		Radhanesda, Banaskantha, Gujarat	Solar	700	0	700	Under development	Under development
528	Dholera Solar Park Ph-I (Gujarat Power Corporation Limited)-GPCL		Dholera / Mahadevpura, Ahmedabad, Gujarat	Solar	1000	300	700	31.03.2027	31.03.2027
529	228 MW Floating solar park at Konar dam reservoir		Jharkhand	Solar	228	0	0	Under development	Under development
530	Kasaragod Solar Park Phase-II (Renewable Power Corporation of Kerala Limited – RPCKL – a JV		Kasargod, Kerala	Solar	100	0	0	Under development	Under development

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	of SECI & KSEB)								
531	Omkareswar Floating Solar Park (Rewa Ultra Mega Solar Limited RUMSL- a JV of MPUVN and SECI)		Omkareswar, Madhya Pradesh	Solar	518	278	240	Under development	Under development
532	Morena Solar Park (Phase I) (RUMSL)		Morena, Madhya Pradesh	Solar	600	0	0	Under development	Under development
533	Sai Guru Solar Park (M/s Sai Guru Mega Solar Park Pvt. Ltd. – formerly, M/s. Pragat Akshay Urja Ltd.)		Sakri, Maharashtra	Solar	500	0	0	Under development	Under development
534	150 MW Aurangabad Solar Park,		Maharashtra	Solar	150	0	150	Under development	Under development
535	RRVUN Solar Park (Rajasthan Rajya Vidyut Utpadan		Village Ramsar Chhota, Barala and Bandrewal, Tehsil Pugal, Bikaner, Rajasthan	Solar	2000	0	2000	31.12.2027	31.12.2027

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
	Nigam Ltd. - RRVUNL)								
536	2000MW Bodana Solar Park (Rajasthan Solar Park Development Company Ltd. RSDCL- a subsidiary of RRECL)		Rajasthan	Solar	2000	0	0	Under development	Under development
537	TP Saurya Limited	200 MW Gadag Wind Project	Gadag, Karnataka	Wind	200	0	200.00		Jan'27- 200 MW
538	Tata Power Renewable Energy Limited	TPREL 340 MW Gadag Wind Project	Gadag, Karnataka	Wind	340	0	340.00		115 MW- 31-01-27 55 MW-30-04-27
539	Tata Power Renewable Energy Limited	170 MW Koppal Solar	Koppal, Karnataka	Solar	170	0	170.00		31-01-2027
540	Tata Power Renewable Energy Limited	TPREL 117.5 MW Koppal Solar project	Koppal, Karnataka	Solar	117.5	0	117.50		31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
541	Tata Power Renewable Energy Limited	TPREL 189 MW Koppal Solar Project	Koppal, Karnataka	Solar	189	0	189.00		31-12-2026
542	Tata Power Renewable Energy Limited	TPREL 101MW Kallam Wind Project	Kallam, Maharashtra	Wind	101	0	101.00		oct'26
543	Tata Power Renewable Energy Limited	TPREL 288MW Mudhol Wind Project	Koppal, Karnataka	Wind	288	0	288.00		oct'26
544	Tata Power Renewable Energy Limited	TPREL 10.8 MW Tata Steel Wind Project	Kallam, Maharashtra	Wind	10.8	0	10.80		oct'26
545	Tata Power Renewable Energy Limited	TPREL 252 MW Wind Bijapur Project	Bijapur, Karnataka	Wind	252	0	252.00		16-Feb-27
546	Tata Power Renewable Energy Limited	TPREL 151MW Palayam Wind project	Karur, Tamil Nadu	Wind	151	0	151.00		01-Feb-27

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
547	Tata Power Renewable Energy Limited	TPREL 50.4MW FDRE GS Bijapur Wind Project	Bijapur, Karnataka	Wind	50.4	0	50.40		16-Feb-27
548	Tata Power Renewable Energy Limited	TPREL 93.6 MW FDRE GS Karur Wind Project	Karur, Tamil Nadu	Wind	93.6	0	93.60		oct'26
549	Tata Power Renewable Energy Limited	TPREL 151.2MW FDRE GS Palayam Wind Project	Karur, Tamil Nadu	Wind	151.2	0	151.20		01-Feb-27
550	Tata Power Renewable Energy Limited	TPREL 100.8MW FDRE GS Kallam Wind Project	Kallam, Maharashtra	Wind	100.8	0	100.80		oct'26
551	Tata Power Renewable Energy Limited	TPREL 200MW FDRE Koppal Solar Project	Koppal, Karnataka	Solar	232.5	0	232.50		31-Dec-26
552	Tata Power Renewable Energy Limited	TPREL 600 MW Ramgarh Solar Project	Ramgarh, Rajasthan	Solar	600	0	600.00		31-03-2030

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
553	Tata Power Renewable Energy Limited	400 MW Kurnool Project	Kurnool, AP	Solar	400	0	400.00		31-Mar-27
554	Tata Power Renewable Energy Limited	TPREL 82.5 MW NTPC FDRE Karur Wind Project	Karur, Tamil Nadu	Wind	82.5	0	82.50		Apr'27
555	Tata Power Renewable Energy Limited	TPREL 101MW FDRE Kallam Wind Project	Kallam, Maharashtra	Wind	101	0	101.00		11-Apr-27
556	Tata Power Renewable Energy Limited	TPREL 180 MW NTPC FDRE Parli Wind Project	Parli, Maharashtra	Wind	180	0	180.00		11-Apr-27
557	Tata Power Renewable Energy Limited	TPREL 300MW Wind @ 220 KV Ananthapuram-II	Ananthapuram, AP	Wind	300	0	300.00		30-06-2029
558	Tata Power Renewable Energy Limited	TPREL 300MW Kurnool 4 Solar Project	Kurnool, AP	Solar	300	0	300.00		31-Mar-28

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
559	Tata Power Renewable Energy Limited	TPREL 400MW Wind Ananthapuram II SS	Ananthapuram, AP	Wind	400	0	400.00		18-Apr-28
560	Tata Power Renewable Energy Limited	TPREL 300 MW Ramgarh II Wind Project	Ramgarh, Rajasthan	Wind	300	0	300.00		31-03-2030
561	Tata Power Renewable Energy Limited	TPREL 300 MW Jamkhambaliya Wind Project	Jamkhambaliya, Gujarat	Wind	Applied	0	Applied		31-12-2027
562	Tata Power Renewable Energy Limited	300 MW Bikaner VI Solar Project	Bikaner, Rajasthan	Solar	300	0	300.00		31-12-2031
563	Tata Power Renewable Energy Limited	TPREL 35 MW SJVN FDRE Solar Project	Koppal, Karnataka	Solar	35	0	35.00		31-Dec-26
564	Tata Power Renewable Energy Limited	TPREL 1000MW Ramgarh Solar Project	Ramgarh, Rajasthan	Solar	Applied	0	Applied		31-03-2030

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
565	Tata Power Renewable Energy Limited	TPREL 400 MW Anantapur 3 Solar Project 1	Ananthapuram, AP	Solar	Applied	0	Applied		30-09-2027
566	Tata Power Renewable Energy Limited	TPREL 400 MW Anantapur 3 Solar Project 2	Ananthapuram, AP	Solar	Applied	0	Applied		30-09-2027
567	TP Saurya Limited	TP Saurya Limited Solar 52 MW SECI Project	Koppal, Karnataka	Solar	52	0	52.00		31-12-2026
568	Tata Power Renewable Energy Limited	TPREL 300 MW Kurnool 5 Wind Project	Kurnool, AP	Wind	300	0	300		15-Jun-29
569	Tata Power Renewable Energy Limited	TPREL 300 MW Mandsaur Wind Project	Mandsaur, MP	Wind	Applied	0	Applied		31-03-2028
570	Tata Power Renewable Energy Limited	TPREL 57.5 MW BESS SJVN Solar Bikaner 3	Bikaner, Rajasthan	Solar	57.5	0	57.5		31-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
571	Tata Power Renewable Energy Limited	TPREL 25 MW BESS SJVN FDRE	Koppal, Karnataka	Solar	Applied	0	Applied		31-Dec-26
572	Tata Power Renewable Energy Limited	5 GW Solar Ramgarh 3	Ramgarh, Rajasthan	Solar	Applied	0	Applied		31-12-2030
573	Tata Power Renewable Energy Limited	300 MW Solar Ramgarh 2	Ramgarh, Rajasthan	Solar	Applied	0	Applied		31-12-2030
574	Tata Power Renewable Energy Limited	TPREL 150 MW BESS Kurnool 4	Kurnool, AP	Solar	Applied	0	Applied		15-03-2027
575	Tata Power Renewable Energy Limited	TPREL 2 GW Raghanesda Solar	Raghanesha, Gujarat	Solar	Applied	0	Applied		31-12-2028
576	Tata Power Renewable Energy Limited	TPREL 162 MW Wind Parli	Parli, Maharashtra	Wind	Applied	0	Applied		15-06-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
577	Tata Power Renewable Energy Limited	TPREL 16.2 MW TPDDL Solar (for techincal complaince)	Koppal, Karnataka	Solar	Applied	0	Applied		31-12-2026
578	Tata Power Renewable Energy Limited	TPREL 16.2 MW TPDDL Solar (for techincal complaince)	Koppal, Karnataka	Solar	Applied	0	Applied		31-12-2026
579	TP Saurya Limited	TPSL 12.4 MW Wind (for techincal complaince)	Gadag, Karnataka	Wind	Applied	0	Applied		31-12-2026
580	TP Saurya Limited	TPSL 50 MW BESS Bikaner 3	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
581	TP Saurya Limited	TPSL 62 MW Solar Bikaner III	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
582	TP Saurya Limited	TPSL 50 MW BESS Bikaner 2	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
583	Tata Power Renewable Energy Limited	TPREL 50 MW BESS Chayyan 2	Bhadla, Rajasthan	Solar	Applied	0	Applied		30-06-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
584	Tata Power Renewable Energy Limited	TPREL 150 MW BESS Chayyan 1	Bhadla, Rajasthan	Solar	Applied	0	Applied		30-06-2028
585	Tata Power Renewable Energy Limited	TPREL 186 MW Solar Bhadla	Bhadla, Rajasthan	Solar	Applied	0	Applied		30-06-2028
586	Tata Power Renewable Energy Limited	TPREL 100 MW BESS Ramgarh	Ramgarh, Rajasthan	Solar	Applied	0	Applied		31-03-2030
587	Tata Power Renewable Energy Limited	TPREL 125 MW Solar Ramgarh	Ramgarh, Rajasthan	Solar	Applied	0	Applied		31-03-2030
588	TP Saurya Limited	TPSL Bikaner 2 BESS 50 MW	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
589	TP Saurya Limited	TPSL 62 MW Solar Bikaner II	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
590	TP Saurya Limited	TPSL 50 MW Solar Bikaner-II	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
591	TP Saurya Limited	TPSL 50 MW Solar Bikaner-III	Bikaner, Rajasthan	Solar	Applied	0	Applied		30-06-2028
592	Tata Power Renewable Energy Limited	TPREL 500 MW BESS_GJ	Raghanesha, Gujarat	Solar	Applied	0	Applied		31-12-2028
593	Tata Power Renewable Energy Limited	TPREL 500 MW Solar_GJ	Raghanesha, Gujarat	Solar	Applied	0	Applied		31-12-2028
594	TP Saurya Limited	TPSL 37 MW Solar Bikaner III	Bikaner, Rajasthan	Solar	Applied	0	Applied		31-12-2026
595	TP Saurya Limited	TPSL 23.8 MW Solar Bikaner III (techincal compliance)	Bikaner, Rajasthan	Solar	Applied	0	Applied		31-12-2026
596	Tata Power Renewable Energy Limited	TPREL 37 MW Solar Koppal	Koppal, Karnataka	Solar	Applied	0	Applied		02-12-2026

Sl No	Project Details/ Bidding Agency	SPV/SPD/WPD /HPPD Name	Project Location (Site, State)	Type	Awarded Capacity (MW)	Commissioned Capacity (MW)	Under Construction Capacity (MW)	Schedule Commissioning date/ Start date of Connectivity	Anticipated/ Expected Commissioning date with Capacity
597	Tata Power Renewable Energy Limited	TPREL 6.9 MW BESS Kalasar (techincal compliance)	Bikaner, Rajasthan	Solar	Applied	0	Applied		31-12-2026
598	Nivade Windfarm Ltd	Nivade Windfarm Ltd	Solapur, Maharashtra	Solar	2.525	0	2.525	Dec-26	Dec-26
599	Tata Power Renewable Energy Ltd	Tata Power Renewable Energy Ltd	Hingoli, Maharashtra	Solar	200	150	50	Dec-26	Dec-26
600	Tata Power Renewable Energy Ltd	Tata Power Renewable Energy Ltd	Hingoli, Maharashtra	Solar	200	100	200	Sep-26	Sep-26
					159345.1	**14412.03**	**140529.2**		

This Report is published by

Renewable Project Monitoring (RPM) Division

Central Electricity Authority, New Delhi

In case of any query/update/discrepancy of information,

Please contact at: 011-26732320, 2373

ce-rpmcea@cea.nic.in/cerpmcea@gmail.com