S.No.	Utility / Transmission Line	Circuit Type	Voltage Level (KV)	Length (CKm)	Target Date	Apr'17		May'17		Jun'17		Q1		Jul'17		Aug'17		Sep'17		Q2		Oct'17		Nov'17		Dec'17		Q3		Jan'18		Feb'18		Mar'18		Q4		Total		RFD	Non-RFD	1200	800	765	400	220	Inter-Regional	
						T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	A	A	A	A	A	A	A	T	A
	CENTRAL SECTOR																																																
	DAMODAR VALLEY CORPORATION (DVC)																																																
1	Mejia TPS - Gola	D/C	220	342	APR-17	342						342	0							0	0							0	0							0	0	342										
2	Raghunathpur TPS -Ranchi (PG)	D/C	400																311		311																		311		311				311			
			Total	**342**								**342**	**0**							**0**	**311**							**0**	**0**							**0**	**0**	**342**	**311**									
	POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)																																																
1	Wardha - Aurangabad line (up-gradation 1200KV S/C)	S/c	400	696	Feb'18							0	0							0	0							0	0			696				696	0	696										
2	Nizamabad - Hyderabad line	D/c	765	486	Nov'17							0	0		486					0	486			486				486	0							0	0	486	486	486				486					
3	Darlipalli TPS - Jharsuguda (Sundergarh) Pooling Stn. line	D/c	765	41	Sep-17		41					0	41					41		41	0							0	0							0	0	41	41	41				41					
4	Salem Pooling Station - Madhugiri Pooling Station line (initialy charged at 400KV)	S/c	765	245	Dec-17							0	0							0	0					245		245	0							0	0	245										
5	Aurangabad (PG) - Padghe (PG) line	D/c	765	570	Dec-17							0	0							0	0					570		570	0							0	0	570										
6	Jabalpur Pooling Stn. - Orai line	D/c	765	721	Mar-18							0	0				714			0	714							0	0					721		721	0	721	714	714				714			4200	
7	Orai - Aligarh line	D/c	765	662	Mar-18							0	0							0	0							0	0					662		662	0	662										
8	LILO of one ckt of Satna-Gwalior 765KV 2x S/C line at Orai	2xS/c	765	73	Mar-18							0	0							0	0							0	0					73		73	0	73										
9	LILO of Agra - Meerut at Aligarh	S/c	765	30	Mar-18							0	0							0	0							0	0					30		30	0	30										
10	LILO of Kanpur - Jhatikara at Aligarh	S/c	765	37	Mar-18							0	0							0	0							0	0					37		37	0	37										
11	Chittorgarh - Ajmer line	D/c	765	422	Mar-18							0	0							0	0							0	0					422		422	0	422										
12	Kakarapar APP - Navsari line	D/c	400	77	May'17			77	77			77	77							0	0							0	0							0	0	77	77	77					77			
13	Kakarapar APP - Vapi line	D/c	400	234	May'17			234	234			234	234							0	0							0	0							0	0	234	234	234					234			
14	LILO-In of Cuddapah - Hindupur line (Q) (both Ckts) at NP Kunta Sub Stration .	D/c	400	19	Dec'17							0	0							0	0					19		19	0							0	0	19										
15	400KV D/C Solapur STPP - Solapur line -II	D/c	400	25	Jun'17					25		25	0						25	0	25							0	0							0	0	25	25	25					25			
16	Vapi (PG) - Kala - Kudus D/C line	D/c	400	149	Dec-17							0	0							0	0					149		149	0							0	0	149										
17	Padghe (PG) - Padghe (Kudus) line (Q)	D/c	400	32	Dec-17							0	0							0	0					32		32	0							0	0	32										
18	LILO of Vindhyachal - Jabalpur line (Q) (IInd Ckt.) at Rewa Pooling Stration .	D/c	400	118	Nov'17							0	0							0	0			118				118	0							0	0	118										
19	Dharmapuri (Salem New) - Somanahalli line	D/c	400	244	Dec-17							0	0							0	0					244		244	0							0	0	244										
20	LILO of Hyderabad - Kurnool 400KV S/C line at Hyderabad (Maheshwaram) Sub Stration	S/c	400	7	Dec-17							0	0							0	0					7		7	0							0	0	7										
21	Sasaram - Deltonganj line	D/c	400	392	Dec-17							0	0							0	0					392		392	0							0	0	392										
22	Nabinagar-II - Gaya line (Q)	D/c	400	204	Dec-17							0	0							0	0					204		204	0							0	0	204										
23	Orai - Orai line (Q)	D/c	400	76	Mar-18							0	0							0	0							0	0					76		76	0	76										
24	Kameng - Balipara line	D/c	400	114	Mar-18							0	0							0	0							0	0					114		114	0	114										
25	Ajmer (New)-Ajmer (RVPN) line (Q)	D/c	400	132	Mar-18							0	0							0	0							0	0					132		132	0	132										
26	Chittorgarh (NEW) - Chittorgarh (RVPN) line (Q)	D/c	400	98	Mar-18							0	0							0	0				97			0	97					98		98	0	98	97	97					97			
27	Singrauli - Allahabad line	S/c	400	152	Mar-18							0	0							0	0							0	0					152		152	0	152										
28	LILO-Out of Cuddapah - Hindupur line (Q) (both Ckts) at NP Kunta Sub Stration .	D/c	400	19	Mar-18							0	0							0	0							0	0					19		19	0	19										
29	Both ckts of Ist LILO D/C portion of Simhadri - Vijayawada 400KV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG) - (D/C portion (1.8 Km) & Multi Ckt portion (13.2 Km).	D/c	400	61	Mar-18							0	0							0	0							0	0					61		61	0	61										
30	Both ckts of IInd LILO D/C portion of Simhadri - Vijayawada 400KV line at Vimagiri-I (AP) shall be LILOed at Vimagiri-II (PG).	D/c	400	56	Mar-18							0	0							0	0							0	0					56		56	0	56										
31	Silchar - Melriat (New) line (charged at 132KV)	D/c	400	288	Mar-18							0	0							0	0							0	0					288		288	0	288										
32	Aurangabad - Boisor line(Q)	D/c	400	690	Sep'17							0	0					690	690	690	690							0	0							0	0	690	690	690				690				
33	LILO of Agra-Bharatpur 220KV S/C line at Agra.	S/c	220	109	Dec-17							0	0							0	0					109		109	0							0	0	109										
34	Kishanganga - Amargarh line	D/c	220	84	Mar-18							0	0							0	0							0	0					84		84	0	84										
35	Allahabad - Kanpur line	D/C	400	486	Sep'17							0	0					486	481	486	481							0	0							0	0	486	481	481				481				
36	Lara STPS - Champa pooling Station line (Q)	D/C	400	224	Apr'17	224					224	224	224							0	0							0	0							0	0	224	224	224				224				
37	Kishanganga - Wagoora	D/C	220	228	Mar'18							0	0							0	0							0	0					228		228	0	228										
38	LILO of Both Ckt of Bamnauli - Samaypur at Tughlaqabad	2xD/C	400	70	Mar'18							0	0							0	0							0	0					70		70	0	70										
39	Lucknow - Kanpur line	D/C	400						320				320								0																		320		320				320				
40	Mauda - II - Betul line	D/C	400												393						393																		393		393				393				
41	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	D/C	400												279						279																		279		279				279				
42	Loop IN (Kurnool-Maheshwaram) portion of LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400																3		3																		3		3				3				
43	Loop out (Kurnool-Maheshwaram) portion of LILO of Hyderabad - Kurnool at Maheshwaram	D/C	400												4						4																		4		4				4				
44	RAPP - Kota line	D/C	400												90						90																		90		90				90				
45	LILO of both ckt of 400KV D/C Mundra UMPP – Limbdi at Bachau (Triple)	D/C	400																				45						45										45		45				45				
46	LILO of one ckt of 400KV D/C Gooty – Tumkur (Vasantnarsapur) at Tumkur Pool	D/C	400																				1						1										1		1				1				
47	Kurukshetra – Jind line (Q)	D/C	400																						206			0	206							0	0		206		206				206				
3	Khalsti- Leh T/L	S/C	220																						62			0	62							0	0		62		62			62				
48	Champa Pooling Station - Kurukshetra (HVDC) BIPOLE Line (Pole-II).		±800									0	0							0	0							0	0							0	0											1500
49	LILO of Biswnath Chariyali- Agra at Alipurduar		±800									0	0							0	0							0	0							0	0											1500
			Total	**8371**								**560**	**896**							**1217**	**3165**							**2575**	**411**							**4019**	**0**	**8371**	**4472**									
	POWERGRID (TBCB)																																																
1	Gadarwara - Jabalpor Pool line (Balance Portion from LILO point of Seoni-Bina to Jabalpur)	D/C	765	159	May'17			159	187			159	187							0	0							0	0							0	0	159	187	187			187					
2	LILO of Abdullapur - Karchan wangtoo at Kala Amb	D/C	400	2	Sep'17							0	0				2	2		2	2							0	0							0	0	2	2	2				2				
3	LILO of Wardha - Parli at Warora PS (Q)	2xD/C	400	186	Mar'18							0	0							0	0							0	0					186		186	0	186										
4	Salem - Madhugiri	S/C	765	219	Dec'17							0	0							0	0					219		219	0							0	0	219										
			Total	**566**								**159**	**187**							**2**	**2**							**219**	**0**							**186**	**0**	**566**	**189**									
		Total POWERGRID		**8937**								**719**	**1083**							**1219**	**3167**							**2794**	**411**							**4205**	**0**	**8937**	**4661**									
		Subtotal (A) CS		**9279**		**566**	**41**	**470**	**818**	**25**	**224**	**1061**	**1083**	**0**	**1252**	**0**	**716**	**1219**	**1510**	**1219**	**3478**	**0**	**46**	**604**	**365**	**2190**	**0**	**2794**	**411**	**0**	**0**	**696**	**0**	**3509**	**0**	**4205**	**0**	**9279**	**4972**									
	STATE SECTOR																																																
	ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)																																																
1	Bongaigaon TPS - Rangia (Salakati)	D/C	220	326	Jun'17					326		326	0							0	0							0	0							0	0	326										
2	LILO of one ckt Samaguri - Sarusajai line at Sonapur S/S	D/C	220	27	Jun'17					27		27	0							0	0							0	0							0	0	27										
			Total	**353**								**353**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**353**										

BIHAR STATE ELECTRICITY BOARD (BSEB)																																															
1	Barauni TPS Exte. - Hazipur	D/C	220	214	Sep'17							0	0					214		214	0							0	0							0	0	214										
2	Darbhanga - Supaul/Lokhi	D/C	220	176	Jul'17							0	0	176						176	0							0	0							0	0	176										
3	Madhepura - Lokhi	D/C	220	124	Aug'17							0	0			124				124	0							0	0							0	0	124										
4	Sipara - Bihta (new)	D/C	220	118	Nov'17							0	0							0	0			118				118	0							0	0	118										
5	LILO of Motipur - Darbhanga ckt-2 at Musahari	D/C	220								41		41																										41		41					41		
6	LILO of 1st ckt. Darbhanga-MTPS at Motipur	D/C	220								72		72																										72		72					72		
7	LILO of 2nd ckt. Darbhanga-MTPS at Motipur	D/C	220								56		56																										56		56					56		
8	LILO of 2nd ckt Pusouli (PG) - Ara (PG) at Pusouli (New).	D/C	220								5		5																										5		5					5		
9	Patna (PG) - Gourichak	D/C	220								1		1																										1		1					1		
			Total	**632**								**0**	**175**							**514**	**0**							**118**	**0**							**0**	**0**	**632**	**175**									
CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)																																															
1	Korba (E) - Vishrampur (2nd Ckt.)	D/C	220	155	JUN-17				155			155	0							0	0							0	0							0	0	155										
			Total	**155**								**155**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**155**										
Dadra and Nagar Haveli																																															
1	LILO of Vapi - Khadoli line at Vaghchhipa s/s	D/C	220	5	Mar'18							0	0							0	0							0	0					5		5	0	5										
			Total	**5**								**0**	**0**							**0**	**0**							**0**	**0**							**5**	**0**	**5**										
Daman & Diu																																															
1	Magarwada - Ringanwada	D/C	220	11	Mar'18							0	0							0	0							0	0					11		11	0	11										
			Total	**11**								**0**	**0**							**0**	**0**							**0**	**0**							**11**	**0**	**11**										
DELHI TRANSCO LIMITED (DTL)																																															
1	LILO of Badarpur TPS - Mehrauli at Tughlakqabad	D/C	220	4	Mar'18							0	0							0	0							0	0					4		4	0	4										
2	Okhla - Tughlakqabad	D/C	220	10	Mar'18							0	0							0	0							0	0					10		10	0	10										
			Total	**14**								**0**	**0**							**0**	**0**							**0**	**0**							**14**	**0**	**14**										
GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)																																															
1	LILO of 400kV Mundra - Hadala at Halvad	D/C	400	89	Mar-18							0	0							0	0							0	0					89		89	0	89										
2	LILO of one ckt. of Vadavi-Zerda line at Veloda (Sankhari) S/s	D/C	400	29	May-17			29				29	0							0	0							0	0							0	0	29										
3	LILO of one ckt. of Kosamba-Chorania line at Sanand-II GIDC S/s	D/C	400	90	Mar-18							0	0							0	0							0	0					90		90	0	90										
4	Halvad - Sadla line	D/C	220	76	Jun-17				76			76	0							0	0							0	0							0	0	76										
5	LILO of Achhaliya-Jambuva line at Vyankatpura (Jarod) S/S	D/C	220	125	Jan'18							0	0							0	0							0	0	125						125	0	125										
6	LILO of Jamnagar - Jetpur Line No.2 at Sikka	D/C	220	120	Jun-17				120			120	0							0	0							0	0							0	0	120										
7	LILO of Amreli-Dhasa line at Botad S/s	D/C	220	100	Mar-18							0	0							0	0							0	0					100		100	0	100										
8	LILO of Sankhari-Jangral line at Veloda (Sankhari) S/s	D/C+M/C	220	52	Jun-17				52			52	0						61	0	61							0	0							0	0	52	61	61						61		
9	LILO of one circuit of Achhaliya-Vyankatpura line at Kawant S/s	D/C	220	168	Mar-18							0	0							0	0							0	0					168		168	0	168										
10	LILO of 220kV S/C Chorania - Salejada line at 220KV Bagodara S/s	D/C	220								4		4								0																		4		4					4		
5	220kV D/C Jamnagar-Hadala line	D/C	220																							139		0	139							0	0		139		139					139		
6	220kV LILO to Jhanor S/s from 220kV Haldarwa-Zaghadia Line	D/C	220																							14		0	14							0	0		14		14					14		
7	LILO of both circuit of 220kV D/C Nyara-Thebda line at Kalawad S/s	M/C	220																							21		0	21							0	0		21		21					21		
11	LILO of Tappar-Hadala line at Vondh S/s	D/C	220										0						4		4																		4		4					4		
			Total	**849**								**277**	**4**							**0**	**65**							**0**	**174**							**572**	**0**	**849**	**243**									
HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)																																															
1	Kirori - Jind	D/C	400	99	Apr'17	99					50	99	50							0	0							0	0							0	0	99	50	50					50			
2	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	40	Dec'17							0	0							0	0						40	40	0							0	0	40										
3	Jajji - Rai line	D/C	220	51	Apr'17	51						51	0							0	0		102					0	102							0	0	51	102	102						102		
4	LILO of both circuits of Madanpur - Baddi at Pinjore	M/C	220																							23		0	23							0	0		23		23					23		
			Total	**190**								**150**	**50**							**0**	**0**							**40**	**125**							**0**	**0**	**190**	**175**									
HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)																																															
1	Kairan-Chamera II (PG)	D/C	220	4	May-17			4				4	0							0	0							0	0							0	0	4										
2	LILO of Kasang - Bhbaba at Tidong-I	D/C	220	32	Dec'17							0	0							0	0						32	32	0							0	0	32										
			Total	**36**								**4**	**0**							**0**	**0**							**32**	**0**							**0**	**0**	**36**										
J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)																																															
1	LILO of one ckt of Kishanpur - New wanpoh at Baglihar HEP	D/C	400	12	Dec'17							0	0							0	0						12	12	0							0	0	12										
2	Wagoora-Budgam- Zainkote	D/C	220	60	Jan'18							0	0							0	0							0	0	60						60	0	60										
3	Wagoora-Mirbazar	D/C	220	104	Jan'18							0	0							0	0							0	0	104						104	0	104										
4	LILO of Zainkote - Dalina at Amargarh	2xD/C	220	12	Sepr'17							0	0					12		12	0							0	0							0	0	12										
			Total	**188**								**0**	**0**							**12**	**0**							**12**	**0**							**164**	**0**	**188**										
JHARKHAND STATE ELECTRICITY BOARD (JSEB)																																															
1	Chatra - Latehar	D/C	220	208	May'17			208				208	0							0	0							0	0							0	0	208										
2	Essar (Latehar) - Latehar	D/C	400	81	Jul'17							0	0	81						81	0							0	0							0	0	81										
3	Latehar (JSEB) - PTPS	D/C	400	220	Aug'17							0	0			220				220	0							0	0							0	0	220										
			Total	**509**								**208**	**0**							**301**	**0**							**0**	**0**							**0**	**0**	**509**										
KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)																																															
1	Madhugiri - Pavagada	D/C	220	120	Apr'17	120						120	0							0	0							0	0							0	0	120										
2	Vasanthanarasapura - Antharasanahally	D/C	220	37	Aug'17							0	0			37				37	0							0	0							0	0	37										
3	LILO of B.Bagewadi - Bijapur line at Kudgi 400kV STPP	M/C	220	72	Jun'17				72			72	0							0	0							0	0							0	0	72										
4	Vasanthanarasapura - Madhugiri	D/C	220	89	May'17			89				89	0							0	0							0	0							0	0	89										
5	Yermarus TPS - Bellary Pooling Station	D/C	400	284	AUG-17							0	0			284				284	0							0	0							0	0	284										
6	Bellary (PS) - New Madhugiri (near Tumakuru)	D/C	400								450		450																										450		450				450			
			Total	**602**								**281**	**450**							**321**	**0**							**0**	**0**							**0**	**0**	**602**	**450**									
KERALA STATE ELECTRICITY BOARD (KSEB)																																															
1	Pothencode - Kattakkada	D/C	220	57	Oct'17							0	0							0	0	57						57	0							0	0	57										
			Total	**57**								**0**	**0**							**0**	**0**							**57**	**0**							**0**	**0**	**57**										
M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)																																															
1	LILO of both ckt of Badod-Kota/Modak line at Suwasara s/s	D/C	220	28	Mar'18							0	0							0	0							0	0					28		28	0	28										
2	LILO of second ckt Nagda-Neemuch line at Daloda s/s	D/C	220	25	Mar'18							0	0							0	0							0	0					25		25	0	25										
3	LILO of second ckt of Birsinghpur-Amarkantak line at Shahdol s/s	D/C	220	11	Dec'17							0	0							0	0						11	11	0							0	0	11										
4	LILO of 2nd ckt of Bansagar - Satna line at Kotar S/s	D/C	220	11	Dec'17							0	0							0	0		11				11	11	11							0	0	11	11	11						11		
5	2nd Ckt of 220kv Satna - Chhatarpur line (152)	D/C	220	160	Mar'18							0	0							0	0							0	0					160		160	0	160										

6	LILO of 2nd circuit of 220kV Damoh - Sagar 220KV line (MPPTCL) at 400 kV Damoh s/s	D/C	220	1	Mar'18							0	0				1			0	1							0	0					1		1	0	1	1	1						1		
7	400kV S/s Betul - 220kV S/s Betul	D/C	220	4	Sept'17							0	0		4			4		4	4							0	0							0	0	4	4	4						4		
8	LILO of Indore - Indore-II (Jaitpura) line at Mangliya s/s	D/C	220	1	Mar'18							0	0							0	0							0	0					1		1	0	1										
9	LILO of one ckt. of Malanpur - Mehgaon line at CWRTL(Adani) s/s	D/C	220	16	Dec'17							0	0							0	0					16		16	0							0	0	16										
10	220 KV Badwar PS - 400 KV PGCIL S/s	D/C	220	4	Mar'18							0	0							0	0							0	0					4		4	0	4										
11	220 KV Barsitadesh PS - 400 KV PGCIL S/s	D/C	220	2	Mar'18							0	0							0	0							0	0					2		2	0	2										
	LILO of one ckt. of Satna (MPPTCL) - Chhaterpur line at Satna (PGCIL)	D/C	220																				4						4										4		4					4		
12	220 KV Ramnagar pahad PS - 400 KV PGCIL S/s	D/C	220	5	Mar'18							0	0							0	0							0	0					5		5	0	5										
			Total	**268**								**0**	**0**							**4**	**5**							**38**	**15**							**226**	**0**	**268**	**20**									
MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)																																															
1	Eklahare - Pimpalgaon	D/C	220	87	Jun'17				87			87	0							0	0							0	0							0	0	87										
2	Jejuri - Hinjewadi - I & II	D/C	400	207	JUN-17				207			207	0							0	0							0	0							0	0	207										
3	Kalwa-Borivali	M/C	220	63	Apr'17	63						63	0							0	0							0	0							0	0	63										
4	Koradi II - Butibori	D/C on M/C	220	106	Jul'17							0	0	106						106	0							0	0							0	0	106										
5	Kumbhari S/S - Bale	D/C	220	84	Sept'17							0	0					84		84	0							0	0							0	0	84										
6	LILO of 400KV Bhusawal - Aurangabad ckt-II at Aurangabad (Thaptitanda)	D/C	400	170	May'17			170				170	0							0	0							0	0							0	0	170										
7	LILO on Both circuits of Waluj - Jalna at Taptitanda S/s	M/C	220	32	Apr'17	32			32			32	32							0	0							0	0							0	0	32	32	32						32		
8	Nanded - Krishnoor line	M/C	220	32	Jun'17					32		32	0							0	0							0	0							0	0	32										
9	Phaltan - Walchandnagar	D/C	220	104	Aug'17							0	0			104	114			104	114							0	0							0	0	104	114	114						114		
10	LILO of Bhigwan - Walchandnagar at Loni Deokar s/s (Ckt-II)	S/C	220						19				19																										19		19					19		
11	Warora-Wardha II (Bhugaon)	D/C	220						165				165																										165		165					165		
12	Chandrapur MIDC - Ballarshah (Ckt- II)	D/C	220								21		21																										21		21					21		
10	Malegaon-Kalwan	D/C	220																					98				0	98							0	0		98		98					98		
	Shirpur Power Plant - Amalner line	D/C	220																				70						70										70		70					70		
13	Balapur - Malegaon line Ckt.-I	D/C	220														71				71																		71		71					71		
			Total	**885**								**591**	**237**							**294**	**185**							**0**	**168**							**0**	**0**	**885**	**590**									
ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)																																															
1	Pandiabili PGCIL - Pratapasan line	D/C	220	58	Sep'17							0	0					58		58	0							0	0							0	0	58										
2	LILO of Atri-Puri line at Pandiabil S/s	D/C	220				3						3																										3		3					3		
			Total	**58**								**0**	**3**							**58**	**0**							**0**	**0**							**0**	**0**	**58**	**3**									
POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)																																															
1	LILO of Roshanabad-Puhana line at Imlekhera (Pirankaliyar)	D/C	220	10	Jun'17				10			10	0							0	0							0	0							0	0	10										
			Total	**10**								**10**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**10**										
PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)																																															
1	Goindwal Sahib - Bottianwala	D/C	220	129	Dec-17							0	0							0	0					129		129	0							0	0	129										
2	LILO of one ckt. 220KV Nakodar - Rehanajattan line at 220KV Hoshiarpur	D/C	220	52	May-17			52				52	0							0	0							0	0							0	0	52										
3	LILO of one ckt. of 220KV Humbran - Ferozpur Road (Ludhiana) at 220KV Ladowal	D/C	220	25	MAY-17			25				25	0							0	0							0	0							0	0	25										
4	Ludhiana - Doraha	D/C	220	28	MAY-17			28				28	0							0	0							0	0							0	0	28										
5	Makhu - Algaon	D/C	220	101	MAY-17			101				101	0							0	0							0	0							0	0	101										
6	Makhu - Rashiana	D/C	220	92	MAY-17			92				92	0							0	0							0	0							0	0	92										
7	Malout - Abohar	D/C	220	30	JUN-17					30		30	0							0	0							0	0							0	0	30										
8	Moga - Mehal Kalan	D/C	220	105	Apr-17	105						105	0							0	0							0	0							0	0	105										
9	Mukatsar - Kotkapura	D/C	220	76	May-17			76				76	0							0	0							0	0							0	0	76										
10	Mukatsar - Malout	D/C	220	47	Sep-17							0	0					47		47	0							0	0							0	0	47										
11	Nakodar - Ladhowal	D/C	220	67	Dec-17							0	0							0	0					67		67	0							0	0	67										
12	Rajpura - Devigarh	D/C	220	74	May-17			74				74	0							0	0							0	0							0	0	74										
13	LILO of Patran- kakrala at Patran (PGCIL) S/s	D/C	220						24				24							0	0							0	0							0	0		24		24					24		
14	LILO of Patran-Rajla at Patran (PGCIL) S/s	D/C	400						3				3							0	0							0	0							0	0		3		3				3			
			Total	**826**								**583**	**27**							**47**	**0**							**196**	**0**							**0**	**0**	**826**	**27**									
RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)																																															
1	Anta -Kota (PG) (Extension)	D/C	400	45	May'17			45				45	0							0	0							0	0							0	0	45										
2	Kalisindh TPS - Bhawanimandi	S/C	220	34	Jun'17					34		34	0						34	0	34							0	0							0	0	34	34	34						34		
3	LILO of Jodhpur -Merta at Pooling station Badla	D/C	400	390	Jul'17							0	0	390						390	0							0	0							0	0	390										
4	Ramgarh (Jaisalmer)-Akal (Jaisalmer)	D/C	400	200	MAY-17			200				200	0							0	0							0	0							0	0	200										
5	Ramgarh -Bhadla	D/C	400	320	Oct-17							0	0							0	0	320						320	0							0	0	320										
6	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	480	Sept'17							0	0					480		480	0							0	0							0	0	480										
7	Bhadla - Bikaner line	D/C	400				379						379							0	0							0	0							0	0		379		379			379			
8	Bhilwara TPS - Ajmer line	D/C	400				320						320							0	0							0	0							0	0		320		320			320			
9	Jethana - Ajmer line	D/C	220										0						120	0	120							0	0							0	0		120		120				120		
10	Jodhpur (New) - Jhalamand (TK)	D/C	220										0						40	0	40							0	0							0	0		40		40				40		
11	Indira Gandhi Nagar -Sitapur (Upgradation)	D/C	220								8		8							0	0							0	0							0	0		8		8				8		
12	Nimbahera - Pratapgarh (Part of Pratapgarh- Chittorgarh line)	D/C	220								181		181							0	0							0	0							0	0		181		181				181		
			Total	**1469**								**279**	**888**							**870**	**194**							**320**	**0**							**0**	**0**	**1469**	**1082**									
SIKKIM POWER DEVELOPMENT CORPORATION LTD. (SIKKIM)																																															
1	Legship - New Malli	D/C	220	20	APR-17	20						20	0							0	0							0	0							0	0	20										
			Total	**20**								**20**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**20**										
TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)																																															
1	Cuddalore - Veerapuram (SP Koil) Via Neyveli.	D/C	220	348	Oct'17							0	0							0	0	348						348	0							0	0	348										
2	Ingur - Arasur (PGCIL)	S/C	220	54	Sept'17							0	0					54		54	0							0	0							0	0	54										
3	Kavanoor - Karaikudi (Existing)	D/C	220	170	Apr'17	170						170	0							0	0							0	0							0	0	170										
4	Kayathar - Tuticorin S/S	D/C	220	130	Jun'17					130		130	0							0	0							0	0							0	0	130										
5	LILO of Arasur - Karamadai at Shenbagapudur S/S	D/C	220	90	May'17			90				90	0						75	0	75							0	0							0	0	90	75	75						75		
6	Dharmapuri (Palavady) - Gurubarapally	S/C	220	60	Jun'17					60		60	0						58	0	58							0	0							0	0	60	58	58						58		
7	LILO of Myvady - Pugalur at Kurukathi	D/C	220	62	May'17			62				62	0							0	0							0	0							0	0	62										
8	LILO of Paramathi - Alandur at Valaypatty	D/C	220	60	July'17							0	0	60						60	0							0	0							0	0	60										
9	LILO of Thiruvarur - Kadalangudi at Kumbakonam	D/C	220	40	Aug'17							0	0			40			46	40	46							0	0							0	0	40	46	46						46		
10	Palladam - Ingur	S/C on D/C	220	62	Sept'17							0	0					62		62	0							0	0							0	0	62										

11	Rasipalayam - Dharmapuri (Palavadi)	D/C	400	390	JUN-17					390		390	0				388			0	388							0	0							0	0	390	388	388					388			
12	LILO of Mettur - Karimangalam at Dharmapuri SS	D/C	230				6						6								0																		6		6					6			
13	LILO of NCTPS Stagell - Alamathy line at Manali GIS	D/C	230												66						66																		66		66					66			
14	Koladi - PH Road (Alamathy - Koyembedu)	D/C	230												27						27																		27		27					27			
15	Tondiarpet - Basin Bridge (UG Cable)	S/C	230												4						4																		4		4					4			
16	Mylapore - Tharamani (UG Cable)	D/C	230				25						25								0																		25		25					25			
17	Rohini Theatre take off (PH Road) - Koyambedu SS.(UG cable from)	S/C	230						3				3								0																		3		3					3			
18	Kanarpatti - Kayathar line	D/C	400								25		25								0																		25		25				25				
19	LILO of alandur - Alagarkoil at Mondipatti 230 Kv S/S	D/C	230								25		25								0																		25		25					25			
20	LILO of Arasur - Palladam at Tiruppur	D/C	230								20		20								0																		20		20					20			
21	Kamudhi to Kavanoor	D/C	230								56		56								0																		56		56					56			
9	LILO of Myvadi - Othakkalmandapam feeder at Anaikadavu 400 KV SS	D/C	220																						1			0	1							0	0		1	1						1			
22	Rohini Theatre take off structure to CMRL Koyambedu 230 KV GIS SS (230 KV UG cable)	S/C	230								1		1								0																		1		1					1			
23	Vyasarpadi - Pulianthoppe (UG Cable)	D/C	230														2				2																		2		2					2			
	LILO of Ulundurpet - Villupuram line at Cuddalore	D/C	230																				69						69										69		69					69			
	Karuvalur - Shenbagapudur line	S/C	230																				33						33										33		33					33			
24	Thiruverkadu - Ambattur 3rd Main road S/S (UG Cable)	D/C	230														10				10																		10		10					10			
			Total	**1466**								**902**	**161**							**216**	**676**							**348**	**103**							**0**	**0**	**1466**	**940**									
TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)																																																	
1	Kalpaka - Garividi	D/C	400	226	JUL-17							0	0	226						226	0							0	0							0	0	226										
2	Sattenpally - Podili	D/C	400	213	SEP-17							0	0					213		213	0							0	0							0	0	213										
3	Vemagiri - Kamavarapukota	D/C	400	185	Jan'18							0	0							0	0							0	0	185						185	0	185										
4	Hindupur - Uravakonda	D/C	400	253	OCT-17							0	0							0	0	253						253	0							0	0	253										
5	Rayalaseema TPP - Chittoor line	D/C	400								429		429																										429		429				429				
6	Uravakonda - Borampalli	D/C	220								72		72																										72		72					72			
7	Vizag TPP - Kamavarapukota	D/C	400								486		486																										486		486				486				
			Total	**877**								**0**	**987**							**439**	**0**							**253**	**0**							**185**	**0**	**877**	**987**									
TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)																																																	
1	Julurupadu - KTPS (Stage-VII)	D/C	400	78	APR-17	78						78	0							0	0							0	0							0	0	78										
2	Julurupadu - Suryapet S/S	D/C	400	222	MAY-17			222				222	0							0	0							0	0							0	0	222										
3	Julurupadu S/S - Burgampadu	D/C	400	112	MAY-17			112				112	0							0	0							0	0							0	0	112										
4	LILO of Both Circuits of Mamidipalli-Srisailam TMDC Line to Dindi Subsation	D/C	400				5						5																										5		5				5				
5	Nandiwanaparthi to Shankarapally line	D/C	400						222				222																										222		222				222				
6	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220								12		12																										12		12					12			
7	Maheshwaram (PGCIL) - Maheshwaram (TSTRANSCO)	D/C	400								3		3																										3		3				3				
8	LILO of Chillakallu S/S - Narketpally line at Huzurnagar S/S	D/C	220								24		24																										24		24					24			
9	Mamidipally S/S to M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220								11		11																										11		11					11			
10	Veltur-Thimmajipet	D/C	220								80		80																										80		80					80			
11	Maheshwaram S/s - Shankarpally S/s	D/C	400								12		12																										12		12				12				
12	LILO of one ckt. of 400kV Khammam -Gajwel Line at 400kV Asupaka S/s	D/C	400														34				34																		34		34				34				
			Total	**412**								**412**	**369**							**0**	**34**							**0**	**0**							**0**	**0**	**412**	**403**									
U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)																																																	
1	Aligarh - Atrauli	D/C	220	69	Jun'17					69		69	0							0	0							0	0							0	0	69										
2	Allahabad - Banda Line	D/C	400	350	May'17			350	355			350	355							0	0							0	0							0	0	350	355	355				355				
3	Anpara D - Unnao	S/C	765	416	Sept'17							0	0					416		416	0							0	0							0	0	416										
4	LILO of 220 kV Hathras-Gokul at 400 kV s/s Mathura	D/C	220	120	Oct'17							0	0							0	0	120						120	0							0	0	120										
5	LILO of Agra - Muradnagar at Mathura	D/C	400	64	Jun'17					64	64	64	64							0	0							0	0							0	0	64	64	64				64				
6	Sohawal - Tanda	D/C	220	185	Aug'17							0	0			185				185	0							0	0							0	0	185										
7	Lalitpur TPS - Fatehabad (Agra UP) ckt-II	S/C	765				335						335																										335		335		335						
8	Gr. Noida - Noida (Quad)	D/C	400												91						91																		91		91				91				
9	Morti(220kV) - Ataur (400kV)	D/C	220												13						13																		13		13					13			
10	Fatehabad (Agra UP) - Maath (Mathura) line	S/C	400				142						142																										142		142				142				
11	Maath (Mathura) - Chhatta line	D/C	220				68						68																										68		68					68			
12	Sikandrabad (WUPPTCL) - Sikandrabad (ckt-I & II)	D/C	220				50						50																										50		50					50			
13	Aligarh- Sikandrabad line	D/C	400						190				190																										190		190				190				
8	Bareilly (400) - Pilibhit	SC	220																						39			0	39							0	0		39		39					39			
14	Hapur (765) - Hapur	S/C	220								8		8																										8		8					8			
15	LILO of Moradabad - Nehtaur at Amroha	D/C	220								45		45																										45		45					45			
	Aligarh - Sikandra Rau line	D/C	220																				35						35										35		35					35			
16	Agra(UP) - Agra (South)	D/C	400								139		139																										139		139				139				
			Total	**1204**								**483**	**1396**							**601**	**104**							**120**	**74**							**0**	**0**	**1204**	**1574**									
WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)																																																	
1	Kharagpur - N. Chanditala	D/C	400	266	Jun, 17					266		266	0						277	0	277							0	0							0	0	266	277	277				277				
2	Sagardighi - Gokarna	D/C	400	82	May, 17			82				82	0							0	0							0	0							0	0	82										
3	Teesta LDP -III - Teesta LDP-IV	S/C	220	21	Dec, 17							0	0							0	0					21		21	0							0	0	21										
4	Alipurduar (PG) - Alipurduar 220 kV D/C	D/C	220	13	Jun, 17					13		13	0							0	0							0	0							0	0	13										
5	LILO of Arambag - Rishra 220 kV S/C Line at New Chanditala	D/C	220	31	Dec, 17							0	0							0	0					31		31	0							0	0	31										
6	LILO of Howrah - Foundry Park 220 kV D/C Line at New Chanditala	D/C	220	36	May, 17			36				36	0							0	0							0	0							0	0	36										
7	D/C LILO of PPSP - Arambagh 400 kV D/C line at New PPSP 400 kV GIS	D/C	400														1				1																		1		1				1				
			Total	**449**								**397**	**0**							**0**	**278**							**52**	**0**							**0**	**0**	**449**	**278**									
		Subtotal (B) SS		**11545**		**738**	**1333**	**2147**	**1013**	**2220**	**2401**	**5105**	**4747**	**1039**	**205**	**994**	**621**	**1644**	**715**	**3677**	**1541**	**1098**	**324**	**118**	**335**	**370**	**0**	**1586**	**659**	**474**	**0**	**0**	**0**	**703**	**0**	**1177**	**0**	**11545**	**6947**									
PRIVATE SECTOR																																																	
STERLITE GRID LTD. (SGL)																																																	
1	OPGC - Jharsuguda	D/C	400	110	JUL-17							0	0	110			103			110	103							0	0							0	0	110	103	103				103				
2	Nizamabad - Yeddumailaram (Shankarpalli) (MTL - TBCB)	D/C	400														279				279																		279		279				279				
			Total	**110**								**0**	**0**							**110**	**382**							**0**	**0**							**0**	**0**	**110**	**382**									
South East UP Power Transmission Company Limited (SEUPPTCL)																																																	

1	Mainpuri - Bara Ckt-I	S/C	765	375	Jun'17					375		375	0							0	0							0	0							0	0	375											
2	Mainpuri - Unnao (Quad) line	S/C	765	188	July'17							0	0	188						188	0							0	0							0	0	188											
3	Gonda- Shahjanpur line	D/C	400	442	Dec'17							0	0							0	0					442		442	0							0	0	442											
4	Tanda - Gonda line	D/C	400	188	Oct'17							0	0							0	0	188						188	0							0	0	188											
5	LILO of Orai -Mainpuri at Bah	D/C	400	92	May'17			92				92	0							0	0							0	0							0	0	92											
6	Mainpuri(765kV)- Aligarh line (Balance portion)	D/C	400									0	0		54					0	54																		54		54				54			
7	LILO of Orai-Mainpuri at Mainpuri (Balance Portion)	D/C	400									0	0						90	0	90																		90		90				90			
			Total	**1285**								**467**	**0**							**188**	**144**							**630**	**0**							**0**	**0**	**1285**	**144**										
TEESTA VALLEY POWER TRANSMISSION LTD. (TVPTL)																																																	
1	Teesta III - Kishanganj	D/C	400	430	MAY-17			430				430	0							0	0							0	0							0	0	430											
			Total	**430**								**430**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**430**											
WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)																																																	
1	Ataur-Indirapuram	D/C	400	16	MAY-17			16				16	0							0	0		31					0	31							0	0	16	31	31					31			
2	Greater Noida-Noida (Sec -148)	D/C	400	41	MAY-17			41	94			41	94							0	0							0	0							0	0	41	94	94					94			
3	Hapur-Ataur	D/C	400	53	Jul-17						106	0	106	53						53	0							0	0							0	0	53	106	106					106			
4	Mainpuri-Hapur	S/C	765	217	Jun-17				217	217		217	217							0	0							0	0							0	0	217	217	217				217				
5	Hapur - Greater Noida	S/C	765	66	Apr'17	66			66			66	66							0	0							0	0							0	0	66	66	66				66				
6	Hapur - Dasna	D/C	400	14	Jul'17						29	0	29	14						14	0							0	0							0	0	14	29	29					29			
7	LILO of Muradnagar - Muzzafarnagar at Ataur	D/C	400	15	Jun'17					15		15	0							0	0							0	0							0	0	15											
8	LILO of Rishikesh - Kashipur at Nehtaur (Bijnor)	D/C	400	15	May'17			15	15		15	15	30							0	0							0	0							0	0	15	30	30					30			
9	LILO of Moradabad - Muradnagar TL at Hapur S/s	D/C	400								4		4																										4		4				4			
10	LILO of Moradabad - Muradnagar TL at Ataur S/s	D/C	400								30		30																										30		30				30			
			Total	**437**								**370**	**576**							**67**	**0**							**0**	**31**							**0**	**0**	**437**	**607**										
ESSEL INFRAPROJECTS LTD.																																																	
1	Malerkotla - Amritsar Transmission Line	D/C	400				299						299																										299		299				299			
2	Muzaffarpur - Darbhanga Transmission Line	D/C	400				126						126																										126		126				126			
	LILO of one ckt. Of 400 KV D/C Sikar - Neemrana line at 400 KV Babai Substation	D/C	400																				3						3										3		3				3			
3	LILO of Barh - Gorakhpur 400 kV 2xD/C Line at Motihari (DMTCL -TBCB)	2xD/C	400														151				151																		151		151				151			
			Total	**0**									**425**								**151**								**3**								**0**		**579**									
IPC(H)L																																																	
1	Haldia (IPCL)- Haldia (WBESTCL) line	D/C	220						5				5																										5		5					5		
			Total	**0**									**5**																										**5**									
Sterlite Energy Limited (Vedanta)																																																	
1	Sterlite TPP (vedanta) - Jharsuguda (sundergarh) (Balance portion from LILO-I point to Jharsuguda)	D/C	400																				41						41										41		41				41			
			Total	**0**									**0**																**41**										**41**									
IND BHARATH POWER INFRA LIMITED																																																	
1	Ind - Barath Power Plant (Shahjbahal) - Jharsuguda (Sundargarh) line	D/C	400																				124						124										124		124				124			
			Total	**0**									**0**																**124**										**124**									
JSW																																																	
1	JSW TPS - Bellary (PS)	D/C	400								19		19																										19		19				19			
			Total	**0**									**19**																										**19**									
		Subtotal (C) PS		**2262**		**66**	**425**	**594**	**397**	**607**	**203**	**1267**	**1025**	**365**	**54**	**0**	**533**	**0**	**90**	**365**	**677**	**188**	**199**	**0**	**0**	**442**	**0**	**630**	**199**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2262**	**1901**										
		Grand Total (A+B+C)		**23086**		**1370**	**1799**	**3211**	**2228**	**2852**	**2828**	**7433**	**6855**	**1404**	**1511**	**994**	**1870**	**2863**	**2315**	**5261**	**5696**	**1286**	**569**	**722**	**700**	**3002**	**0**	**5010**	**1269**	**474**	**0**	**696**	**0**	**4212**	**0**	**5382**	**0**	**23086**	**13820**	**5606**	**8214**	**0**	**0**	**2046**	**9160**	**2614**	**4200**	**3000**
% Achievement							**131%**		**69.39%**		**99.16%**		**92.22%**		**107.6%**		**188.1%**		**80.9%**		**108.27%**		**44.25%**		**96.95%**		**0.00%**		**25.33%**										**59.86%**									

Non- RFD Achievement

Inter-Regional Transmission Line

S.No.	Utility / Substation Line	Voltage Ratio (KV)	Transformation Capacity (MVA)	Target Date	Apr'17		May'17		Jun'17		Q1		Jul'17		Aug'17		Sep'17		Q2		Oct'17		Nov'17		Dec'17		Q3		Jan'18		Feb'18		Mar'18		Q4		Total		RFD	Non-RFD	1200	800	765	400	220
					T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	T	A	A	A	A	A	A	A	A	A
	CENTRAL SECTOR																																												
	POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)																																												
1	HVDC Rectifier Module of 3000MW capacity at Champa & Kurukshetra Pole-II	800	1500	Jul'17						1500	0	1500	1500						1500	0							0	0							0	0	1500	1500	1500			1500			
2	HVDC Terminal at Alipurduar & Agra S/S Pol-IV	800	1500	Jun-17					1500		1500	0						1500	0	1500							0	0							0	0	1500	1500	1500			1500			
3	ICT-II at Nizamabad S/stn.	765/400	1500	Jun-17		1500			1500		1500	1500							0	0							0	0							0	0	1500	1500	1500				1500		
4	Vemagiri S/Stn. GIS (ICT-II)	765/400	1500	Jun-17					1500		1500	0							0	0							0	0							0	0	1500	0	0						
5	Installation of 1x1500MVA, ICT at Vindhyachal PS.	765/400	1500	Sep-17							0	0		1500			1500		1500	1500							0	0							0	0	1500	1500	1500				1500		
6	Padghe Sub station	765/400	3000	Dec-17							0	0							0	0					3000		3000	0							0	0	3000	0	0						
7	Hyderabad (Maheshwaram) (GIS)	765/400	3000	Dec-17							0	0		1500				1500	0	3000					3000		3000	0							0	0	3000	3000	3000				3000		
8	Orai Sub station	765/400	1000	Mar-18							0	0							0	0							0	0					1000		1000	0	1000	0	0						
9	Chittorgarh S/stn.	765/400	3000	Mar-18							0	0							0	0							0	0					3000		3000	0	3000	0	0						
10	Ajmer S/stn.	765/400	3000	Mar-18							0	0							0	0							0	0					3000		3000	0	3000	0	0						
11	Repl. of 02 nos. ICT's at Narendra S/stn. (2x315 to 2x500MVA)	400/220	370	Sep-17							0	0					370		370	0							0	0							0	0	370	0	0						
12	Extn. NP Kunta Sub Station	400/220	500	Dec'17							0	0							0	0					500		500	0							0	0	500	0	0						
13	Repl. of IVth at Ballabgarh	400/220	185	Sep-17						185	0	185					185		185	0							0	0							0	0	185	185	185					185	
14	Extn. at Agra S/stn.	400/220	315	Dec-17						315	0	315							0	0					315		315	0							0	0	315	315	315					315	
15	Extn. at Kaithal S/stn.	400/220	315	Dec-17							0	0							0	0		315			315		315	315							0	0	315	315	315					315	
16	Rewa S/stn.	400/220	1500	Nov'17							0	0							0	0			1500				1500	0							0	0	1500	0	0						
17	Daltonganj S/stn.	400/220	630	Dec-17							0	0							0	0					630		630	0							0	0	630	0	0						
18	2nd ICT at Bongaigaon S/s.	400/220	315	Dec-17							0	0							0	0					315		315	0							0	0	315	0	0						
19	Extn. at Mainpuri S/stn.	400/220	500	Mar-18							0	0				500			0	500							0	0					500		500	0	500	500	500					500	
20	Extn. at Sikar S/stn.	400/220	500	Mar-18							0	0							0	0							0	0					500		500	0	500	0	0						
21	Repl. of 1x50 MVA to 1x160 MVA at Kopili S/stn.	220/132	110	Dec-17							0	0							0	0					110		110	0							0	0	110	0	0						
22	Repl. of 2x50 MVA to 2x160 MVA at Balipara S/stn.	220/132	220	Mar-18							0	0						110	0	110							0	0					220		220	0	220	110	110						110
23	Tughlaqabad s/s	400/220	500	Mar'18							0	0							0	0							0	0					500		500	0	500	0	0						
24	Vadodara GIS	400/220				1000						1000															0	0										1000		1000				1000	
25	Betul GIS	400/220												630						630							0	0										630		630				630	
26	Gurgaon (4th ICT Aug.) S/s (under NRSS-XXXII)	400/220												500						500							0	0										500		500				500	
27	Itarasi s/s	400/220												500						500							0	0										500		500				500	
28	Ballabhgarh S/S (Replacement of ICT III) ((500-315)	400/220								185		185															0	0										185		185				185	
1	Raebareli SS (Repl. of 100 MVA to 200MVA)- ICT-1	220/132																						100			0	100										100		100					100
2	Leh 220/66kV	220/66																						125			0	125										125		125					125
3	Khalsti 220/66kV	220/66																						50			0	50										50		50					50
	Tumkur (Pavagada) Pooling station	400/220										0										500					0	500										500		500				500	
	Satna s/s (Extn.)	400/220										0										500					0	500										500		500				500	
	Maithon S/S (Replacement of ICT-II) (500-315)	400/220										0										185					0	185										185		185				185	
29	Trichy (Extn.)	400/220								500		500															0	0										500		500				500	
		total	**26460**								**4500**	**5185**							**3555**	**8240**							**9685**	**1775**							**8720**	**0**	**26460**	**15200**							
	POWER GRID CORPORATION OF INDIA LIMITED (PGCIL) (TBCB)																																												
1	Kala Amb S/S	400/220	630	JUL-17							0	0	630			630			630	630							0	0							0	0	630	630	630				630	
		Total	**630**								**0**	**0**							**630**	**630**							**0**	**0**							**0**	**0**	**630**	**630**							
		Subtotal (A) CS	**27090**		**0**	**2500**	**0**	**0**	**4500**	**2685**	**4500**	**5185**	**2130**	**4630**	**0**	**1130**	**2055**	**3110**	**4185**	**8870**	**0**	**1500**	**1500**	**275**	**8185**	**0**	**9685**	**1775**	**0**	**0**	**0**	**0**	**8720**	**0**	**8720**	**0**	**27090**	**15830**							
	STATE SECTOR																																												
	ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)																																												
1	Sonapr Substation	220/132	200	Jun'17					200		200	0							0	0							0	0							0	0	200	0	0						
		Total	**200**								**200**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**200**	**0**							
	TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)																																												
1	Garivadi	400/220	630	Apr'17	630						630	0							0	0							0	0							0	0	630	0	0						
2	Hindupur	400/220	630	Dec-17							0	0							0	0					630		630	0							0	0	630	0	0						
3	Gani (ICT-2)	400/220	500	Apr'17	500					500	500	500							0	0							0	0							0	0	500	500	500					500	
4	Gollapuram	220/132	200	May'17			200				200	0							0	0							0	0							0	0	200	0	0						
5	Tirumalayapalli	220/132	300	Jun'17					300		300	0							0	0							0	0							0	0	300	0	0						
6	Goddumarri	220/11								100		100																										100		100					100
7	Gani (ICT-3)	400/220												500						500																		500		500				500	
8	Yellanur	220/11								50		50																										50		50					50
9	Jammalamudgu (ICT-II)	400/220/132								315		315																										315		315				315	
10	Vemagiri (Aug.) (ICT-III)	400/220								315		315																										315		315				315	
11	Uravakonda (Aug.) (ICT-I)	400/220								500		500																										500		500				500	
12	Jammalamadugu	220/132										0				160				160																		160		160					160
		Total	**2260**								**1630**	**1780**							**0**	**660**							**630**	**0**							**0**	**0**	**2260**	**2440**							
	BIHAR STATE ELECTRICITY BOARD (BSEB)																																												
1	Bihta (GSS) S/S	220/132/33	320	JUL-17							0	0	320						320	0							0	0							0	0	320	0	0						
2	Motipur (GSS) S/S	220/132/33	320	May-17			320			320	320	320							0	0							0	0							0	0	320	320	320						320
3	Musahari S/S	220/132/33	320	Aug'17						320	0	320			320				320	0							0	0							0	0	320	320	320						320
4	Supaul/Lokhi S/S	220/132/33	320	Sept'17							0	0					320		320	0							0	0							0	0	320	0	0						
		Total	**1280**								**320**	**640**							**960**	**0**							**0**	**0**							**0**	**0**	**1280**	**640**							
	CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)																																												
1	Jagdalpur S/s	400/220	630	AUG-17							0	0			630				630	0				315			0	315							0	0	630	315	315					315	
		Total	**630**								**0**	**0**							**630**	**0**							**0**	**315**							**0**	**0**	**630**	**315**							
	Daman & Diu																																												
1	Ringanwada s/s	220/66	260	MAR-18							0	0							0	0							0	0					260		260	0	260	0	0						
		Total	**260**								**0**	**0**							**0**	**0**							**0**	**0**							**260**	**0**	**260**	**0**							
	Dadra and Nagar Haveli																																												
1	Vaghchippa s/s	220/66	320	MAR-18							0	0							0	0							0	0					320		320	0	320	0	0						
		Total	**320**								**0**	**0**							**0**	**0**							**0**	**0**							**320**	**0**	**320**	**0**							
	DELHI TRANSCO LIMITED (DTL)																																												
1	Pappankala -III	220	320	Sep'17							0	0					320		320	0							0	0							0	0	320	0	0						
2	Peeragarhi (Addl.)	220/33												100						100																		100		100					100
3	Masjid Moth (Addl.)	220/33								100		100																										100		100					100
4	Lodhi Road GIS (Addl)	200/33										0				100				100																		100		100					100
		Total	**320**								**0**	**100**							**320**	**200**							**0**	**0**							**0**	**0**	**320**	**300**							
	GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)																																												
1	Hadala	400/220	500	Dec'17							0	0							0	0					500		500	0							0	0	500	0	0						
2	Bhachunda	220/66	320	Dec'17							0	0							0	0					320		320	0							0	0	320	0	0						
3	Sanand	220/66	320	Dec'17							0	0							0	0					320		320	0							0	0	320	0	0						
4	Kasor (ICT-4)	400/220	500	Dec'17							0	0							0	0					500		500	0							0	0	500	0	0						
5	Kawant	220/132-66	620	Mar'18							0	0							0	0					620		620	0							0	0	620	0	0						
6	Bechraji S/S	220/66								200		200																										200		200					200
7	Bhestan S/S	220/66								300		300																										300		300					300
8	Vallabhpur S/S	220/66								100		100																										100		100					100
		Total	**2260**								**0**	**600**							**0**	**0**							**2260**	**0**							**0**	**0**	**2260**	**600**							
	HIMACHAL PRADESH POWER TRANSMISSION CORP. LTD. (HPPTCL)																																												
1	Karian S/S	220/33	63	OCT-17							0	0							0	0	63						63	0							0	0	63	0	0						
2	Pragati Nagar s/s	400/220	315	Feb'18							0	0							0	0							0	0			315				315	0	315	0	0						
		Total	**378**								**0**	**0**							**0**	**0**							**63**	**0**							**315**	**0**	**378**	**0**							
	HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)																																												
1	Barhi S/S	220/132	200	Apr'17	200						200	0							0	0							0	0							0	0	200	0	0						
2	Gurgoan Sector - 20 (GIS)	220/66	300	July'17				200			0	200	300					100	300	100							0	0							0	0	300	300	300						300
3	Gurgoan Sector -57	220/66	200	Sept'17							0	0					200		200	0							0	0							0	0	200	0	0						
4	Meerpur Kurali S/S	220/66	200	Oct'17		100					0	100							0	0	200						200	0							0	0	200	100	100						100
5	Panchgaon S/S	220/66	320	MAY-17			320				320	0							0	0		160					0	160							0	0	320	160	160						160
6	RGEC, Sonipat S/S	220/33	200	Jan'18							0	0							0	0							0	0	200						200	0	200	0	0						
7	Sec-1 IMT Manesar	220/66				60						60								0							0	0										60		60					60
8	Panchgaon	220/33										0		100						100							0	0										100		100					100
9	Karnal	220/33										0		50						50							0	0										50		50					50
10	Sonta s/s (2nd T/F)	220/66						100				100								0							0	0										100		100					100
11	Gurgaon, Sector-33 S/s	220/66								160		160								0							0	0										160		160					160
13	Sonipat, Sector-6 S/s	220/33								100		100								0							0	0										100		100					100
7	Pinjore	220/66																						100			0	100										100		100					100

8	Isherwal (Aug)	220/132										60												100			0	100										100		100					100
14	Jorian (Aug.) S/s	220/132								60		60								0							0	0										60		60					60
		Total	**1420**								**520**	**780**							**500**	**250**							**200**	**360**							**200**	**0**	**1420**	**1390**							
	J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)																																											
1	Alusteng S/S	220/132	320	JAN-18							0	0							0	0							0	0	320						320	0	320	0	0						
		Total	**320**								**0**	**0**							**0**	**0**							**0**	**0**							**320**	**0**	**320**	**0**							
	JHARKHAND STATE ELECTRICITY BOARD (JSEB)																																											
1	Govindpur (New) S/S	220/132/33	400	May'17			400				400	0							0	0							0	0							0	0	400	0	0						
		Total	**400**								**400**	**0**							**0**	**0**							**0**	**0**							**0**	**0**	**400**	**0**							
	KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)																																											
1	Mallat (Manvi) S/S	220/66	200	Jun'17					200		200	0							0	0							0	0							0	0	200	0	0						
2	Pavagada s/s	220/66	200	Jan'18							0	0							0	0							0	0	200						200	0	200	0	0						
3	Mittemari S/S	220/66	200	Jul'17							0	0	200						200	0							0	0							0	0	200	0	0						
4	Chinthamani (Aug.)	220/66								100		100																										100		100					100
5	Magadi	220/66								200		200																										200		200					200
		Total	**600**								**200**	**300**							**200**	**0**							**0**	**0**							**200**	**0**	**600**	**300**							
	KERALA ELECTRICITY BOARD (KSEB)																																											
1	Manjeri s/s	220/110	200	Dec'17							0	0							0	0					200		200	0							0	0	200	0	0						
		Total	**200**								**0**	**0**							**0**	**0**							**200**	**0**							**0**	**0**	**200**	**0**							
	M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)																																											
1	Bhopal (Sukhi Sewaniya) s/s (Addl.)	400/220	315	Mar'18							0	0							0	0							0	0					315		315	0	315	0	0						
2	Chhegaon s/s (Addl.)	400/220	315	Feb'18							0	0							0	0				315			0	315			315				315	0	315	315	315					315	
3	Betul s/s (Addl.)	220/132	160	May'17			160				160	0							0	0							0	0							0	0	160	0	0						
4	Mangliya s/s	220/132	160	Feb'18							0	0							0	0		160					0	160					160		160	0	160	160	160						160
5	Suwasara s/s	220/132	320	Mar'18							0	0							0	0							0	0			320				320	0	320	0	0						
10	Pandhurna (Addl)	220/132																						160			0	160										160		160					160
6	Morena (new) s/s	220/132				160						160															0	0										160		160					160
		Total	**1270**								**160**	**160**							**0**	**0**							**0**	**635**							**1110**	**0**	**1270**	**795**							
	MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)																																											
1	Hinjewadi II (GIS)	400/220	1000	Jun'17					1000		1000	0							0	0							0	0							0	0	1000	0	0						
2	Chandrapur-II	400/220	1000	Jun'17					1000		1000	0							0	0							0	0							0	0	1000	0	0						
3	Kudus S/S	400/220	1000	Aug'17							0	0			1000				1000	0							0	0							0	0	1000	0	0						
4	Malegaon -II s/s	220/132	100	May'17			100				100	0				100			0	100							0	0							0	0	100	100	100						100
5	New Pardi S/S	220/132	200	DEC-17							0	0							0	0					200		200	0							0	0	200	0	0						
6	Vile Bhagad s/s (T/F-II)	220/22				25						25															0	0										25		25					25
7	Mhaisal s/s (Addl.2)	220/33												25						25							0	0										25		25					25
8	Airoli Knowledge Park S/S (Addl.)	220/22						50				50															0	0										50		50					50
9	Chinchwad-II S/S (Addl.)	220/132						200				200															0	0										200		200					200
10	Mhaisal S/S (Addl.)	220/33						25				25															0	0										25		25					25
11	Kharghar S/s	220/33								50		50															0	0										50		50					50
12	Bhokardhan (2nd Trf.)	220/33								50		50															0	0										50		50					50
13	Warud S/S	220/132								200		200															0	0										200		200					200
14	Malegaon S/S	220/132										0				100				100							0	0										100		100					100
11	Padhge ICT Repl(500-315)	400/220/33																						185			0	185										185		185			185		
	Beed (Aug.)	220/33																				25					0	25										25		25					25
	Waluj (Aug.)(100-50)	220/33																				50					0	50										50		50					50
	Miraj (Aug.) (200-100)	220/132																				100					0	100										100		100					100
15	Yawatmal (Addl ICT)	220/132										0						100		100							0	0										100		100					100
		Total	**3300**								**2100**	**600**							**1000**	**325**							**200**	**360**							**0**	**0**	**3300**	**1285**							
	ODISHA POWER TRANSMISSION CORPORATION LTD. (OPTCL)																																											
1	Mendhasal ICT -III	400/220	315	Jun'17					315		315	0							0	0							0	0							0	0	315	0	0						
2	Bargarh (New) S/S	220/132/33	320	JUN-17					320		320	0							0	0							0	0							0	0	320	0	0						
	Bonai (2nd Trf.)	220/33										0										20						20										20		20					20
	Balasore (3rd Trf.)	220/132										0										160						160										160		160					160
3	Bonai grid s/s	220/33				20						20																20										20		20					20
		Total	**635**								**635**	**20**							**0**	**0**							**0**	**180**							**0**	**0**	**635**	**200**							
	PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)																																											
1	Bhawanigarh	220/66	160	May-17			160				160	0							0	0							0	0							0	0	160	0	0						
2	Kanjli (Aug.)	220/66	100	Jun-17					100		100	0							0	0		100					0	100							0	0	100	100	100						100
3	Ladowal	220/66	160	May-17			160				160	0							0	0							0	0							0	0	160	0	0						
4	Kotla Jagan s/s	220/66						60				60															0	0										60		60					60
5	Dhuri (New) (Addl.)	400/220												500						500							0	0										500		500			500		
6	Mahilpur (Addl.)	220/66												100						100							0	0										100		100					100
7	Bhawanigarh s/s	220/66						160				160															0	0										160		160					160
12	Bassi/Said Pura- ICT-III	220/66																						100			0	100										100		100					100
8	Bagha Purana (Addl.)	220/66								100		100															0	0										100		100					100
9	Dharamkot (Addl.)	220/66								100		100															0	0										100		100					100
10	Bahadurgarh (Bhater) (Aug.)	220/66								100		100															0	0										100		100					100
11	Talwandi Bhai (Addl)	220/66										0				160				160							0	0										160		160					160
		Total	**420**								**420**	**520**							**0**	**760**							**0**	**200**							**0**	**0**	**420**	**1480**							
	POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)																																											
1	Piran Kaliyar GIS	220/132	300	Aug'17							0	0			300				300	0							0	0							0	0	300	0	0						
2	Harrawala	220/33	100	Aug'17							0	0			100				100	0							0	0							0	0	100	0	0						
		Total	**400**								**0**	**0**							**400**	**0**							**0**	**0**							**0**	**0**	**400**	**0**							
	RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)																																											
1	Bhadla (Distt. Jodhpur)	400/220	1500	Jun'17					1500		1500	0				500		500	0	1000							0	0							0	0	1500	1000	1000					1000	
2	Nawalgarh s/s	220/132	100	Aug'17							0	0			100				100	0							0	0							0	0	100	0	0						
3	Bherunda s/s	220/132	160	May'17			160				160	0							0	0							0	0							0	0	160	0	0						
4	Pratapgarh (Upgradation)	220/132	100	May'17			100			60	100	60							0	0							0	0							0	0	100	60	60						60
5	Anta GSS (ICT-III)	765/400				1500						1500																										1500		1500		1500			
6	Mandalgarh S/S	220/132								100		100																										100		100					100
		Total	**1860**								**1760**	**1660**							**100**	**1000**							**0**	**0**							**0**	**0**	**1860**	**2660**							
	TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)																																											
1	Manali (GIS)	400/230	630	Aug'17						1030	0	1030			630	200			630	200							0	0							0	0	630	1230	630	600				1230	
2	Thoppankundu S/S	400/110	600	May'17			600				600	0							0	0							0	0							0	0	600	0	0						
3	Kanchipuram S/S	230/110	100	Aug'17							0	0			100				100	0							0	0							0	0	100	0	0						
4	Savasapuram S/S	230/110	200	APR-17	200						200	0							0	0							0	0							0	0	200	0	0						
5	Mondipatti S/S	230/110	100	JUN-17					100		100	0						80	0	80							0	0							0	0	100	80	80						80
6	R.A.Puram s/s	230/33				200						200															0	0										200		200					200
7	Valayapatty	230/110												80						80							0	0										80		80					80
8	Eachangadu S/S	230/110												30						30							0	0										30		30					30
9	Taramani (4th Auto trf.)	230/110				100						100															0	0										100		100					100
10	Omega Industrial Estate	230/110				200						200															0	0										200		200					200
11	Oragadam S/S (3rd auto)	230/110						100				100															0	0										100		100					100
12	Thervaigandigai	400/230-110								830		830															0	0										830		830			830		
13	Rasipalayam S/S	400/230-110								1030		1030															0	0										1030		1030			1030		
14	Central CMRL (GIS) (JICA)	230/110								200		200															0	0										200		200					200
15	Kumbakkonam (JICA) S/S	230/110								200		200															0	0										200		200					200
13	Anaikadavu (2x315 + 2x200)	400/230-110																						1030			0	1030										1030		1030			1030		
14	Jambunathapuram (2x100)	230/110																						200			0	200										200		200					200
16	Rasipalayam S/S (ICT-6)	400/110										0				200				200							0	0										200		200			200		
17	Alamathy	400/110										0				200				200							0	0										200		200			200		
18	Dharmapuri (Palavady)-ICT-II	400/230										0						515		515							0	0										515		515			515		
		Total	**1630**								**900**	**3890**							**730**	**1305**							**0**	**1230**							**0**	**0**	**1630**	**6425**							
	TRANSMISSIPN CORPORATION OF TELANGANA (TSTRANSCO)																																											
1	Julurupadu S/S	400/220	630	JUN-17					630		630	0							0	0							0	0							0	0	630	0	0						
2	Nirmal S/S	400/220	630	JUN-17					630		630	0							0	0							0	0							0	0	630	0	0						
3	Dindi S/S	400/220								630		630															0	0										630		630			630		
4	Dichpally (Aug.)	220/132								315		315															0	0										315		315					315
5	Veltoor (Aug.)	400/220								315		315															0	0										315		315			315		
6	Asupaka S/S	400/220										0				315				315							0	0										315		315			315		
7	Maheswaram S/S	400/220										0				500				500				500			0	500										1000		1000			1000		
8	Narsapur (ICT-II)	400/220										0						315		315				315			0	315										630		630			630		
9	Narsapur (ICT-I,II)	220/132										0						260		260							0	0										260		260					260
		Total	**1260**								**1260**	**1260**							**0**	**1390**							**0**	**815**							**0**	**0**	**1260**	**3465**							
	U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)																																											

1	Banda S/S	400/220	630	May'17			630	315			630	315							0	0							0	0							0	0	630	315	315					315	
2	Bansi S/S	220/132	200	Aug'17							0	0			200				200	0							0	0							0	0	200	0	0						
3	Noida Sec-148	220/132	160	Jun'17					160		160	0							0	0							0	0							0	0	160	0	0						
4	Kanpur Road	220/33	180	Apr'17	180						180	0							0	0							0	0							0	0	180	0	0						
5	Bharthana (Etawah) (ICT-I) (Aug. 160-100)	220/132				60						60								0																		60		60						60
6	Basti (ICT-I) (Aug. 200-160)	220/132				40						40								0																		40		40						40
7	Nanauta (ICT-I) (Aug. 200-100)	220/132				100						100								0																		100		100						100
8	Maath (Mathura) (ICT-I)	400/220				315						315								0																		315		315					315	
9	Chhata (Mathura) (ICT-I)	220/132				160						160								0																		160		160						160
10	Chandausi (Sambhal) (ICT-II)	220/132				160						160								0																		160		160						160
11	Azamgarh (ICT-I) (Aug. 500-315)	400/220				185						185								0																		185		185					185	
12	Agra (Aug) (500-315)	400/220						185				185								0																		185		185					185	
13	Sultanpur (Additional) S/s	400/220						315				315								0																		315		315					315	
14	Maath (Mathura) (ICT-II)	400/220						315				315								0																		315		315					315	
15	Bhelupur (ICT-II)	220/33						60				60								0																		60		60						60
16	Allahabad (Rewa Road) (Augmentation of 160 MVA ICT-II)	220/132						40				40								0																		40		40						40
17	Unnao (Aug.)	765/400								1000		1000								0																		1000		1000			1000			
18	Kasara Mau (Aug.)	400/132								200		200								0																		200		200					200	
19	Barahua, Gorakhpur (Aug.)	220/132								60		60								0																		60		60						60
20	Hapur (New)	220/33								180		180								0																		180		180						180
21	Amroha (New)	220/132								160		160				160				160																		320		320						320
	Sultanpur (Aug.) (315-240	400/220										0								0		75						75										75		75					75	
	Sarnath (Aug.)	220/132										0								0		200						200										200		200						200
	Jahangirabad (Aug.) (150-100)	220/132										0								0		50						50										50		50						50
17	400 kV S/s Orai (New)-ICT-II	400/220																						315				315										315		315					315	
18	220 kV S/s Pilibhit (New)-ICT-I	220/132																						100				100										100		100						100
22	Agra (South) S/S	400/132								600		600								0																		600		600					600	
		Total	**1170**								**970**	**4450**							**200**	**160**							**0**	**740**							**0**	**0**	**1170**	**5350**							
	WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)																																												
1	Alipurduar S/S	220/132	320	Jun, 17					320		320	0							0	0							0	0							0	0	320	0	0						
2	New Chanditala Aug.	400/220	315	Mar'18							0	0			315				0	315							0	0					315		315	0	315	315	315					315	
3	New Chanditala 400/220 kV SS	400/220	630	Aug, 17							0	0			630			315	630	315							0	0							0	0	630	315	315					315	
4	Sadaipur s/s	220/132				160						160																										160		160						160
		Total	**1265**								**320**	**160**							**630**	**630**							**0**	**0**							**315**	**0**	**1265**	**790**							
		Subtotal (B) SS	**24058**		**1710**	**3545**	**3310**	**2125**	**6775**	**11250**	**11795**	**16920**	**820**	**1485**	**4010**	**3010**	**840**	**2185**	**5670**	**6680**	**263**	**1100**	**0**	**3735**	**3290**	**0**	**3553**	**4835**	**720**	**0**	**950**	**0**	**1370**	**0**	**3040**	**0**	**24058**	**28435**							
	PRIVATE SECTOR																																												
	South East UP Power Transmission Company Limited (SEUPPTCL)																																												
1	Gonda s/s	400/220	315	Apr'17	315						315	0		630					0	630							0	0							0	0	315	630	315	315				630	
		Total	**315**								**315**	**0**							**0**	**630**							**0**	**0**							**0**	**0**	**315**	**630**							
	WESTERN U.P. POWER TRANSMISSION CO. LTD. (WUPPTCL)																																												
1	Hapur AIS	765/400	1500	MAY-17			1500				1500	0				1500			0	1500							0	0							0	0	1500	1500	1500			1500			
2	Ataur GIS	400/220	500	MAY-17			500				500	0						500	0	500				500			0	500							0	0	500	1000	500	500				1000	
3	Dasna GIS	400/220	315	AUG-17							0	0			315				315	0				630			0	630							0	0	315	630	315	315				630	
4	Nehtaur (Bijnor) AIS	400/132	200	AUG-17						200	0	200			200				200	0							0	0							0	0	200	200	200					200	
	Indirapuram (new)	400/220										0										1000						1000										1000		1000					1000	
5	Ataur (180 MVA)	220/33										0						180		180																		180		180						180
		Total	**2515**								**2000**	**200**							**515**	**2180**							**0**	**2130**							**0**	**0**	**2515**	**4510**							
	ESSEL INFRAPROJECTS LTD.																																												
1	Darbhanga GIS	400/220				1000						1000																										1000		1000					1000	
2	Motihari GIS	400/132										0				400				400																		400		400					400	
		Total	**0**									**1000**								**400**																		**1400**							
		Subtotal (C) PS	**2830**		**315**	**1000**	**2000**	**0**	**0**	**200**	**2315**	**1200**	**0**	**630**	**515**	**1900**	**0**	**680**	**515**	**3725**	**0**	**1000**	**0**	**1130**	**0**	**0**	**0**	**2130**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**2830**	**7055**							
	GRAND TOTAL (A+B+C)		**53978**		**2025**	**7045**	**5310**	**2125**	**11275**	**14135**	**18610**	**23305**	**2950**	**6745**	**4525**	**6040**	**2895**	**5975**	**10370**	**18760**	**263**	**3600**	**1500**	**5140**	**11475**	**0**	**13238**	**8740**	**720**	**0**	**950**	**0**	**10090**	**0**	**11760**	**0**	**53978**	**50805**	**19290**	**31515**	**0**	**3000**	**10000**	**27125**	**10680**
	% Achievement					**347.9%**		**40.02%**		**125.37%**		**125.23%**		**228.64%**		**133.48%**		**206.39%**		**180.91%**		**1368.82%**		**342.67%**				**66.02%**										**94.12%**							