September - 2026

Executive Summary of Target and Achievement of Transmission Lines (220 kV and above) during FY 2026-27

Sector wise Data:

(in ckm)

Sector	Target for FY 2026-27	September - 2026		2026-27 (Up to 30th September - 2026)	
		Target	Achievement	Target	Achievement
±800 kV/ ±500 kV/± 320 kV HVDC					
Central Sector	0	0	0	0	0
State Sector	0	0	0	0	0
Private Sector	0	0	80	0	80
Total	**0**	**0**	**80**	**0**	**80**
765 kV					
Central Sector	3961	856	625	2662	1901
State Sector	42	0	0	0	0
Private Sector	2437	0	635	1013	772
Total	**6440**	**856**	**1260**	**3675**	**2673**
400 kV					
Central Sector	838	0	0	802	797
State Sector	1963	106	0	1174	891
Private Sector	1988	0	162	656	346
Total	**4789**	**106**	**162**	**2632**	**2034**
230 kV/220 kV					
Central Sector	0	0	0	0	0
State Sector	5313	410	305	2468	1321
Private Sector	12	0	0	0	0
Total	**5325**	**410**	**305**	**2468**	**1321**
TOTAL					
Central Sector	4799	856	625	3464	2698
State Sector	7318	516	305	3642	2212
Private Sector	4437	0	877	1669	1198
GRAND TOTAL	**16554**	**1372**	**1807**	**8775**	**6108**

Utility wise Data:

(in ckm)

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
Central Sector (CS)										
DVC	0	0	0	0	0	0	0	0	0	0
Powergrid	2600	1637	864	1061	254	0	1081	0	4799	2698
Total Central Sector (CS)	**2600**	**1637**	**864**	**1061**	**254**	**0**	**1081**	**0**	**4799**	**2698**
	0	0	0	0	0	0	0	0	0	0
State Sector (SS)	0	0	0	0	0	0	0	0	0	0
States										
APTRANSCO	0	4	133	6	119	0	136	0	388	10
DoP, Arunachal Pradesh	0	0	0	0	0	0	0	0	0	0
AEGCL	0	1	0	0	0	0	0	0	0	1
BSPTCL	259	0	0	0	0	0	13	0	272	0
CSPTCL	219	120	54	60	138	0	31	0	442	180
GED	34	0	0	0	0	0	0	0	34	0
GETCO	148	8	55	100	621	0	172	0	996	108
HVPNL	72	17	129	25	42	0	195	0	438	42
HPPTCL	0	0	0	0	0	0	0	0	0	0
JUSNL	39	39	0	0	0	0	150	0	189	39
KPTCL	252	41	54	381	50	0	0	0	356	422
KSEBL	0	0	0	0	0	0	24	0	24	0
MPPTCL	35	35	0	34	0	0	484	0	519	69
MSETCL	0	463	36	3	27	0	289	0	352	466
MSPCL (Manipur)	0	0	0	0	0	0	0	0	0	0
MePTCL (Meghalaya)	0	0	0	0	0	0	0	0	0	0
P & E D Mizoram	0	0	0	0	0	0	0	0	0	0
PD, Nagaland	0	0	120	0	0	0	0	0	120	0
OPTCL	16	0	86	0	202	0	0	0	304	0
PSTCL	11	4	21	40	38	0	44	0	114	44
RRVPNL	0	17	282	60	191	0	0	0	473	77
PD, Sikkim	0	0	0	0	0	0	0	0	0	0
TANTRANSCO	123	36	104	27	92	0	0	0	319	63
TGTRANSCO	0	0	60	66	0	0	0	0	60	66
TPTL (Tripura)	0	0	0	0	0	0	0	0	0	0
UPPTCL	538	275	515	141	160	0	372	0	1585	416
PTCUL	208	173	0	0	0	0	0	0	208	173
WBSETCL	0	23	39	0	0	0	86	0	125	23
UT's	0	0	0	0	0	0	0	0	0	0
Andman & Nicobar	0	0	0	0	0	0	0	0	0	0
Chandigarh	0	0	0	0	0	0	0	0	0	0
DTL	0	13	0	0	0	0	0	0	0	13
DNH	0	0	0	0	0	0	0	0	0	0
JKPTCL	0	0	0	0	0	0	0	0	0	0
Ladakh	0	0	0	0	0	0	0	0	0	0
Lakshdeep	0	0	0	0	0	0	0	0	0	0
Puducherry	0	0	0	0	0	0	0	0	0	0
Total State Sector (SS)	**1954**	**1269**	**1688**	**943**	**1680**	**0**	**1996**	**0**	**7318**	**2212**
	0	0	0	0	0	0	0	0	0	0
Private Sector	0	0	0	0	0	0	0	0	0	0
Adani	0	0	68	80	853	0	492	0	1413	80
Apraava Energy	0	0	85	0	843	0	0	0	928	0
Arcelor Mittal Nippon Steel (formerly Essar)	0	0	0	0	0	0	0	0	0	0
G R Infra	118	118	0	0	0	0	0	0	118	118
Indigrid	0	0	89	0	0	0	133	0	222	0
Megha Engineering	0	0	0	0	0	0	384	0	384	0
Reliance	0	0	0	0	0	0	0	0	0	0
Renew Power	0	0	0	0	0	0	0	0	0	0
Sterlite	202	66	867	772	51	0	0	0	1120	838
Tata Power	160	0	0	162	0	0	12	0	172	162
Torrent	0	0	80	0	0	0	0	0	80	0
Total Private Sector (PS)	**480**	**184**	**1189**	**1014**	**1747**	**0**	**1021**	**0**	**4437**	**1198**
	0	0	0	0	0	0	0	0	0	0
Total (CS+SS+PS)	**5034**	**3090**	**3741**	**3018**	**3681**	**0**	**4098**	**0**	**16554**	**6108**

ISTS/Intra state:

(in ckm)

	Quarter 1		Quarter 2		Quarter 3		Quarter 4		Total	
	Target (T)	Achievement (A)	T	A	T	A	T	A	T	A
ISTS										
POWERGRID	2600	1637	864	1061	254	0	1081	0	4799	2698
Adani	0	0	68	0	853	0	492	0	1413	0
Apraava Energy	0	0	85	0	843	0	0	0	928	0
Arcelor Mittal Nippon Steel (formerly Essar)	0	0	0	0	0	0	0	0	0	0
G R Infra	118	118	0	0	0	0	0	0	118	118
Indigrid	0	0	89	0	0	0	133	0	222	0
Megha Engineering	0	0	0	0	0	0	384	0	384	0
Reliance	0	0	0	0	0	0	0	0	0	0
Renew Power	0	0	0	0	0	0	0	0	0	0
Sterlite	202	66	867	772	51	0	0	0	1120	838
Tata Power	0	0	0	0	0	0	0	0	0	0
Torrent	0	0	80	0	0	0	0	0	80	0
PTCUL	208	172	0	0	0	0	0	0	208	172
TOTAL (ISTS)	**3128**	**1993**	**2053**	**1833**	**2001**	**0**	**2090**	**0**	**9272**	**3826**
	0	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
Intra-state	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
Implented by STU's and inmplemented by Private Developer/POWERGRID under State TBCB	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
States	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
Andhra Pradesh	0	4	133	6	119	0	136	0	388	10
Arunachal Pradesh	0	0	0	0	0	0	0	0	0	0
Assam	0	1	0	0	0	0	0	0	0	1
Bihar	259	0	0	0	0	0	13	0	272	0
Chhattisgarh	219	120	54	60	138	0	31	0	442	180
Goa	34	0	0	0	0	0	0	0	34	0
Gujarat	148	8	55	100	621	0	172	0	996	108
Haryana	72	17	129	25	42	0	195	0	438	42
Himachal Pradesh	0	0	0	0	0	0	0	0	0	0
Jharkhand	39	39	0	0	0	0	150	0	189	39
Karnataka	252	41	54	381	50	0	0	0	356	422
Kerala	0	0	0	0	0	0	24	0	24	0
Madhya Pradesh	35	35	0	34	0	0	484	0	519	69
MPPTCL	35	35	0	34	0	0	484	0	519	69
Private TSP's under state Intra-state TBCB in MP	0	0	0	0	0	0	0	0	0	0
Maharashtra	0	463	36	83	27	0	301	0	364	546
MSETCL	0	463	36	3	27	0	289	0	352	466
Private TSP's under state Intra-state TBCB in Maharashtra	0	0	0	0	0	0	12	0	12	0
Private TSP's under state Intra-state RTM in Maharashtra	0	0	0	80	0	0	0	0	0	80
Manipur	0	0	0	0	0	0	0	0	0	0
Meghalaya	0	0	0	0	0	0	0	0	0	0
Mizoram	0	0	0	0	0	0	0	0	0	0
Nagaland	0	0	120	0	0	0	0	0	120	0
Odisha	16	0	86	0	202	0	0	0	304	0
Punjab	11	4	21	40	38	0	44	0	114	44
Rajasthan	0	17	282	60	191	0	0	0	473	77
RRVPNL	0	17	282	60	191	0	0	0	473	77
Private TSP's under state Intra-state TBCB in Rajasthan	0	0	0	0	0	0	0	0	0	0
Sikkim	0	0	0	0	0	0	0	0	0	0
Tamil Nadu	123	36	104	27	92	0	0	0	319	63
Telangana	0	0	60	66	0	0	0	0	60	66
Tripura	0	0	0	0	0	0	0	0	0	0
Uttar Pradesh	698	275	515	303	160	0	372	0	1745	578
UPPTCL	538	275	515	141	160	0	372	0	1585	416
Private TSP's under state Intra-state TBCB in UP	160	0	0	162	0	0	0	0	160	162
Uttarakhand	0	1	0	0	0	0	0	0	0	1
West Bengal	0	23	39	0	0	0	86	0	125	23
UT's	0	0	0	0	0	0	0	0	0	0
Andman & Nicobar	0	0	0	0	0	0	0	0	0	0
Chandigarh	0	0	0	0	0	0	0	0	0	0
Delhi	0	13	0	0	0	0	0	0	0	13
DNH and DD	0	0	0	0	0	0	0	0	0	0
Jammu & Kashmir	0	0	0	0	0	0	0	0	0	0
Ladakh	0	0	0	0	0	0	0	0	0	0
Lakshdeep	0	0	0	0	0	0	0	0	0	0
Puducherry	0	0	0	0	0	0	0	0	0	0
Total Intra-state (imolemented by State Transcos+Private developer/POWERGRID under State TBCB)	**1906**	**1097**	**1688**	**1185**	**1680**	**0**	**2008**	**0**	**7282**	**2282**
	0	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
Implemented by Generation companies/POWERGRID from Generating SS to common PS/ ISTS SS	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
DVC	0	0	0	0	0	0	0	0	0	0
Total Intra-state implemented by Generation companies/POWERGRID from Generating SS to common PS/ ISTS SS	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
	0	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**0**
Total Intra-state	**1906**	**1097**	**1688**	**1185**	**1680**	**0**	**2008**	**0**	**7282**	**2282**
	0	0	0	0	0	0	0	0	0	0
Total (ISTS+Intra-state)	**5034**	**3090**	**3741**	**3018**	**3681**	**0**	**4098**	**0**	**16554**	**6108**