

Hydro Electric Schemes dropped/ likely to be dropped

S. No.	Project	State	Sector	Developer	Installed Capacity	Date of Concurrence/ Return of DPR by CEA	Remarks
CATEGORY-I: Hydro Electric Schemes Concurred by CEA and yet to be taken for construction but dropped/ likely to be dropped							
1.	Tipaimukh	Manipur	Central	NEEPCO	1500	02.07.03	MoEF&CC vide 29.08.2013 has declined diversion of 22777.50 ha to forest land falling in Manipur and vide letter dated 26.09.2013 has rejected diversion of 1551.30 ha of forest land falling in Mizoram for the project. Project likely to be dropped.
2.	Pala Maneri	Uttarakhand	State	UJVNL	480	23.02.07	The project has been discontinued by Govt. of Uttarakhand due to additional conditions for environmental safeguards vide order dated 03.01.2011.
3.	Kolodyne Stage-II	Mizoram	Central	NTPC	460	14.09.11	The project is likely to be drooped due to high tariff.
4.	Gundia	Karnataka	State	KPCL	200	25.04.08	Due to implementation of Yethnable Drinking water scheme in same catchment area, the project is stalled.
5.	Matnar	Chhattisgarh	State	CSPCPL	60	19.08.04	As per developer, project seems not to viable with revised Installed Capacity of 40MW and it is expected to be dropped.
6.	Kotlibhel Stage -II	Uttarakhand	Central	NHPC	530	30.11.06	MoEF&CC on 22.11.2010 has withdrawn the environment clearance. Stage-I Forest Clearance declined on 05.07.2011. The project is included in the list of 24 Hydro Electric projects under review by Hon'ble Supreme Court. Hon'ble Supreme Court vide order dated 13.08.2013 directed the MoEF&CC as well as State of Uttarakhand not to grant any further Environmental Clearance for any hydropower projects in the State of Uttarakhand until further orders. In compliance to the aforementioned orders, MoEF&CC constituted an Expert Body vide order dated 12.05.2015. The expert Body has recommended to drop the project to preserve Mahseer in its report to MoEF&CC submitted in Sept, 2017.

S. No.	Project	State	Sector	Developer	Installed Capacity	Date of Concurrence/ Return of DPR by CEA	Remarks
7.	Chango Yangthang	Himachal Pradesh	Private	MPCL	180	31.03.14	Project has been surrendered by developer vide letter dated 11.07.2017 as the project became unviable due to increased e-flow, local protests etc.
8.	Gongri	Arunachal Pradesh	Private	DEPL	144	04.02.13	Project was under construction. It was terminated.
9.	Rupsiyabagar Khasiyabara	Uttarakhand	Central	NTPC	261	16.10.08	EC accorded on 26.03.09. FC-I accorded on 17.06.2006 and FC-II yet to be obtained. MoEF&CC declined FC due to project location in highly sensitive wild life habitat.
10.	Chhatru	Himachal Pradesh	Private	DSC	126	15.1.15	EC recommended by EAC on 24.02.15, Letter will be issued after FC-I. FC-I & FC-II yet to be obtained. Land acquisition under process. Govt of Himachal Pradesh vide its letter dated 3.10.2019 has since cancelled allotment of Chhatru HEP which was allotted on 28.7.2007 to M/S DCM Shriram Infrastructure limited, and terminated the Pre-ImplementationAgreement (PIA) signed on 15.2.2008. DCM Shriram Infrastructure limited filed a Petition before the HighCourt of Himachal Pradesh in Shimla.
	Sub total (MW)				3941		
CATEGORY-II: Hydro Electric Schemes returned by CEA and dropped/ likely to be dropped							
11.	Bhaironghati	Uttarakhand	State	UJVNL	381	January' 2008	DPR was returned was due to incomplete geological investigations. As per Ministry of Power letter dated 24.12.2010, it was decided to discontinue Bhairoghati Hydro Electric Project in the meeting of NGBRA held on 01.11.10 under the chairmanship of Hon'ble Prime Minister.
12.	Sone	M.P	State	MPPGCL	100	April' 2003	DPR returned due to non-furnishing of basic inputs/clearances. Since the project is not feasible with the re-conceptualized proposal of lower FRL, the MPPGCL has dropped the project in April, 2017
13.	Teesta St-II	Sikkim	Private	HUIPL	480	May' 2007	Project was terminated by Government of Sikkim in absence of any response on the latest milestone from the Project Developer.

S. No.	Project	State	Sector	Developer	Installed Capacity	Date of Concurrence/ Return of DPR by CEA	Remarks
14.	Lethang	Sikkim	Private	KHCHPL	96	April' 2010	DPR was not accepted for examination due to lacks of barrage v/s dam design, review of I.C., spillway capacity etc. The Government of Sikkim ordered the closure of Lethang HEP being undertaken in Yuksom, Tashiding constituency in West Sikkim in public interest.
	Sub total (MW)				1057		
	Total				4998		