

General Summary

S.N o.	Sector (Capacity in MW)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	53350	53350	53350	53350	53350	32840	0
2	State Sector	51885	50235	43965	25495	20265	1000	0
3	Private Sector	61237	59327	45522	32930	29060	4700	1320
	Total	166472	162912	142837	111775	102675	38540	1320

S.N o.	Sector (No. of units)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	143	143	143	143	143	73	0
2	State Sector	164	158	144	82	61	2	0
3	Private Sector	133	129	94	60	52	7	2
	Total	440	430	381	285	256	82	2

500 MW Critical Units

Units > 500 MW & located in areas either critically polluted or having population density > 400/km²

S.N o.	Sector (Capacity in MW)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	29320	29320	29320	29320	29320	19820	0
2	State Sector	13980	13980	12280	7780	7780	1000	0
3	Private Sector	13510	13510	9610	7370	4970	2720	1320
	Total	56810	56810	51210	44470	42070	23540	1320

S.N o.	Sector (No. of units)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	57	57	57	57	57	38	0
2	State Sector	25	25	22	13	13	2	0
3	Private Sector	22	22	16	12	8	4	2
	Total	104	104	95	82	78	44	2

NCR Summary

S.N o.	Sector (Capacity in MW)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	3320	3320	3320	3320	3320	3320	0
2	State Sector	4770	4770	4770	4770	4060	0	0
3	Private Sector	4700	4700	4700	4700	4700	4700	1320
	Total	12790	12790	12790	12790	12080	8020	1320

S.N o.	Sector (No. of units)	FGD planned	Feasibility Study Started	Feasibility Study Completed	Tender Specifications Made	NIT Issued	Bids Awarded	FGD Commissioned
1	Central Sector	9	9	9	9	9	9	0
2	State Sector	17	17	17	17	14	0	0
3	Private Sector	7	7	7	7	7	7	2
	Total	33	33	33	33	30	16	2

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
1	NTPC	BARH II	Central	Bihar	ER	Non-NCR	4	660	20/11/13	30/09/21	Bid Awarded
2	NTPC	BARH II	Central	Bihar	ER	Non-NCR	5	660	04/03/15	31/03/22	Bid Awarded
3	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	1	210	31/03/92	31/12/22	NIT issued
4	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	2	210	17/03/94	31/12/22	NIT issued
5	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	3	210	24/03/95	31/12/22	NIT issued
6	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	4	210	18/03/96	31/12/22	NIT issued
7	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	5	500	31/03/07	31/12/22	NIT issued
8	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	6	500	16/03/08	31/12/22	NIT issued
9	NTPC	KAHALGAON TPS	Central	Bihar	ER	Non-NCR	7	500	31/07/09	31/12/22	NIT issued
10	NTPC	NABI NAGAR TPP	Central	Bihar	ER	Non-NCR	1	250	20/03/16	31/12/21	Bid Awarded
11	NTPC	NABI NAGAR TPP	Central	Bihar	ER	Non-NCR	2	250	04/04/17	31/12/22	Bid Awarded
12	NTPC & Bihar	MUZAFFARPUR TP	Central	Bihar	ER	Non-NCR	1	110	31/03/85	31/12/20	NIT issued
13	NTPC & Bihar	MUZAFFARPUR TP	Central	Bihar	ER	Non-NCR	2	110	17/03/86	31/12/20	NIT issued
14	NTPC & Bihar	MUZAFFARPUR TP	Central	Bihar	ER	Non-NCR	3	195	31/03/15	31/12/22	NIT issued
15	NTPC & Bihar	MUZAFFARPUR TP	Central	Bihar	ER	Non-NCR	4	195	24/03/17	31/12/22	NIT issued
16	Adhunik Power	MAHADEV PRASAD	Private	Jharkhand	ER	Non-NCR	1	270	19/11/12	30/06/22	Complies with new Norms
17	Adhunik Power	MAHADEV PRASAD	Private	Jharkhand	ER	Non-NCR	2	270	29/03/13	30/06/22	Complies with new Norms
18	D.V.C	BOKARO `A` TPS	Central	Jharkhand	ER	Non-NCR	1	500	22/03/16	30/06/22	Bid Awarded
19	D.V.C	CHANDRAPURA(DV	Central	Jharkhand	ER	Non-NCR	7	250	04/11/09	31/12/22	NIT issued
20	D.V.C	CHANDRAPURA(DV	Central	Jharkhand	ER	Non-NCR	8	250	31/03/10	31/12/22	NIT issued
21	D.V.C	KODARMA TPP	Central	Jharkhand	ER	Non-NCR	1	500	20/07/11	31/12/21	Bid Awarded
22	D.V.C	KODARMA TPP	Central	Jharkhand	ER	Non-NCR	2	500	15/02/13	31/12/21	Bid Awarded
23	TATA Power Co	JOJOBERA TPS	Private	Jharkhand	ER	Non-NCR	2	120	02/01/01	31/12/20	NIT issued
24	TATA Power Co	JOJOBERA TPS	Private	Jharkhand	ER	Non-NCR	3	120	02/01/02	31/12/20	NIT issued
25	TATA Power Co	MAITHON RB TPP	Private	Jharkhand	ER	Non-NCR	1	525	01/09/11	30/09/21	Bid opened
26	TATA Power Co	MAITHON RB TPP	Private	Jharkhand	ER	Non-NCR	2	525	24/07/12	30/06/22	Bid opened
27	TenughatVN L	TENUGHAT TPS	State Se	Jharkhand	ER	Non-NCR	1	210	14/04/94	31/12/20	Feasibility Study Completed
28	TenughatVN L	TENUGHAT TPS	State Se	Jharkhand	ER	Non-NCR	2	210	10/10/96	31/12/20	Feasibility Study Completed
29	GMR	KAMALANGA TPS	Private	Odisha	ER	Non-NCR	1	350	29/03/13	31/12/21	Feasibility study completed
30	GMR	KAMALANGA TPS	Private	Odisha	ER	Non-NCR	2	350	28/09/13	31/12/21	Feasibility study completed
31	GMR	KAMALANGA TPS	Private	Odisha	ER	Non-NCR	3	350	21/03/14	30/09/21	Feasibility study completed
32	Ind barath	IND BARATH TPP	Private	Odisha	ER	Non-NCR	1	350	25/02/16	31/03/22	Feasibility Study started
33	JIPL	DERANG TPP	Private	Odisha	ER	Non-NCR	1	600	10/04/14	31/03/21	Technical Bid evaluation
34	JIPL	DERANG TPP	Private	Odisha	ER	Non-NCR	2	600	24/01/15	31/03/21	Technical Bid evaluation
35	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	1	500	19/02/95	31/12/22	NIT issued
36	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	2	500	27/03/96	31/12/22	NIT issued
37	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	3	500	21/02/03	31/12/22	NIT issued
38	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	4	500	25/10/03	31/12/22	NIT issued
39	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	5	500	13/05/04	31/12/22	NIT issued
40	NTPC	TALCHER STPS	Central	Odisha	ER	Non-NCR	6	500	06/02/05	31/12/22	NIT issued
41	OPGCLtd	IB VALLEY TPS	State Se	Odisha	ER	Non-NCR	1	210	02/06/94	30/09/21	Feasibility study completed

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
42	OPGCLtd	IB VALLEY TPS	State Se	Odisha	ER	Non-NCR	2	210	22/10/95	30/09/21	Feasibility study completed
43	Sterlite Energy	STERLITE TPP	Private S	Odisha	ER	Non-NCR	2	600	29/12/10	31/03/22	Feasibility Study started
44	C.E.S.C. Pvt.	BUDGE BUDGE TPS	Private S	West Beng	ER	Non-NCR	1	250	16/09/97	31/12/22	Feasibility Study started
45	C.E.S.C. Pvt.	BUDGE BUDGE TPS	Private S	West Beng	ER	Non-NCR	2	250	06/03/99	31/12/22	Feasibility Study started
46	C.E.S.C. Pvt.	BUDGE BUDGE TPS	Private S	West Beng	ER	Non-NCR	3	250	29/09/09	31/12/22	Feasibility Study started
47	C.E.S.C. Pvt.	SOUTHERN REPL.	Private S	West Beng	ER	Non-NCR	1	68	10/04/91	31/03/22	Feasibility Study started
48	C.E.S.C. Pvt.	SOUTHERN REPL.	Private S	West Beng	ER	Non-NCR	2	68	12/08/90	31/12/21	Feasibility Study started
49	D.P.L.	D.P.L. TPS	State Se	West Beng	ER	Non-NCR	6	110	03/07/85	31/03/22	Feasibility Study started
50	D.P.L.	D.P.L. TPS	State Se	West Beng	ER	Non-NCR	7	300	24/11/07	30/06/22	Feasibility Study started
51	D.P.L.	D.P.L. TPS EXT.	State Se	West Beng	ER	Non-NCR	8	250	31/03/14	31/03/22	Feasibility Study started
52	D.V.C	DURGAPUR STEEL	Central S	West Beng	ER	Non-NCR	1	500	29/07/11	30/06/21	Bid Awarded
53	D.V.C	DURGAPUR STEEL	Central S	West Beng	ER	Non-NCR	2	500	23/03/12	30/06/21	Bid Awarded
54	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	1	210	01/03/96	31/12/22	NIT issued
55	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	2	210	24/03/97	31/12/22	NIT issued
56	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	3	210	25/03/98	31/12/22	NIT issued
57	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	4	210	12/10/04	31/12/22	NIT issued
58	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	5	250	01/10/07	31/12/22	NIT issued
59	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	6	250	31/03/07	31/12/22	NIT issued
60	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	7	500	30/09/10	30/09/21	Bid Awarded
61	D.V.C	MEJIA TPS	Central S	West Beng	ER	Non-NCR	8	500	26/03/11	30/09/21	Bid Awarded
62	D.V.C	RAGHUNATHPUR T	Central S	West Beng	ER	Non-NCR	1	600	24/08/14	31/03/22	Bid Awarded
63	D.V.C	RAGHUNATHPUR T	Central S	West Beng	ER	Non-NCR	2	600	18/01/16	31/03/22	Bid Awarded
64	M/s Haldia En	HALDIA TPP	Private S	West Beng	ER	Non-NCR	1	300	14/01/15	31/12/22	Feasibility Study started
65	M/s Haldia En	HALDIA TPP	Private S	West Beng	ER	Non-NCR	2	300	16/02/15	31/12/22	Feasibility Study started
66	Bishagarh Pov	India Power TPP	Private S	West Beng	ER	Non-NCR	1	150	07/06/17	31/12/22	Feasibility Study started
67	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	1	200	01/01/86	31/12/22	NIT issued
68	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	2	200	24/12/86	31/12/22	NIT issued
69	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	3	200	06/08/87	31/12/22	NIT issued
70	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	4	500	25/09/92	31/12/22	NIT issued
71	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	5	500	16/02/94	31/12/22	NIT issued
72	NTPC	FARAKKA STPS	Central S	West Beng	ER	Non-NCR	6	500	07/03/11	31/12/22	NIT issued
73	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	1	210	16/01/93	30/06/22	Feasibility study completed
74	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	2	210	13/08/90	31/03/21	Feasibility study completed
75	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	3	210	16/12/85	30/09/21	Feasibility study completed
76	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	4	210	24/01/84	31/03/22	Feasibility study completed
77	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	5	210	28/12/93	30/06/21	Feasibility study completed
78	WBPD	KOLAGHAT TPS	State Se	West Beng	ER	Non-NCR	6	210	17/03/91	31/12/21	Feasibility study completed
79	WBPD	SAGARDIGHI TPS	State Se	West Beng	ER	Non-NCR	1	300	20/07/08	31/12/20	Feasibility study completed
80	WBPD	SAGARDIGHI TPS	State Se	West Beng	ER	Non-NCR	2	300	21/12/07	31/03/21	Feasibility study completed
81	WBPD	SAGARDIGHI TPS	State Se	West Beng	ER	Non-NCR	3	500	14/12/15	31/03/22	Feasibility Study completed.

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
82	WBPDC	SAGARDIGHI TPS	State Se	West Beng	ER	Non-NCR	4	500	15/12/16	31/03/20	Feasibility Study completed.
83	WBPDC	SANTALDIH TPS	State Se	West Beng	ER	Non-NCR	5	250	07/11/07	31/03/21	Feasibility study completed
84	WBPDC	SANTALDIH TPS	State Se	West Beng	ER	Non-NCR	6	250	29/06/11	31/12/21	Feasibility study completed
85	CHINA LIGHT	MAHATMA GANDHI	Private S	Haryana	NR	NCR	1	660	12/01/12	31/12/19	FGD operational. Meeting new nc
86	CHINA LIGHT	MAHATMA GANDHI	Private S	Haryana	NR	NCR	2	660	11/04/12	31/12/19	FGD operational. Meeting new nc
87	HPGCL	PANIPAT TPS	State Se	Haryana	NR	NCR	6	210	31/03/01	31/12/19	Retendering to be done
88	HPGCL	PANIPAT TPS	State Se	Haryana	NR	NCR	7	250	28/09/04	31/12/19	Retendering to be done
89	HPGCL	PANIPAT TPS	State Se	Haryana	NR	NCR	8	250	28/01/05	31/12/19	Retendering to be done
90	HPGCL	RAJIV GANDHI TPS	State Se	Haryana	NR	NCR	1	600	31/03/10	31/12/19	Bid opened
91	HPGCL	RAJIV GANDHI TPS	State Se	Haryana	NR	NCR	2	600	01/10/10	31/12/19	Bid opened
92	HPGCL	YAMUNA NAGAR T	State Se	Haryana	NR	NCR	1	300	01/11/07	31/12/19	Bid opened
93	HPGCL	YAMUNA NAGAR T	State Se	Haryana	NR	NCR	2	300	29/03/08	31/12/19	Bid opened
94	NTPC	INDIRA GANDHI ST	Central S	Haryana	NR	NCR	1	500	31/10/10	31/12/19	Bid Awarded
95	NTPC	INDIRA GANDHI ST	Central S	Haryana	NR	NCR	2	500	05/11/11	31/12/19	Bid Awarded
96	NTPC	INDIRA GANDHI ST	Central S	Haryana	NR	NCR	3	500	07/11/12	31/12/19	Bid Awarded
97	GVK Power Lt	GOINDWAL SAHIB	Private S	Punjab	NR	Non-NCR	1	270	14/02/16	30/04/20	Feasibility study completed
98	GVK Power Lt	GOINDWAL SAHIB	Private S	Punjab	NR	Non-NCR	2	270	15/03/16	28/02/20	Feasibility study completed
99	L&T Power De	Nabha TPP (Rajpura	Private S	Punjab	NR	NCR	1	700	24/01/14	31/12/19	Bid awarded
100	L&T Power De	Nabha TPP (Rajpura	Private S	Punjab	NR	NCR	2	700	06/07/14	31/12/19	Bid awarded
101	PSEB	GH TPS (LEH.MOH.	State Se	Punjab	NR	NCR	1	210	29/12/97	31/12/19	NIT issued
102	PSEB	GH TPS (LEH.MOH.	State Se	Punjab	NR	NCR	2	210	16/10/98	31/12/19	NIT issued
103	PSEB	GH TPS (LEH.MOH.	State Se	Punjab	NR	NCR	3	250	03/01/08	31/12/19	NIT issued
104	PSEB	GH TPS (LEH.MOH.	State Se	Punjab	NR	NCR	4	250	31/07/08	31/12/19	NIT issued
105	Talwandi Sabd	TALWANDI SABO T	Private S	Punjab	NR	NCR	1	660	17/06/14	31/12/19	Bid awarded
106	Talwandi Sabd	TALWANDI SABO T	Private S	Punjab	NR	NCR	2	660	25/10/15	31/12/19	Bid awarded
107	Talwandi Sabd	TALWANDI SABO T	Private S	Punjab	NR	NCR	3	660	29/03/16	31/12/19	Bid awarded
108	Adani Power Lt	KAWAI TPS	Private S	Rajasthan	NR	Non-NCR	1	660	28/05/13	31/08/20	NIT issued
109	Adani Power Lt	KAWAI TPS	Private S	Rajasthan	NR	Non-NCR	2	660	24/12/13	30/06/20	NIT issued
110	RRVUNL	CHHABRA TPP	State Se	Rajasthan	NR	Non-NCR	1	250	30/10/09	31/12/21	Tender specification made
111	RRVUNL	CHHABRA TPP	State Se	Rajasthan	NR	Non-NCR	2	250	04/05/10	31/10/21	Tender specification made
112	RRVUNL	CHHABRA TPP	State Se	Rajasthan	NR	Non-NCR	3	250	14/09/13	31/08/21	Tender specification made
113	RRVUNL	CHHABRA TPP	State Se	Rajasthan	NR	Non-NCR	4	250	30/06/14	31/08/21	Tender specification made
114	RRVUNL	CHHABRA TPP	State Se	Rajasthan	NR	Non-NCR	5	660	04/04/17	30/04/20	NIT issued
115	RRVUNL	KALISINDH TPS	State Se	Rajasthan	NR	Non-NCR	1	600	02/05/14	30/06/21	NIT issued
116	RRVUNL	KALISINDH TPS	State Se	Rajasthan	NR	Non-NCR	2	600	06/06/15	30/04/21	NIT issued
117	RRVUNL	KOTA TPS	State Se	Rajasthan	NR	Non-NCR	5	210	26/03/94	31/12/22	Feasibility Study completed.
118	RRVUNL	KOTA TPS	State Se	Rajasthan	NR	Non-NCR	6	195	30/07/03	31/12/22	Feasibility Study completed.
119	RRVUNL	KOTA TPS	State Se	Rajasthan	NR	Non-NCR	7	195	30/08/09	31/10/22	Feasibility Study completed.
120	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	1	250	10/05/98	31/12/22	Tender Specification made

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasing	FGD Status
121	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	2	250	28/03/00	31/10/22	Tender Specification made
122	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	3	250	29/10/01	31/08/22	Tender Specification made
123	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	4	250	25/03/02	30/06/22	Tender Specification made
124	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	5	250	30/06/03	30/04/22	Tender Specification made
125	RRVUNL	SURATGARH TPS	State Se	Rajasthan	NR	Non-NCR	6	250	29/08/09	28/02/22	Tender Specification made
126	Lalitpur Power	LALITPUR TPS	Private S	Uttar Prade	NR	Non-NCR	2	660	08/01/16	28/02/21	Petition was filed with UPERC for
127	Lalitpur Power	LALITPUR TPS	Private S	Uttar Prade	NR	Non-NCR	3	660	01/04/16	31/10/21	Petition was filed with UPERC for
128	Lalitpur Power	LALITPUR TPS	Private S	Uttar Prade	NR	Non-NCR	1	660	26/03/16	31/12/20	Petition was filed with UPERC for
129	Lanko Anpara	ANPARA C TPS	Private S	Uttar Prade	NR	Non-NCR	1	600	12/10/11	31/08/22	Tender Specification made
130	Lanko Anpara	ANPARA C TPS	Private S	Uttar Prade	NR	Non-NCR	2	600	18/01/12	30/06/22	Tender Specification made
131	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	1	210	21/12/91	31/12/19	Bid awarded
132	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	2	210	18/12/92	31/12/19	Bid awarded
133	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	3	210	23/03/93	31/12/19	Bid awarded
134	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	4	210	24/03/94	31/12/19	Bid awarded
135	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	5	490	25/01/10	31/12/19	Bid awarded
136	NTPC	DADRI (NCTPP)	Central S	Uttar Prade	NR	NCR	6	490	16/07/10	31/12/19	Bid awarded
137	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	1	500	31/03/88	28/02/22	NIT issued
138	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	2	500	05/07/89	31/12/21	NIT issued
139	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	3	500	31/01/05	30/10/21	Bid awarded
140	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	4	500	24/09/05	30/04/21	Bid awarded
141	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	5	500	25/05/12	28/02/21	Bid awarded
142	NTPC	RIHAND STPS	Central S	Uttar Prade	NR	Non-NCR	6	500	17/10/13	31/12/20	Bid awarded
143	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	1	200	14/02/82	31/12/21	NIT issued
144	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	2	200	25/11/82	31/12/21	NIT issued
145	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	3	200	28/03/83	31/08/21	NIT issued
146	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	4	200	02/11/83	31/08/21	NIT issued
147	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	5	200	26/02/84	30/04/21	NIT issued
148	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	6	500	23/12/86	28/02/21	NIT issued
149	NTPC	SINGRAULI STPS	Central S	Uttar Prade	NR	Non-NCR	7	500	24/11/87	31/12/20	NIT issued
150	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	1	210	21/11/88	31/12/22	NIT issued
151	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	2	210	22/03/89	31/12/22	NIT issued
152	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	3	210	27/01/99	31/10/22	NIT issued
153	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	4	210	22/10/99	31/10/22	NIT issued
154	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	5	210	28/09/06	30/04/22	NIT issued
155	NTPC	UNCHAHAR TPS	Central S	Uttar Prade	NR	Non-NCR	6	500	31/03/17	31/08/20	Bid awarded
156	Prayagraj Pow	PRAYAGRAJ TPP	Private S	Uttar Prade	NR	Non-NCR	1	660	25/12/16	30/04/20	Feasibility Study started
157	Prayagraj Pow	PRAYAGRAJ TPP	Private S	Uttar Prade	NR	Non-NCR	2	660	06/09/15	30/06/20	Feasibility Study started
158	Prayagraj Pow	PRAYAGRAJ TPP	Private S	Uttar Prade	NR	Non-NCR	3	660	22/05/17	29/02/20	Feasibility Study started

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
159	Rosa Power S	ROSA TPP Ph-I	Private S	Uttar Prade	NR	Non-NCR	1	300	10/02/10	31/12/21	Tendering Under Process
160	Rosa Power S	ROSA TPP Ph-I	Private S	Uttar Prade	NR	Non-NCR	2	300	26/06/10	31/12/21	Tendering Under Process
161	Rosa Power S	ROSA TPP Ph-I	Private S	Uttar Prade	NR	Non-NCR	3	300	28/12/11	31/10/21	Tendering Under Process
162	Rosa Power S	ROSA TPP Ph-I	Private S	Uttar Prade	NR	Non-NCR	4	300	28/03/12	31/10/21	Tendering Under Process
163	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	1	210	24/03/86	31/10/22	Bids opened
164	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	2	210	28/02/87	31/08/22	Bids opened
165	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	3	210	12/03/88	30/06/22	Bids opened
166	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	4	500	19/07/93	30/04/22	Bids opened
167	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	5	500	04/07/94	28/02/22	Bids opened
168	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	6	500	08/06/15	30/06/21	Bids awarded
169	UPRVUNL	ANPARA TPS	State Se	Uttar Prade	NR	Non-NCR	7	500	06/03/16	30/04/21	Bids awarded
170	UPRVUNL	HARDUAGANJ TPS	State Se	Uttar Prade	NR	NCR	8	250	27/09/11	31/12/19	Bid opened
171	UPRVUNL	HARDUAGANJ TPS	State Se	Uttar Prade	NR	NCR	9	250	25/05/12	31/12/19	Bid opened
172	UPRVUNL	OBRA TPS	State Se	Uttar Prade	NR	Non-NCR	9	200	26/10/80	31/08/22	Feasibility study completed
173	UPRVUNL	OBRA TPS	State Se	Uttar Prade	NR	Non-NCR	10	200	14/01/79	31/10/22	Feasibility study completed
174	UPRVUNL	OBRA TPS	State Se	Uttar Prade	NR	Non-NCR	11	200	31/12/77	31/12/22	Feasibility study completed
175	UPRVUNL	OBRA TPS	State Se	Uttar Prade	NR	Non-NCR	12	200	28/03/81	30/06/22	Feasibility study completed
176	UPRVUNL	OBRA TPS	State Se	Uttar Prade	NR	Non-NCR	13	200	21/07/82	30/04/22	Feasibility study completed
177	UPRVUNL	PARICHHA TPS	State Se	Uttar Prade	NR	Non-NCR	3	210	29/03/06	30/04/22	Tender Specification made
178	UPRVUNL	PARICHHA TPS	State Se	Uttar Prade	NR	Non-NCR	4	210	28/12/06	30/04/22	Tender Specification made
179	UPRVUNL	PARICHHA TPS	State Se	Uttar Prade	NR	Non-NCR	5	250	24/05/12	28/02/22	Tender Specification made
180	UPRVUNL	PARICHHA TPS	State Se	Uttar Prade	NR	Non-NCR	6	250	11/03/13	31/12/21	Tender Specification made
181	APGENCO	Dr. N.TATA RAO TP	State Se	Andhra Pra	SR	Non-NCR	7	500	08/10/09	31/12/20	Feasibility Study started
182	APGENCO	RAYALASEEMA TP	State Se	Andhra Pra	SR	Non-NCR	1	210	31/03/94	31/12/21	Complies with new Norms as per
183	APGENCO	RAYALASEEMA TP	State Se	Andhra Pra	SR	Non-NCR	2	210	25/02/95	30/09/21	Complies with new Norms as per
184	APGENCO	RAYALASEEMA TP	State Se	Andhra Pra	SR	Non-NCR	3	210	25/01/07	30/09/20	Complies with new Norms as per
185	APGENCO	RAYALASEEMA TP	State Se	Andhra Pra	SR	Non-NCR	4	210	20/11/07	30/06/21	Complies with new Norms as per
186	APGENCO	RAYALASEEMA TP	State Se	Andhra Pra	SR	Non-NCR	5	210	31/12/10	30/06/20	Complies with new Norms as per
187	APPDCL	DAMODARAM SANJ	State Se	Andhra Pra	SR	Non-NCR	1	800	28/08/14	31/12/20	Feasibility Study started
188	APPDCL	DAMODARAM SANJ	State Se	Andhra Pra	SR	Non-NCR	2	800	17/03/15	31/12/19	Feasibility Study started
189	HNPCL	VIZAG TPP	Private S	Andhra Pra	SR	Non-NCR	1	520	27/12/15	6/30/2020	Feasibility Study completed
190	HNPCL	VIZAG TPP	Private S	Andhra Pra	SR	Non-NCR	2	520	30/03/16	9/30/2019	Feasibility Study completed
191	NTPC	SIMHADRI	Central S	Andhra Pra	SR	Non-NCR	1	500	22/02/02	31/03/22	Bid awarded
192	NTPC	SIMHADRI	Central S	Andhra Pra	SR	Non-NCR	2	500	24/08/02	30/06/22	Bid awarded
193	NTPC	SIMHADRI	Central S	Andhra Pra	SR	Non-NCR	3	500	29/03/11	30/09/22	Bid awarded
194	NTPC	SIMHADRI	Central S	Andhra Pra	SR	Non-NCR	4	500	30/03/12	31/12/22	Bid awarded

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasing	FGD Status
195	Sembcorp Gas	Sembcorp Gayatri P	Private S	Andhra Pra	SR	Non-NCR	1	660	12/11/16	31/12/21	Pilot plant trials under progress.
196	Sembcorp Gas	Sembcorp Gayatri P	Private S	Andhra Pra	SR	Non-NCR	2	660	15/02/17	30/09/21	Feasibility study under progress
197	THERMAL PC	PAINAMPURAM TPP	Private S	Andhra Pra	SR	Non-NCR	1	660	07/02/15	31/12/21	Pilot plant trials under progress.
198	THERMAL PC	PAINAMPURAM TPP	Private S	Andhra Pra	SR	Non-NCR	2	660	03/09/15	30/09/21	Pilot plant trials under progress.
199	Adani Power L	UDUPI TPP	Private S	Karnataka	SR	Non-NCR	1	600	23/07/10	31/03/22	NIT issued
200	Adani Power L	UDUPI TPP	Private S	Karnataka	SR	Non-NCR	2	600	16/04/11	30/06/22	NIT issued
201	Jindal (Pvt Co	TORANGALLU TPS	Private S	Karnataka	SR	Non-NCR	1	300	23/04/09	30/06/22	Discussions with vendor is in progress
202	Jindal (Pvt Co	TORANGALLU TPS	Private S	Karnataka	SR	Non-NCR	2	300	24/08/09	30/09/22	Discussions with vendor is in progress
203	KPCL	BELLARY TPS	State Se	Karnataka	SR	Non-NCR	1	500	03/12/07	31/12/20	NIT issued
204	KPCL	BELLARY TPS	State Se	Karnataka	SR	Non-NCR	2	500	23/03/12	30/06/21	NIT issued
205	KPCL	BELLARY TPS	State Se	Karnataka	SR	Non-NCR	3	700	01/03/16	31/12/21	NIT issued
206	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	1	210	29/03/85	31/03/21	NIT issued
207	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	2	210	02/03/86	30/06/21	NIT issued
208	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	3	210	30/03/91	30/09/21	NIT issued
209	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	4	210	29/09/94	31/12/21	NIT issued
210	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	5	210	31/01/99	31/03/22	NIT issued
211	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	6	210	22/07/99	30/06/22	NIT issued
212	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	7	210	11/12/02	30/09/22	NIT issued
213	KPCL	RAICHUR TPS	State Se	Karnataka	SR	Non-NCR	8	250	26/06/10	31/12/22	NIT issued
214	KPCL	YERMARUS TPP	State Se	Karnataka	SR	Non-NCR	1	800	29/03/16	31/12/21	NIT issued
215	KPCL	YERMARUS TPP	State Se	Karnataka	SR	Non-NCR	2	800	29/03/17	31/12/22	NIT issued
216	NTPC	KUDGI	Central S	Karnataka	SR	Non-NCR	1	800	25/12/16	30/06/22	Bid awarded
217	NTPC	KUDGI	Central S	Karnataka	SR	Non-NCR	2	800	23/03/17	30/09/22	Bid awarded
218	Coastal Energy	MUTHIARA TPP	Private S	Tamil Nadu	SR	Non-NCR	1	600	02/12/14	30/09/22	Feasibility Study Completed
219	Coastal Energy	MUTHIARA TPP	Private S	Tamil Nadu	SR	Non-NCR	2	600	02/01/16	31/12/22	Feasibility Study Completed
220	NEYVELI LIG	NEYVELI (EXT) TPS	Central S	Tamil Nadu	SR	Non-NCR	1	210	21/10/02	30/06/21	Bid opened
221	NEYVELI LIG	NEYVELI (EXT) TPS	Central S	Tamil Nadu	SR	Non-NCR	2	210	22/07/03	31/12/21	Bid opened
222	NEYVELI LIG	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	1	210	17/01/88	31/12/21	Bid opened
223	NEYVELI LIG	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	2	210	06/02/87	30/09/21	Bid opened

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
224	NEYVELI LIGI	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	3	210	29/03/87	30/06/21	Bid opened
225	NEYVELI LIGI	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	4	210	30/03/91	31/03/22	Bid opened
226	NEYVELI LIGI	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	5	210	31/12/91	30/06/22	Bid opened
227	NEYVELI LIGI	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	6	210	30/10/92	30/09/22	Bid opened
228	NEYVELI LIGI	NEYVELI TPS- II	Central S	Tamil Nadu	SR	Non-NCR	7	210	19/06/93	31/12/22	Bid opened
229	NTEC LTD.	VALLUR TPP	Central S	Tamil Nadu	SR	Non-NCR	1	500	28/03/12	31/12/21	NIT issued
230	NTEC LTD.	VALLUR TPP	Central S	Tamil Nadu	SR	Non-NCR	2	500	28/02/13	31/12/21	NIT issued
231	NTEC LTD.	VALLUR TPP	Central S	Tamil Nadu	SR	Non-NCR	3	500	28/02/14	31/12/21	NIT issued
232	NLC + TANGE	TUTICORIN (JV) TP	Central S	Tamil Nadu	SR	Non-NCR	1	500	10/03/15	31/12/21	Bid opened
233	NLC + TANGE	TUTICORIN (JV) TP	Central S	Tamil Nadu	SR	Non-NCR	2	500	09/07/15	30/06/20	Bid opened
234	TAQA, Neyvel	TAQA, Neyveli	Private S	Tamil Nadu	SR	Non-NCR	2	250	21/10/02	30/06/20	Bid opened
235	TANGEDCO	NORTH CHENNAI E	State Se	Tamil Nadu	SR	Non-NCR	4	600	09/03/13	31/12/19	Requested for FGD implementatio
236	TANGEDCO	NORTH CHENNAI E	State Se	Tamil Nadu	SR	Non-NCR	5	600	13/09/13	30/09/20	Requested for FGD implementatio
237	TANGEDCO	NORTH CHENNAI T	State Se	Tamil Nadu	SR	Non-NCR	1	210	25/10/94	31/12/22	Feasibility study completed
238	TANGEDCO	NORTH CHENNAI T	State Se	Tamil Nadu	SR	Non-NCR	2	210	27/03/95	30/06/22	Feasibility study completed
239	TANGEDCO	NORTH CHENNAI T	State Se	Tamil Nadu	SR	Non-NCR	3	210	24/02/96	31/03/22	Feasibility study completed
240	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	1	200	27/10/83	31/03/22	Bid awarded
241	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	2	200	29/05/84	31/03/22	Bid awarded
242	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	3	200	13/12/84	30/06/22	Bid awarded
243	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	4	500	26/06/88	30/06/22	Bid awarded
244	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	5	500	26/03/89	30/09/22	Bid awarded
245	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	6	500	16/10/89	30/09/22	Bid awarded
246	NTPC	RAMAGUNDEM STP	Central S	Telangana	SR	Non-NCR	7	500	26/09/04	31/12/22	NIT issued
247	Singareni Coll	SINGARENI TPP	State Se	Telangana	SR	Non-NCR	1	600	13/03/16	31/12/19	Feasibility study completed
248	Singareni Coll	SINGARENI TPP	State Se	Telangana	SR	Non-NCR	2	600	25/11/16	30/09/19	Feasibility study completed
249	TSGENCO	KAKATIYA TPS	State Se	Telangana	SR	Non-NCR	1	500	27/05/10	31/03/20	Feasibility Study started
250	TSGENCO	KAKATIYA TPS	State Se	Telangana	SR	Non-NCR	2	600	31/12/15	30/06/20	Feasibility Study started
251	TSGENCO	KOTHAGUDEM TPS	State Se	Telangana	SR	Non-NCR	11	500	26/06/11	30/09/19	Feasibility Study started
252	Bharat Alumin	BALCO TPS	Private S	Chhatisgar	WR	Non-NCR	1	300	04/06/15	30/09/21	Feasibility Study started
253	Bharat Alumin	BALCO TPS	Private S	Chhatisgar	WR	Non-NCR	2	300	24/03/16	30/06/21	Feasibility Study started
254	CSPGCL	MARWA TPS	State Se	Chhatisgar	WR	Non-NCR	1	500	30/03/14	30/06/21	NIT issued
255	CSPGCL	MARWA TPS	State Se	Chhatisgar	WR	Non-NCR	2	500	15/07/16	31/03/21	NIT issued
256	CSPGCL	DSPM TPS	State Se	Chhatisgar	WR	Non-NCR	1	250	30/03/07	30/06/21	Feasibility Study Completed
257	CSPGCL	DSPM TPS	State Se	Chhatisgar	WR	Non-NCR	2	250	11/12/07	30/09/21	Feasibility Study Completed
258	CSPGCL	KORBA-WEST Ext.	State Se	Chhatisgar	WR	Non-NCR	5	500	22/03/13	30/09/21	Feasibility Study Completed
259	DB Power	BARADARHA TPS	Private S	Chhatisgar	WR	Non-NCR	1	600	23/02/14	30/06/21	NIT issued
260	DB Power	BARADARHA TPS	Private S	Chhatisgar	WR	Non-NCR	2	600	24/03/15	30/09/20	NIT issued

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
261	GMR	RAIKHEDA TPP	Private S	Chhatisgar	WR	Non-NCR	1	685	24/02/15	30/06/20	GCEL is under stressed assets. N
262	GMR	RAIKHEDA TPP	Private S	Chhatisgar	WR	Non-NCR	2	685	28/03/16	30/09/20	GCEL is under stressed assets. N
263	KORBA-WES	AVANTHA BHANDA	Private S	Chhatisgar	WR	Non-NCR	1	600	31/03/14	31/03/22	Feasibility Study Completed
264	KSK Mahanad	AKALTARA TPS	Private S	Chhatisgar	WR	Non-NCR	1	600	13/08/13	30/06/22	Feasibility Study Completed
265	KSK Mahanad	AKALTARA TPS	Private S	Chhatisgar	WR	Non-NCR	2	600	22/08/14	31/03/22	Feasibility Study Completed
266	M/s Lanko Am	PATHADI TPP	Private S	Chhatisgar	WR	Non-NCR	1	300	04/06/09	31/03/21	Tender Specification made
267	M/s Lanko Am	PATHADI TPP	Private S	Chhatisgar	WR	Non-NCR	2	300	25/03/10	31/03/21	Tender Specification made
268	M/s O.P.Jinda	OP JINDAL TPS	Private S	Chhatisgar	WR	Non-NCR	1	250	02/09/07	31/03/22	NIT issued
269	M/s O.P.Jinda	OP JINDAL TPS	Private S	Chhatisgar	WR	Non-NCR	2	250	10/02/08	31/03/22	NIT issued
270	M/s O.P.Jinda	OP JINDAL TPS	Private S	Chhatisgar	WR	Non-NCR	3	250	06/03/08	30/06/22	NIT issued
271	M/s O.P.Jinda	OP JINDAL TPS	Private S	Chhatisgar	WR	Non-NCR	4	250	17/06/08	30/06/22	NIT issued
272	M/s O.P.Jinda	TAMNAR TPP	Private S	Chhatisgar	WR	Non-NCR	1	600	10/03/14	31/03/21	NIT issued
273	M/s O.P.Jinda	TAMNAR TPP	Private S	Chhatisgar	WR	Non-NCR	2	600	30/03/14	31/12/21	NIT issued
274	M/s O.P.Jinda	TAMNAR TPP	Private S	Chhatisgar	WR	Non-NCR	3	600	07/01/15	31/03/22	NIT issued
275	M/s O.P.Jinda	TAMNAR TPP	Private S	Chhatisgar	WR	Non-NCR	4	600	28/03/15	30/06/22	NIT issued
276	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	1	200	28/02/83	31/12/22	Bid awarded
277	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	2	200	31/10/83	31/12/22	Bid awarded
278	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	3	200	17/03/84	31/12/22	Bid awarded
279	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	4	500	31/05/87	31/12/22	Bid awarded
280	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	5	500	25/03/88	31/12/22	Bid awarded
281	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	6	500	26/02/89	31/12/22	Bid awarded
282	NTPC	KORBA STPS	Central S	Chhatisgar	WR	Non-NCR	7	500	25/11/10	31/12/22	Bid awarded
283	NTPC	SIPAT STPS	Central S	Chhatisgar	WR	Non-NCR	4	500	20/06/08	31/12/21	NIT ISSUED
284	NTPC	SIPAT STPS	Central S	Chhatisgar	WR	Non-NCR	5	500	01/01/09	31/12/21	NIT ISSUED
285	NTPC	SIPAT STPS	Central S	Chhatisgar	WR	Non-NCR	1	660	01/10/11	31/12/22	Bid awarded
286	NTPC	SIPAT STPS	Central S	Chhatisgar	WR	Non-NCR	2	660	25/05/12	31/12/22	Bid awarded
287	NTPC	SIPAT STPS	Central S	Chhatisgar	WR	Non-NCR	3	660	08/01/12	31/12/21	Bid awarded
288	NTPC & Sail	BHILAI TPS	Central S	Chhatisgar	WR	Non-NCR	1	250	20/04/08	31/12/22	Bid awarded
289	NTPC & Sail	BHILAI TPS	Central S	Chhatisgar	WR	Non-NCR	2	250	12/07/09	31/12/22	Bid awarded
290	RKM Powerge	UCHPINDA TPP	Private S	Chhatisgar	WR	Non-NCR	1	360	28/10/15	31/03/22	Feasibility study completed
291	RKM Powerge	UCHPINDA TPP	Private S	Chhatisgar	WR	Non-NCR	2	360	28/01/16	31/12/21	Feasibility study completed
292	SKS Power G	Binjkote TPP	Private S	Chhatisgar	WR	Non-NCR	1	300	25/04/17	30/09/20	Feasibility study started
293	TRN Energy F	NAWAPARA TPP	Private S	Chhatisgar	WR	Non-NCR	2	300	18/04/17	30/09/20	Already meeting the environment
294	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	1	330	04/08/09	31/12/22	NIT issued
295	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	2	330	17/03/10	31/12/22	NIT issued
296	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	3	330	02/08/10	30/09/22	NIT issued
297	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	4	330	20/12/10	30/09/22	NIT issued
298	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	5	660	26/12/10	30/06/22	NIT issued
299	Adani Power L	MUNDRA TPS	Private S	Gujarat	WR	Non-NCR	6	660	20/07/11	31/03/22	NIT issued

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
300	Essar Gujarat	SALAYA TPP	Private S	Gujarat	WR	Non-NCR	1	600	04/01/12	30/06/21	Feasibility study under process
301	Essar Gujarat	SALAYA TPP	Private S	Gujarat	WR	Non-NCR	2	600	15/06/12	31/03/21	Feasibility study under process
302	GSECL	GANDHI NAGAR TP	State Se	Gujarat	WR	Non-NCR	3	210	20/03/90	31/12/21	Lol Placed
303	GSECL	GANDHI NAGAR TP	State Se	Gujarat	WR	Non-NCR	4	210	20/07/91	31/12/21	Lol Placed
304	GSECL	GANDHI NAGAR TP	State Se	Gujarat	WR	Non-NCR	5	210	17/03/98	31/12/21	Lol Placed
305	GSECL	KUTCH LIG. TPS	State Se	Gujarat	WR	Non-NCR	1	70	29/03/90	31/12/21	Lol Placed
306	GSECL	KUTCH LIG. TPS	State Se	Gujarat	WR	Non-NCR	2	70	25/03/91	31/12/21	Lol Placed
307	GSECL	KUTCH LIG. TPS	State Se	Gujarat	WR	Non-NCR	3	75	31/03/97	31/12/21	Lol Placed
308	GSECL	SIKKA REP. TPS	State Se	Gujarat	WR	Non-NCR	3	250	29/03/15	31/01/22	Bidding Under Progresse
309	GSECL	SIKKA REP. TPS	State Se	Gujarat	WR	Non-NCR	4	250	25/09/15	31/01/22	Bidding Under Progresse
310	GSECL	UKAI TPS	State Se	Gujarat	WR	Non-NCR	3	200	21/01/79	31/12/21	Lol Placed
311	GSECL	UKAI TPS	State Se	Gujarat	WR	Non-NCR	4	200	28/03/79	31/12/21	Lol Placed
312	GSECL	UKAI TPS	State Se	Gujarat	WR	Non-NCR	5	210	30/01/85	31/12/21	Lol Placed
											e-tender for EPC floated & techn
313	GSECL	UKAI TPS	State Se	Gujarat	WR	Non-NCR	6	500	05/03/13	31/03/22	
314	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	1	210	23/03/82	31/12/21	Lol Placed
315	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	2	210	15/01/83	31/12/21	Lol Placed
316	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	3	210	15/03/84	31/12/21	Lol Placed
317	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	4	210	09/03/86	31/12/21	Lol Placed
318	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	5	210	23/09/86	31/12/21	Lol Placed
319	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	6	210	18/11/87	31/12/21	Lol Placed
320	GSECL	WANAKBORI TPS	State Se	Gujarat	WR	Non-NCR	7	210	31/12/98	31/12/21	Feasibility Study Under Progress
321	Tata Power (C	MUNDRA UMTTP	Private S	Gujarat	WR	Non-NCR	1	800	07/03/12	30/06/20	Bid opened
322	Tata Power (C	MUNDRA UMTTP	Private S	Gujarat	WR	Non-NCR	2	800	30/07/12	31/03/21	Bid opened
323	Tata Power (C	MUNDRA UMTTP	Private S	Gujarat	WR	Non-NCR	3	800	27/10/12	30/06/21	Bid opened
324	Tata Power (C	MUNDRA UMTTP	Private S	Gujarat	WR	Non-NCR	4	800	21/01/13	31/03/22	Bid opened
325	Tata Power (C	MUNDRA UMTTP	Private S	Gujarat	WR	Non-NCR	5	800	22/03/13	31/03/22	Bid opened
326	Torrent Power	SABARMATI	Private S	Gujarat	WR	Non-NCR	1	120	12/10/78	31/12/22	Feasibility Study completed
327	Torrent Power	SABARMATI	Private S	Gujarat	WR	Non-NCR	2	121	31/12/84	31/12/22	Feasibility Study completed
328	Torrent Power	SABARMATI	Private S	Gujarat	WR	Non-NCR	3	121	28/09/88	31/12/22	Feasibility Study completed
329	ESSAR power	MAHAN TPP	Private S	Madhya Pra	WR	Non-NCR	1	600	24/02/13	31/12/20	Feasibility study under process
330	Jaipraksh Pow	NIGRI TPP	Private S	Madhya Pra	WR	Non-NCR	1	660	29/08/14	30/06/20	Feasibility Study is under process
331	Jaipraksh Pow	NIGRI TPP	Private S	Madhya Pra	WR	Non-NCR	2	660	27/02/15	30/09/20	Feasibility Study is under process

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
332	Jhabua Power	SEIONI TPP	Private S	Madhya Pra	WR	Non-NCR	1	600	22/03/16	31/03/20	Feasibility Study completed
333	MB Power	ANUPPUR TPP	Private S	Madhya Pra	WR	Non-NCR	1	600	20/04/15	31/03/22	Technical Bid under evaluation
334	MB Power	ANUPPUR TPP	Private S	Madhya Pra	WR	Non-NCR	2	600	30/03/16	30/06/22	Technical Bid under evaluation
335	MPPGCL	AMARKANTAK EXT	State Se	Madhya Pra	WR	Non-NCR	5	210	15/06/08	31/03/21	Feasibility Study Under Progress
336	MPPGCL	SANJAY GANDHI TP	State Se	Madhya Pra	WR	Non-NCR	1	210	26/03/93	31/03/21	Feasibility Study Under Progress
337	MPPGCL	SANJAY GANDHI TP	State Se	Madhya Pra	WR	Non-NCR	2	210	27/03/93	31/03/21	Feasibility Study Under Progress
338	MPPGCL	SANJAY GANDHI TP	State Se	Madhya Pra	WR	Non-NCR	3	210	28/02/99	30/06/21	Feasibility Study Under Progress
339	MPPGCL	SANJAY GANDHI TP	State Se	Madhya Pra	WR	Non-NCR	4	210	23/11/99	30/06/21	Feasibility Study Under Progress
340	MPPGCL	SANJAY GANDHI TP	State Se	Madhya Pra	WR	Non-NCR	5	500	18/06/07	31/03/21	Feasibility Study Under Progress
341	MPPGCL	SATPURA TPS	State Se	Madhya Pra	WR	Non-NCR	10	250	22/03/13	31/03/21	Feasibility Study Under Progress
342	MPPGCL	SATPURA TPS	State Se	Madhya Pra	WR	Non-NCR	11	250	25/12/13	31/03/21	Feasibility Study Under Progress
343	MPPGCL	SHRI SINGHAJI TPP	State Se	Madhya Pra	WR	Non-NCR	1	600	18/11/13	31/03/21	NIT issued
344	MPPGCL	SHRI SINGHAJI TPP	State Se	Madhya Pra	WR	Non-NCR	2	600	15/10/14	31/03/21	NIT issued
345	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	1	210	10/10/87	31/12/22	Bid awarded
346	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	2	210	23/07/88	31/12/22	Bid awarded
347	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	3	210	03/02/89	31/12/22	Bid awarded
348	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	4	210	26/12/89	31/12/22	Bid awarded
349	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	5	210	31/03/90	31/12/22	Bid awarded
350	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	6	210	01/02/91	31/12/22	Bid awarded
351	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	7	500	03/03/99	30/06/21	Bid awarded
352	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	8	500	26/02/00	30/06/21	Bid awarded
353	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	9	500	27/07/06	30/09/21	Bid awarded
354	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	10	500	08/03/07	30/09/21	Bid awarded
355	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	11	500	14/06/12	31/12/21	Bid awarded
356	NTPC	VINDHYACHAL STP	Central S	Madhya Pra	WR	Non-NCR	12	500	22/03/13	31/12/21	Bid awarded
357	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	1	660	30/05/13	30/09/21	Tender Floated
358	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	2	660	18/12/13	30/06/21	Tender Floated
359	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	3	660	21/05/14	31/03/22	Tender Floated
360	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	4	660	25/03/14	31/03/22	Tender Floated
361	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	5	660	24/08/14	31/12/21	Tender Floated
362	Reliance Pow	SASAN UMTTP	Private S	Madhya Pra	WR	Non-NCR	6	660	19/03/15	30/09/21	Tender Floated
363	Adani Power N	TIRORA TPS	Private S	Maharashtr	WR	Non-NCR	1	660	11/09/12	31/03/22	NIT issued
364	Adani Power N	TIRORA TPS	Private S	Maharashtr	WR	Non-NCR	2	660	25/03/13	31/12/21	NIT issued

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasir	FGD Status
365	Adani Power I	TIRORA TPS	Private S	Maharashtr	WR	Non-NCR	3	660	10/06/13	01/10/21	NIT issued
366	Adani Power I	TIRORA TPS	Private S	Maharashtr	WR	Non-NCR	4	660	23/03/14	01/07/21	NIT issued
367	Adani Power I	TIRORA TPS	Private S	Maharashtr	WR	Non-NCR	5	660	25/09/14	31/03/21	NIT issued
368	Dhariwal Infra	DHARIWAL TPP	Private S	Maharashtr	WR	Non-NCR	1	300	03/11/13	31/03/22	Feasibility Study under process
369	Dhariwal Infra	DHARIWAL TPP	Private S	Maharashtr	WR	Non-NCR	2	300	28/05/14	31/03/22	Feasibility Study under process
370	GMR emco E	EMCO WARORA TP	Private S	Maharashtr	WR	Non-NCR	1	300	07/02/13	31/03/22	Feasibility study completed
371	GMR emco E	EMCO WARORA TP	Private S	Maharashtr	WR	Non-NCR	2	300	27/08/13	31/03/22	Feasibility study completed
372	MAHAGENCC	BHUSAWAL TPS	State Se	Maharashtr	WR	Non-NCR	3	210	18/09/82	31/03/21	Feasibility Study Carried Out
373	MAHAGENCC	BHUSAWAL TPS	State Se	Maharashtr	WR	Non-NCR	4	500	07/03/12	31/03/21	Feasibility Study Carried Out
374	MAHAGENCC	BHUSAWAL TPS	State Se	Maharashtr	WR	Non-NCR	5	500	30/03/12	31/03/21	Feasibility Study Carried Out
375	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	3	210	03/05/85	31/03/21	Feasibility Study Carried Out
376	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	4	210	08/03/86	31/03/21	Feasibility Study Carried Out
377	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	5	500	22/03/91	31/03/21	Feasibility Study Carried Out
378	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	6	500	11/03/92	31/03/21	Feasibility Study Carried Out
379	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	7	500	01/10/97	31/03/21	Feasibility Study Carried Out
380	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	8	500	29/03/15	31/03/21	Feasibility Study Carried Out
381	MAHAGENCC	CHANDRAPUR STP	State Se	Maharashtr	WR	Non-NCR	9	500	21/03/16	31/03/20	Feasibility Study Carried Out
382	MAHAGENCC	KHAPARKHEDA TP	State Se	Maharashtr	WR	Non-NCR	1	210	26/03/89	31/03/21	Feasibility Study Carried Out
383	MAHAGENCC	KHAPARKHEDA TP	State Se	Maharashtr	WR	Non-NCR	2	210	08/01/90	31/03/21	Feasibility Study Carried Out
384	MAHAGENCC	KHAPARKHEDA TP	State Se	Maharashtr	WR	Non-NCR	3	210	31/05/00	31/03/21	Feasibility Study Carried Out
385	MAHAGENCC	KHAPARKHEDA TP	State Se	Maharashtr	WR	Non-NCR	4	210	07/01/01	31/03/21	Feasibility Study Carried Out
386	MAHAGENCC	KHAPARKHEDA TP	State Se	Maharashtr	WR	Non-NCR	5	500	05/08/11	31/03/21	Feasibility Study Carried Out
387	MAHAGENCC	KORADI TPS	State Se	Maharashtr	WR	Non-NCR	6	210	30/03/82	31/03/21	Feasibility Study Carried Out
388	MAHAGENCC	KORADI TPS	State Se	Maharashtr	WR	Non-NCR	7	210	13/01/83	31/03/21	Feasibility Study Carried Out
389	MAHAGENCC	KORADI TPS	State Se	Maharashtr	WR	Non-NCR	8	660	30/03/15	31/03/21	Bid opened
390	MAHAGENCC	KORADI TPS	State Se	Maharashtr	WR	Non-NCR	9	660	15/03/16	31/03/21	Bid opened
391	MAHAGENCC	KORADI TPS	State Se	Maharashtr	WR	Non-NCR	10	660	28/12/16	31/12/20	Bid opened
392	MAHAGENCC	NASIK TPS	State Se	Maharashtr	WR	Non-NCR	3	210	26/04/79	31/03/21	Feasibility Study Carried Out
393	MAHAGENCC	NASIK TPS	State Se	Maharashtr	WR	Non-NCR	4	210	10/07/80	31/03/21	Feasibility Study Carried Out
394	MAHAGENCC	NASIK TPS	State Se	Maharashtr	WR	Non-NCR	5	210	30/01/81	31/03/21	Feasibility Study Carried Out
395	MAHAGENCC	PARLI TPS	State Se	Maharashtr	WR	Non-NCR	4	210	26/03/85	31/03/21	Feasibility Study Carried Out
396	MAHAGENCC	PARLI TPS	State Se	Maharashtr	WR	Non-NCR	5	210	31/12/87	31/03/21	Feasibility Study Carried Out
397	MAHAGENCC	PARLI TPS	State Se	Maharashtr	WR	Non-NCR	6	250	16/02/07	31/03/21	Feasibility Study Carried Out
398	MAHAGENCC	PARLI TPS	State Se	Maharashtr	WR	Non-NCR	7	250	10/02/10	31/03/21	Feasibility Study Carried Out
399	MAHAGENCC	PARLI TPS	State Se	Maharashtr	WR	Non-NCR	8	250	30/03/16	31/03/21	Feasibility Study Carried Out
400	NTPC	MOUDA TPS	Central S	Maharashtr	WR	Non-NCR	1	500	19/04/12	31/12/22	Bid awarded
401	NTPC	MOUDA TPS	Central S	Maharashtr	WR	Non-NCR	2	500	29/03/13	31/12/22	Bid awarded
402	NTPC	MOUDA TPS	Central S	Maharashtr	WR	Non-NCR	3	660	28/03/16	31/12/22	Bid awarded
403	NTPC	MOUDA TPS	Central S	Maharashtr	WR	Non-NCR	4	660	18/03/17	31/12/20	Bid awarded

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasing	FGD Status
404	NTPC	SOLAPUR	Central S	Maharashtra	WR	Non-NCR	1	660	07/04/17	31/12/20	Bid awarded
405	Ratan Power	NASIK (P) TPS	Private S	Maharashtra	WR	Non-NCR	1	270	25/02/14	31/03/21	Bids under Evaluation
406	Ratan Power	NASIK (P) TPS	Private S	Maharashtra	WR	Non-NCR	2	270	15/02/17	31/03/21	Feasibility study under progress
407	Ratan Power	NASIK (P) TPS	Private S	Maharashtra	WR	Non-NCR	3	270	14/04/17	31/12/22	Feasibility study under progress
408	Ratan Power	NASIK (P) TPS	Private S	Maharashtra	WR	Non-NCR	4	270	19/05/17	31/12/22	Feasibility study under progress
409	Ratan Power	NASIK (P) TPS	Private S	Maharashtra	WR	Non-NCR	5	270	30/05/17	31/12/22	Feasibility study under progress
410	Vidarbha Indu	BUTIBORI TPP	Private S	Maharashtra	WR	Non-NCR	1	300	17/08/12	30/06/21	Reliance Power has floated the Ir
411	Vidarbha Indu	BUTIBORI TPP	Private S	Maharashtra	WR	Non-NCR	2	300	19/03/13	31/03/21	Reliance Power has floated the Ir
412	Wardha P C F	WARDHA WARORA	Private S	Maharashtra	WR	Non-NCR	1	135	05/06/10	30/09/21	Feasibility Study completed. Prep
413	Wardha P C F	WARDHA WARORA	Private S	Maharashtra	WR	Non-NCR	2	135	10/10/10	30/09/21	Feasibility Study completed. Prep
414	Wardha P C F	WARDHA WARORA	Private S	Maharashtra	WR	Non-NCR	3	135	21/01/11	31/12/21	Feasibility Study completed. Prep
415	Wardha P C F	WARDHA WARORA	Private S	Maharashtra	WR	Non-NCR	4	135	30/04/11	31/12/21	Feasibility Study completed. Prep
416	NTPC	KUDGI	Central S	Karnataka	SR	Non-NCR	3	800	12/03/18	31/12/22	Bid awarded
417	NTPC	Lara STPP	Central S	Chhatisgarh	WR	Non-NCR	1	800	23/03/18	31/12/22	Bid awarded
418	NTPC	Meja STPP	Central S	Uttar Prade	NR	Non-NCR	1	660	30/03/18	31/12/22	Bid awarded
419	APGENCO	Rayalaseema TPP S	State Se	Andhra Pra	SR	Non-NCR	6	600	12/03/18	31/12/22	Commitment yet to received
420	NTPC	Barauni TPS Extn.	State Se	Bihar	ER	Non-NCR	8	250	11/01/18	31/12/22	NIT issued
421	NTPC	Barauni TPS Extn.	State Se	Bihar	ER	Non-NCR	9	250	31/03/18	31/12/22	NIT issued
422	KSK Mahandi	Akaltara TPP (Naiya	Private S	Chhatisgarh	WR	Non-NCR	3	600	18/01/18	31/12/22	Feasibility Study completed. Prep
423	SKS Power G	Binjkote TPP	Private S	Chhatisgarh	WR	Non-NCR	2	300	28/03/18	30/09/20	Feasibility study under progress
424	RKM Powerge	Uchpinda TPP	Private S	Chhatisgarh	WR	Non-NCR	3	360	12/09/17	31/03/22	Feasibility study completed
425	Shirpur Power	Shirpur TPP	Private S	Maharashtra	WR	Non-NCR	1	150	28/09/17	31/12/22	Feasibility study under progress

Sr. No.	Developer	Name of Project	Sector	State	Region	NCR/Non-NCR	Unit No	Unit Capacity	Date of Commissioning	FGD Phasing	FGD Status
426	India Power C	India Power TPP	Private S	West Beng	ER	Non-NCR	2	150	31/12/17	31/12/22	Feasibility study under progress
427	PSEB	ROPAR TPS	State Se	Punjab	NR	NCR	3	210	31/03/88	31/12/19	NIT issued
428	PSEB	ROPAR TPS	State Se	Punjab	NR	NCR	4	210	29/01/89	31/12/19	NIT issued
429	PSEB	ROPAR TPS	State Se	Punjab	NR	NCR	6	210	30/03/93	31/12/19	NIT issued
430	PSEB	ROPAR TPS	State Se	Punjab	NR	NCR	5	210	29/03/92	31/12/19	NIT issued
431	NTPC	TANDA TPS	Central S	Uttar Prade	NR	Non-NCR	1	110	21/03/88	31/12/20	Bid awarded
432	NTPC	TANDA TPS	Central S	Uttar Prade	NR	Non-NCR	2	110	11/03/89	01/01/21	Bid awarded
433	NTPC	TANDA TPS	Central S	Uttar Prade	NR	Non-NCR	3	110	28/03/90	01/01/21	NIT issued
434	NTPC	TANDA TPS	Central S	Uttar Prade	NR	Non-NCR	4	110	20/02/98	01/01/21	NIT issued
435	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	1	60	17/12/67	31/12/21	NIT issued
436	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	2	60	28/03/68	01/01/22	NIT issued
437	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	3	60	11/07/68	01/01/22	NIT issued
438	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	4	60	11/04/69	01/01/22	NIT issued
439	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	5	110	24/03/82	01/01/22	NIT issued
440	NTPC	TALCHER (OLD) TP	Central S	Odisha	ER	Non-NCR	6	110	24/03/83	01/01/22	NIT issued