Annexure-VI
As on 30.09.2026

Hydro Electric Schemes revised/ to be revised

S. No.	Project	State/UT	Sector	Developer	Installed Capacity	Date of Concurrence/ Return of DPR by CEA	Remarks
CATEGORY-I: Hydro Electric Schemes Concurred by CEA and DPR to be revised							
1.	Devsari	Uttarakhand	Central	SJVNL	162	07.08.2012	The Developer has informed that the DPR of the project is being revised considering e-flows notified in the Gazette notification no.4009 issued by NMCG under Ministry of Jal Shakti dated 09.10.2018. Nine Pre DPR chapters submitted to CEA on 26.12.2019. Installed Caapcity of the project was vetted for 172 MW for main plant and 22 MW for Dam Toe plant cleared vide HPA letter dated 05.01.2020. Draft DIB proposal for Investment Approval of Pre-construction activities of 194 MW Devsari HEP amounting to ₹291.77 crores was forwarded by MoP vide letter dated 03.06.2021. Draft DIB proposal for Investment Approval of Pre-construction activities of 194 MW Devsari HEP amounting to ₹299.29 crores at March,2021 price level vetted vide HPA letter dated 17.01.2022.
2.	Siyom	Arunachal Pradesh	Private	SHPPL	1000	17.12.13	EC accorded 31.01.2008. FC is linked to Cumulative Impact Assessment Study of Siang Basin which has been carried out and accepted by MoEF&CC. **There is no need to change in IC but as per recommendations in BSR, FRL needs to be reduced for free flow stretch and hence there may be change in other parameters including shift in location of Dam/ Barrage etc.**
3.	Dibbin	Arunachal Pradesh	Private	KSKDHPL	120	04.12.09	EC accorded on 23.7.2012. FC-I accorded on 07.02.2012. FC-II yet to be obtained. Project is under consideration for transferr to State Govt./ NEEPCO. **Installed capacity of the project is likely to be revised. Accordingly, DPR needs to be re-casted.** MOP vide letter dated 22.12.2021 indicated that Dibbin HEP will be pursued by NEEPCO.

S. No.	Project	State/UT	Sector	Developer	Installed Capacity	Date of Concurrence/ Return of DPR by CEA	Remarks
4.	Kynshi – I	Meghalaya	Private	AKPPL	270	31.3.2015	EC: EIA/EMP studies are under process. FC-I & FC-II: Pending. AKPPL vide letter dated 05.08.2021 to HPA Division informed that it will submit the revised DPR based on e-flows under revised ToR within three months. Developer vide letter dated 22.09.2023 has submitted a fresh proposal of kynshi PSP-ROR-Solar Integraed Project Stage IA (1000 MW + 125 MW + 47 MW). Comments issued by HPA division on 17.10.2023
	Sub total (MW)				**1552**		
CATEGORY-II: Hydro Electric Schemes returned by CEA and DPR to be revised							
5.	Sach Khas	Himachal Pradesh	State	SJVNL	287	09.05.2019	SJVNL vide letter dated 21.09.2021 submitted preliminary chapter on Power Potential Studies for First Consultation Meeting of Sach Khas HEP in Himachal Pradesh. HPA Division vide letter dated 30.12.2021 vetted the PPS chapter for an IC of 287 MW. First consultation Meeting held on 06.01.20222. MoM issued on 12.01.2022
	Sub total (MW)				**287**		
	Total				**1839**		